

~~SECRET~~

HANDI  
BYE  
CONTROL

~~(S)~~ NATIONAL RECONNAISSANCE OFFICE  
WASHINGTON, D.C.

OFFICE OF THE DIRECTOR

January 17, 1979

*Space*

Mr. David Sitrin  
Office of Management & Budget  
National Security Division  
Washington, DC 20503

Dear Dave:

I am writing this letter to follow-up our conversations on Tuesday January 16th regarding the construction of the Vandenberg Air Force Base facility to be used for Space Shuttle launches. The schedule is illustrated by the attached time line. We have developed a schedule for the construction of the Vandenberg facility that works backwards from the first projected launch using the new site.

In developing the schedule, it is important to state the basic assumptions:

1. It is now most probable that the President's program for Fiscal Year 1984 will contain the first scheduled launch of [redacted] using the Space Shuttle vehicle in June of 1984. This is shown on the time line.

(b)(1)  
(b)(3)

2. To prepare for such a launch from a new launch pad with a new vehicle "Shuttle Orbiter 103" and the new payload for [redacted] will require approximately six months preparation before the launch. In my judgment this estimate is rather tight. The six months time period is based on an estimate of 12 months' check out time required for new equipment by extrapolating the current 12 months' preparation period that is required for checking out an advanced intelligence payload launched from a Titan IIIC vehicle. The construction work at the launch site should therefore be finished by December 1983.

(b)(1)  
(b)(3)

3. Shuttle Orbiter 103, the vehicle to be used for the launch of [redacted] payload will become available in December 1982. It is most important to use that vehicle for at least one flight from the eastern launch site before it is used for the first Shuttle flight from the western facility. It is necessary to make absolutely certain that the vehicle performs properly and actually has the payload characteristics that are predicted. A flight from the eastern test range would be carried out sometime in 1983. Any schedule slip in the construction of Shuttle Orbiter 103 would make such a flight impossible and therefore the Shuttle Orbiter schedule must be held in order to meet the June 1984 launch date from the western launch site.

(b)(1)  
(b)(3)

HANDLE VIA  
**BYEMAN**  
CONTROL SYSTEM

CLASSIFIED BY BYEMAN 1  
RVW: 25 JAN 1999

~~SECRET~~

CONTROL NO BYE-  
COPY 14 OF 14  
PAGE 1 OF 2

~~SECRET~~

HAND  
BYE  
CONTROL

4. The Shuttle Launch Pad at Vandenberg will be constructed in such a way that future thrust augmentation of the Shuttle launch system can be accommodated. The current best estimate is that [redacted] will not require thrust augmentation.

(b)(1)  
(b)(3)

These arguments make it imperative that the western launch site be available for preparatory work for the June 1984 launch by December 1983. I am enclosing a copy of the funding profile that will permit us to hold to this schedule. I hope very much that the funding profile that we have constructed here is acceptable. Let me stress again the importance of getting these numbers into the President's printed budget book that we will be presenting to the Congress. I believe that we are obligated to use the best and most accurate information that we have at the time the book goes to press and I hope very much that we can get the necessary approvals to put these numbers into the Budget Book.

I much appreciate the time that you have spent in discussing this matter. Please let me know if you or your colleagues have any questions. With best wishes,

Sincerely yours,

Hans Mark

Atchs

cc: Daniel Taft  
Arnold Donahue  
Dr. Robert Howard

HANDLE VIA  
BYEMAN  
CONTROL SYSTEM


~~SECRET~~

RW: 25 JAN 1999

BYE-  
CONTROL NO  
COPY 14 OF 74  
PAGE 2 OF 2

Approved for Release: 2017/02/27 C05094702  
TIME LINE FOR SHUTTLE LAUNCH FACILITY  
PREPARATION AT VANDENBERG AFB

HANDLE VIA BYEMAN  
CONTROL SYSTEM ONLY



Rationale to Support Program Adjustments to a December 1983 VAFB IOC

FY79

- No adjustments to the approved and funded program.

FY80

- Orbiter Processing Facilities (OMCF and HMCF) required to meet delivery and processing of first orbiter for a December 1983 IOC.
- TIII Relocation required to insure availability of solid segment storage building at SLC-6 for modification as SKB Refurbishment and Subassembly Facility (FY 81 MCP).
- Mission Operations Center Mods (JSC) required to meet NASA scheduling and assure completion prior to first DOD launch from KSC.
- Launch Pad Thrust Augmentation required to support inclusion of thrust augmentation options into the launch pad construction (FY 79 MCP) and complete for a December 1983 IOC.
- Utilities project is now required in FY 80 to provide a total utilities upgrade at North Vandenberg and South Vandenberg for construction and activation of the launch pad and Orbiter Processing Facilities to meet the December 1983 IOC.

FY81/82/83

- Adjustments to proposed facilities made to insure completion and activation to meet a December 1983 IOC.

FY 78  
& PRIOR    FY 79    FY 80    FY 81    FY 82    FY 83    FY 84    TOTAL

--	--	--	--	--	--	--	--	--

- (1) Includes FY 80 funding for Thrust Augmentation at "insurance" level.
- (2) Requires launch pad MILCON cost increases be provided through reprogramming or supplemental appropriation to FY 79 program.

FYDP CORRECTIONS (DEC 83 VAFB IOC)

FY 78  
& PRIOR    FY 79    FY 80    FY 81    FY 82    FY 83    FY 84    TOTAL

--	--	--	--	--	--	--	--	--

FYDP CORRECTIONS (JUN 83 VAFB IOC)

--	--	--	--	--	--	--	--	--

\*Criteria for Thrust Augmentation is estimated to be available in August 79. Design then can be completed by August 80 which coincides with the FY 81 program. If design criteria is available earlier, we can go with 302 Emergency or deficiency authority for the difference between funds we have and funds we need.

116  
R. Edmish

(b)(1)  
(b)(3)

DOD STS CONSTRUCTION REQUIREMENTS (\$M)  
DEC 83 IOC (MILCON ONLY)

	<u>FY 79</u>	<u>FY 80</u>	<u>FY 81</u>	<u>FY 82</u>	<u>FY 83</u>	<u>FY 84</u>	<u>TOTAL</u>
<input type="checkbox"/>							
Basic Program							
Thrust Augmentation (Launch Pad)							
TOTAL							

(b)(1)  
(b)(3)

- o Requirements for Dec 83 IOC - Meets DOD mission model.
- o Includes JSC Controlled Mode (  in 80); IUS requirements at KSC (  in 79).

(b)(1)  
(b)(3)

DDI STS FACILITIES REQUIREMENTS  
(DEC 83 VAFB 10C)

FY79

TOTAL

VAFB Launch Pad Complex  
KSC IUS Mods to SNAME/MAL Park Site

TOTAL

FY80

VAFB Orbiter Maintenance and Checkout  
Hypergol Maintenance and Checkout  
(Control and Cell A)  
TIII Relocate  
JSC Mission Operations Center Mods  
VAFB Launch Pad Thrust Aug  
Utilities

TOTAL

FY81

VAFB Airfield  
SRB Refurbishment and Subassembly  
Transportation  
Logistics  
Integrated Ops Support Center  
SAMTEC HQ  
Ext Tank Storage and c/o  
SRB Retrieval and Disassembly

TOTAL

FY82

VAFB Harbor Modification  
Parachute Refurbishment  
Flight Crew Systems

TOTAL

FY83

VAFB Safing and Deservicing  
Hypergol Maintenance and Checkout  
(Cell B)

TOTAL

