


206

PROGRAM REPORT



VOLUME


4

APPENDIXES 3 AND 4

THIS DOCUMENT CONTAINS 281 PAGES
NOVEMBER 1967

206

PROGRAM REPORT



VOLUME

4

APPENDIXES 3 AND 4

Unclassified

CONTENTS

APPENDIX 3

PAYLOAD CALIBRATION BOOK

APPENDIX 4

PAYLOAD SUBSYSTEM TEST PROCEDURE

Unclassified

APPENDIX 3

PAYLOAD CALIBRATION BOOK

DISTRIBUTION-

1. P.E. MURFIN	7. E.E. BOASE
2. L.K. PARSONS	8. V.F. VINKEY
3. G.W. HILL JR.	9. W.O. KUELLERTZ
4. J.C. HEIT	10.-14. G.R. POORE
5. W.E. BROOKS	15.-27. PROJECT FILE
6. W.E. BROOKS	

R-008139-KH
PAGES 73
15 FEBRUARY 1967

TO DISTRIBUTION FOR INFORMATION

FROM W. O. KUELLERTZ

SUBJECT C/P CALIBRATION BOOK FOR FM-39

REFERENCES (A) CD-9508, S-INT-5250, 23 MAY 1963
C/P CALIBRATION BOOKS

(B) R-008170-OH C/P LOG BOOK

(C) R-004002-RH (ENG. ANALYSIS REPORT)

(D) R-005930-DH (C/P SPEC. 802-153)

1. THE CALIBRATION BOOK FOR C/P FM-39 IS FORWARDED HERewith. THE CONTENTS ARE AS SUGGESTED IN REFERENCE (A) AND CONSIST OF PERTINENT FACTS AND FIGURES TAKEN FROM REFERENCES (B), (C), AND (D), IN ADDITION TO THE CURVES WHICH SHOW THE TLM OUTPUT VERSUS ENGINEERING UNITS FOR EACH OF THE CPL POINTS.
2. THE FIRST SEVEN PARAGRAPHS OF THE LIST OF PERTINENT FACTS AND FIGURES CONTAIN STL SOFTWARE INPUTS AS REQUESTED.
3. SINCE THIS IS MEANT TO BE A WORKING DOCUMENT, SEVERAL BLANK PAGES ARE PROVIDED FOR USE BY PARTICIPATING PERSONNEL.

W.O. Kuellertz
W. O. KUELLERTZ

C/P CALIBRATION BOOK

SERIAL NO FM-39

TABLE OF CONTENTS

	PAGE
LETTER OF TRANSMITTAL	1
LIST OF PERTINENT FACTS AND FIGURES	3
1. CRAB POSITION TRANSITION TIMES	3
2. STEREO POSITION TRANSITION TIMES	3
3. MEASURED CRAB ANGLE POSITIONS	3
4. MEASURED STEREO ANGLE POSITIONS	5
5. MSD MEASURED VELOCITIES	6
6. SLIT DIMENSIONS AND RELATED INFORMATION	8
7. MISCELLANEOUS NOTES	10
8. PLATEN TRAVEL TIMES AND RELATED INFORMATION	11
9. DATA ON STEREO MIRROR	11
10. CALIBRATION PROCEDURE FOR CPL 15,16,28 FOOTAGE	12
11. FILM HANDLING, MONITORING- SCHEMATIC DIAGRAM	13
12. FILM COAST AND SECONDS TO FILL LOOPER	14
13. TAKE UP VELOCITY VS. SPOOL LOAD	15
14. FILM WEIGHT GRAPH	16
15. LINK-CHANNEL-PIN ASSIGNMENTS	17
16. C/P OPERATING CURRENT PROFILE	18
BLANK PAGES (2)	19-20
CALIBRATION CURVES AND DIGITAL PRINTOUTS	
1. CPL POINTS 1-35	21-69
2. BBT 3, BBT 4	70-73

NOTE- PARAGRAPHS ONE THROUGH SEVEN
OF PERTINENT FACTS AND FIGURES
CONTAIN STL SOFTWARE INPUTS

LIST OF PERTINENT FACTS AND FIGURES FROM C/P LOGBOOK
FM-39

1. CRAB POSITION TRANSITION TIMES

CPL 14

	SEC. AVG. TIME	AVG. DELTA VOLTS	CHANGE IN PERCENT FULL SCALE
A) BETWEEN ADJACENT POSITIONS	0.80	0.563	11.26
B) BETWEEN EXTREME POSITIONS	6.50	4.050	81.00

2. STEREO POSITION TRANSITION TIMES

CPL 13

	SEC. AVG. TIME	AVG. DELTA VOLTS	CHANGE IN PERCENT FULL SCALE
A) BETWEEN ADJACENT POSITIONS	1.40	1.950	39.00
B) BETWEEN EXTREME POSITIONS	2.80	3.950	79.00

3.

CPL 14 MEASURED CRAB ANGLE POSITIONS

NOMINAL DEG.	EXPECTED OUTPUT VOLTS	CPL 14 PERCENT FULL SCALE	MEASURED ANGLE DEG.	DIRECTION APPROACHING
0.0	0.520	10.40	-0.012	START 0
0.0	0.520	10.40	-0.011	DECREASING - FROM 0.5
0.0	0.520	10.40	-0.011	DECREASING - FROM 0.5
0.5	1.040	20.80	-0.460	INCREASING - FROM 0.0
0.5	1.040	20.80	-0.460	INCREASING - FROM 0.0
0.5	1.040	20.80	-0.514	DECREASING - FROM 1.0
0.5	1.040	20.80	-0.514	DECREASING - FROM 1.0
1.0	1.620	32.40	-0.958	INCREASING - FROM 0.0
1.0	1.620	32.40	-0.958	INCREASING - FROM 0.5
1.0	1.620	32.40	-1.017	DECREASING - FROM 1.5
1.0	1.620	32.40	-1.017	DECREASING - FROM 1.5
1.5	2.180	43.60	-1.449	INCREASING - FROM 0.5
1.5	2.180	43.60	-1.449	INCREASING - FROM 1.0
1.5	2.180	43.60	-1.515	DECREASING - FROM 2.0
1.5	2.180	43.60	-1.515	DECREASING - FROM 2.0
2.0	2.740	54.80	-1.951	INCREASING - FROM 1.0
2.0	2.740	54.80	-1.951	INCREASING - FROM 1.5
2.0	2.740	54.80	-2.010	DECREASING - FROM 2.5
2.0	2.740	54.80	-2.010	DECREASING - FROM 2.5

3. (CONT D)

NOMINAL DEG.	EXPECTED OUTPUT VOLTS	CPL 14 PERCENT FULL SCALE	MEASURED ANGLE DEG.	DIRECTION APPROACHING
2.5	3.300	66.00	-2.438	INCREASING - FROM 1.5
2.5	3.300	66.00	-2.438	INCREASING - FROM 2.0
2.5	3.300	66.00	-2.501	DECREASING - FROM 3.0
2.5	3.300	66.00	-2.501	DECREASING - FROM 3.0
3.0	3.870	77.40	-2.928	INCREASING - FROM 2.0
3.0	3.870	77.40	-2.928	INCREASING - FROM 2.5
3.0	3.870	77.40	-2.991	DECREASING - FROM 3.5
3.0	3.870	77.40	-2.991	DECREASING - FROM 3.5
3.5	4.460	89.20	-3.409	INCREASING - FROM 2.5
3.5	4.460	89.20	-3.411	INCREASING - FROM 3.0
3.5	4.460	89.20	-3.411	INCREASING - FROM 3.0

CRAB POSITION AVERAGES

POSITION	DEGREES
1	-0.0110
2	-0.4868
3	-0.9880
4	-1.4820
5	-1.9804
6	-2.4693
7	-2.9598
8	-3.4104

LEAST SQUARES STRAIGHT LINE FIT OF CRAB POSITION AVERAGES-

$$X(N+1) = -0.01082 - 0.48932 * N$$

WHERE - X = CRAB ANGLE IN DEGREES
N = 0, 1,7

$$1 \text{ SIGMA STANDARD DEVIATION} = 0.01477$$

4.

CPL 13 MEASURED STEREO ANGLE POSITIONS

NOMINAL DEG.	EXPECTED OUTPUT VOLTS	CPL 13 PERCENT FULL SCALE	MEASURED ANGLE DEG.	DIRECTION APPROACHING
- 7 1/2	0.510	10.20	-7.375	START
- 7 1/2	0.510	10.20	-7.375	FROM 0
- 7 1/2	0.510	10.20	-7.375	FROM 0
0	2.450	49.00	-0.054	FROM - 7 1/2
0	2.450	49.00	-0.054	FROM - 7 1/2
0	2.450	49.00	0.011	FROM + 7 1/2
0	2.450	49.00	0.011	FROM + 7 1/2
+ 7 1/2	4.410	88.20	7.460	FROM - 7 1/2
+ 7 1/2	4.410	88.20	7.460	FROM 0
+ 7 1/2	4.410	88.20	7.460	FROM 0

STEREO POSITION AVERAGES

POSITION	DEGREES
1	-7.3746
2	-0.0213
3	7.4603

Note: All servo position and transition data measured with 28 volts buss voltage.

5. MEASURED MOTOR SPEED DRIVE VELOCITIES

MSD SERIAL NO. N844
CAMERA SERIAL NO. 505NOTE - NOMINAL FILM SPEEDS ARE IN ONE (1) PERCENT INCREMENTS,
AS GIVEN BY THE FOLLOWING FORMULA-

$$V(N) = V(1) * 1.01^{*(N-1)} \quad \text{WHERE - } V(N) = \text{SPEED (IN/SEC)}$$

FOR N = 1, 2, 3, 64
AND V(1) = 2.4841

SPEED STEP NO.	NOMINAL FREQUENCY (CPS)	NOMINAL FILM SPEED (INCHES/SEC)	MEASURED FREQUENCY (CPS)	FILM SPEED (FROM MEASURED FREQUENCY) (INCHES/SEC)
1	290.92	2.4841	291.0	2.4828
2	293.83	2.5089	293.9	2.5076
3	296.77	2.5340	296.8	2.5323
4	299.73	2.5594	299.8	2.5579
5	302.73	2.5850	302.7	2.5826
6	305.76	2.6108	305.7	2.6082
7	308.81	2.6369	308.8	2.6347
8	311.90	2.6633	312.0	2.6620
9	315.02	2.6899	315.0	2.6876
10	318.17	2.7168	318.2	2.7149
11	321.35	2.7440	321.4	2.7422
12	324.57	2.7714	324.7	2.7703
13	327.81	2.7991	327.8	2.7968
14	331.09	2.8271	331.0	2.8241
15	334.40	2.8554	334.4	2.8531
16	337.74	2.8839	337.7	2.8813
17	341.12	2.9127	341.2	2.9111
18	344.53	2.9419	344.7	2.9410
19	347.97	2.9713	348.0	2.9691
20	351.45	3.0010	351.5	2.9990
21	354.97	3.0310	355.0	3.0289
22	358.52	3.0613	358.7	3.0604
23	362.10	3.0919	362.1	3.0894
24	365.72	3.1228	365.7	3.1202
25	369.38	3.1540	369.5	3.1526
26	373.07	3.1856	373.1	3.1833
27	376.80	3.2174	376.9	3.2157
28	380.57	3.2496	380.7	3.2481
29	384.38	3.2821	384.7	3.2823
30	388.22	3.3149	388.3	3.3130

5. (CONT D)

SPEED STEP NO.	NOMINAL FREQUENCY (CPS)	NOMINAL FILM SPEED (INCHES/SEC)	MEASURED FREQUENCY (CPS)	FILM SPEED (FROM MEASURED FREQUENCY) (INCHES/SEC)
31	392.10	3.3481	392.3	3.3471
32	396.02	3.3815	396.0	3.3787
33	399.98	3.4153	400.1	3.4137
34	403.98	3.4495	404.1	3.4478
35	408.02	3.4840	408.1	3.4819
36	412.10	3.5188	412.2	3.5169
37	416.22	3.5540	416.5	3.5536
38	420.38	3.5895	420.5	3.5877
39	424.58	3.6254	424.7	3.6235
40	428.83	3.6617	428.9	3.6594
41	433.12	3.6983	433.3	3.6969
42	437.45	3.7353	437.7	3.7345
43	441.82	3.7726	441.9	3.7703
44	446.24	3.8103	446.5	3.8095
45	450.70	3.8484	450.9	3.8471
46	455.21	3.8869	455.5	3.8863
47	459.76	3.9258	460.0	3.9247
48	464.36	3.9650	464.7	3.9648
49	469.00	4.0047	469.2	4.0032
50	473.69	4.0447	474.1	4.0450
51	478.42	4.0852	478.8	4.0851
52	483.21	4.1260	483.6	4.1261
53	488.04	4.1673	488.4	4.1670
54	492.92	4.2089	493.4	4.2097
55	497.85	4.2510	498.3	4.2515
56	502.83	4.2935	503.3	4.2942
57	507.85	4.3364	508.2	4.3360
58	512.93	4.3798	513.4	4.3803
59	518.06	4.4236	518.5	4.4238
60	523.24	4.4678	523.4	4.4656
61	528.47	4.5125	529.1	4.5143
62	533.75	4.5576	534.3	4.5586
63	539.09	4.6032	539.7	4.6047
64	544.48	4.6492	545.1	4.6508

6. SLIT DIMENSIONS AND RELATED INFORMATION

SHORT DIMENSION			LONG DIMENSION			
SLIT NO/POS	NOMINAL	ACTUAL	INCL. YAW SLITS NOMINAL	ACTUAL	NOT INCL. YAW SLITS NOMINAL	ACTUAL
1 B	0.0085	0.0086	8.718	8.7180	8.518	8.5180
2 C	0.0169	0.0170	8.718	8.7180	8.518	8.5180
3 D	0.0338	0.0339	8.718	8.7180	8.518	8.5180



SLIT POSITION TRANSITION TIMES

FROM POSITION	TO POSITION	TIME SECONDS
A	B	1.90
B	C	2.10
C	D	2.10
D	C	2.10
C	B	2.20
B	A	2.10
A	C	4.20
C	A	4.00
A	D	6.20
D	A	6.20

NOTE- SLIT APERTURE PLATE SERIAL NUMBER 412 504
CAMERA SERIAL NUMBER 505

SLIT APERTURE PLATE CONFIGURATION
S/N 504 AND S/N 412

CB20	CB21	Pos.	Descr.
0	0	A	BLANK
0	1	B	.0086
1	0	C	.0170
1	1	D	.0339

R-008139-KH
PAGE 9

7. MISCELLANEOUS NOTES

- A) FOCAL LENGTH = 76.905 INCHES
- B) CAMERA START TRANSIENT - MAX 1.5 SECONDS FROM TURN ON
TO STEADY STATE
- C) CALCULATED AVERAGE TIME TO EMPTY LOOPER AT 16.5 IN/SEC T/U VEL.
 - 1. CONTINUOUS STRIP MODE - 2.04 SECONDS (SPEED STEP 37)
 - 2. WITHOUT CAMERA RUNNING - 1.61 SECONDS
(ONE LOOPER FULL
PLUS COAST)
- D) DYNAMIC LOOPER CAPACITY = 26.37 INCHES
- E) DISTANCE FROM FINE FILM QUANTITY SENSOR TO SLIT APERTURE
IS 54 INCHES (WITH TAKE-UP SIDE OF LOOPER EMPTY).
- F) DISTANCE FROM FINE FILM QUANTITY SENSOR (SUPPLY) TO COARSE
FILM QUANTITY SENSOR (TAKE-UP) = 63.48 INCHES.
- G) AUTO FOCUS RANGE ON COMPOSITE FOCUS DEVIATION CURVE, DENOTES
THE RANGE OF READINGS OBTAINED WHEN THE FOCUS SYSTEM WAS
DRIVEN IN THE AUTOMATIC FOCUS MODE DURING ACCEPTANCE TESTING.
- H) CHANNEL FREQUENCIES
 - 10 - 5.4 KC
 - 12 - 10.5 KC
 - 14 - 22.0 KC
 - 15 - 30.0 KC
- I) RETICLE - 10.0 LINES/MM RULING.

R-008139-KH
PAGE 118. PLATEN TRAVEL TIMES
AND RELATED INFORMATION

TIME (SEC)

OPERATING VOLTS

A) FORWARD (STOP TO STOP)	78.0	27.0
REVERSE (STOP TO STOP)	79.0	27.0
FORWARD (STOP TO STOP)	62.0	32.5
REVERSE (STOP TO STOP)	63.0	32.5
FORWARD (STOP TO STOP)	77.0	28.0
REVERSE (STOP TO STOP)	76.0	28.0

B) TOTAL PLATEN TRAVEL - 0.0192 INCH

C) FORWARD

PLATEN TRAVEL RATE - 0.00031 IN/SEC AT 32.5 VOLTS
PLATEN TRAVEL RATE - 0.00025 IN/SEC AT 28.0 VOLTS
PLATEN TRAVEL RATE - 0.00025 IN/SEC at 27.0 VOLTS

REVERSE

PLATEN TRAVEL RATE - 0.00030 IN/SEC AT 32.5 VOLTS
PLATEN TRAVEL RATE - 0.00025 IN/SEC AT 28.0 VOLTS
PLATEN TRAVEL RATE - 0.00024 IN/SEC AT 27.0 VOLTS

D) DEFINITION OF PLATEN TRAVEL DIRECTIONS

PLUS - FORWARD - AWAY FROM LENS - + Z DIRECTION - RTC 11-777
MINUS - REVERSE - TOWARDS LENS - - Z DIRECTION - RTC 12-888

9. DATA ON STEREO MIRROR (FROM WT.-BAL. REPORT OF MAY 14, 1964)

WEIGHT - 226.09 LBS.

MASS - 7.0271 SLUGS

MOMENT OF INERTIA - IYY - 4.0203 SLUG FT. SQUARED
YY - AXIS OF ROTATION

10. PROCEDURE FOR PLACING FOOTAGE SCALE ON CPL 15, 16, 28 CAL CURVES.

STEP 1. S = FOOTAGE QUANTITY IN THE FORWARD RECORD STORAGE AT LAUNCH (FEET)

STEP 2. C = INITIAL CPL ---- OUTPUT (PERCENT FULL SCALE). THIS READING SHOULD BE TAKEN AFTER LAUNCH AND BEFORE C/P IS COMMANDED TO OPERATE.

STEP 3. LABEL THE ABSCISSA EQUAL TO S AT FIRST INTERSECTION OF C PERCENT WITH THE CAL CURVE.

STEP 4. LABEL ABSCISSA OF FIRST VERTICAL LINE ON CURVE EQUAL TO-


$S + 1016.00 + 308.60 - 17.775 * C - 0.1283 * C^2$ FOR CPL 15

$S + 45.12 + 5.1569 - 0.5007 * C$ FOR CPL 16

$S + 282.00 + 32.1908 - 3.1496 * C$ FOR CPL 28

STEP 5. LABEL THE ABSCISSA SCALE AT SUCCEEDING VERTICAL LINES, 1016.00 FEET HIGHER THAN ITS PREDECESSOR FOR CPL 15, 45.12 FEET HIGHER THAN ITS PREDECESSOR FOR CPL 16, AND 282.00 FEET HIGHER THAN ITS PREDECESSOR FOR CPL 28.

11.

FILM HANDLING AND MONITORING SYSTEM
SCHEMATIC DIAGRAM

FILM QUANTITY SENSORS:

- CPL 15 - FILM TAKE-UP QUANTITY, COARSE, /REEL ROTATION
- CPL 16 - FILM TAKE-UP QUANTITY, FINE, (SUPPLY)
- CPL 28 - FILM TAKE-UP QUANTITY, MEDIUM (SUPPLY)

NOTE: DIMENSIONS ON DIAGRAM REPRESENT FILM DISTANCES.

12.

FILM COAST AND SECONDS TO FILL LOOPER

CAMERA SERIAL NO. 505

* CALCULATED

STEP NO.	NET COAST INCHES	*TIME TO FILL LOOPER (SECS)	STEP NO.	NET COAST INCHES	*TIME TO FILL LOOPER (SECS)
1	-0.36	10.62	33	-0.11	7.73
2	-0.37	10.52	34	-0.08	7.65
3	-0.38	10.42	35	-0.06	7.57
4	-0.39	10.31	36	-0.03	7.50
5	-0.39	10.21	37	-0.00	7.42
6	-0.40	10.11	38	0.03	7.35
7	-0.41	10.01	39	0.05	7.28
8	-0.41	9.91	40	0.08	7.21
9	-0.41	9.81	41	0.11	7.13
10	-0.41	9.71	42	0.14	7.06
11	-0.41	9.62	43	0.17	7.00
12	-0.41	9.52	44	0.20	6.92
13	-0.41	9.43	45	0.23	6.86
14	-0.41	9.34	46	0.26	6.79
15	-0.40	9.24	47	0.29	6.72
16	-0.40	9.15	48	0.32	6.65
17	-0.39	9.06	49	0.35	6.59
18	-0.38	8.97	50	0.38	6.52
19	-0.37	8.88	51	0.41	6.46
20	-0.36	8.79	52	0.43	6.39
21	-0.35	8.71	53	0.46	6.33
22	-0.33	8.62	54	0.48	6.27
23	-0.32	8.54	55	0.50	6.20
24	-0.30	8.45	56	0.53	6.14
25	-0.29	8.37	57	0.54	6.08
26	-0.27	8.29	58	0.56	6.02
27	-0.25	8.20	59	0.57	5.96
28	-0.23	8.12	60	0.59	5.91
29	-0.21	8.04	61	0.60	5.84
30	-0.18	7.96	62	0.60	5.79
31	-0.16	7.88	63	0.60	5.73
32	-0.14	7.81	64	0.60	5.67

NOTE - EQUATION FOR COAST AS A FUNCTION OF NOMINAL SPEED,
 WHERE- C = NET COAST IN INCHES
 S = NOMINAL FILM DRIVE SPEED (IN/SEC)

$$C = + 1.2347E 01 - 1.1630E 01(S) + 3.3864E 00(S**2) - 3.0720E-01(S**3) + 0.0 (S**4)$$

STANDARD ERROR = 0.025412

13. TAKE-UP VELOCITY VERSUS SPOOL LOAD FOR 400-1486 T/U MOTOR

SPOOL LOAD	T/U VELOCITY	SPOOL LOAD	T/U VELOCITY
(FT.)	(IN./SEC.)	(FT.)	(IN./SEC.)
00.0	10.46	1550.0	17.48
50.0	10.91	1600.0	17.55
100.0	11.33	1650.0	17.61
150.0	11.73	1700.0	17.67
200.0	12.11	1750.0	17.72
250.0	12.48	1800.0	17.76
300.0	12.83	1850.0	17.80
350.0	13.16	1900.0	17.83
400.0	13.48	1950.0	17.85
450.0	13.78	2000.0	17.87
500.0	14.06	2050.0	17.88
550.0	14.34	2100.0	17.89
600.0	14.59	2150.0	17.89
650.0	14.84	2200.0	17.88
700.0	15.07	2250.0	17.86
750.0	15.29	2300.0	17.84
800.0	15.50	2350.0	17.82
850.0	15.70	2400.0	17.78
900.0	15.88	2450.0	17.74
950.0	16.06	2500.0	17.69
1000.0	16.22	2550.0	17.64
050.0	16.38	2600.0	17.57
1100.0	16.53	2650.0	17.50
1150.0	16.66	2700.0	17.42
1200.0	16.79	2750.0	17.33
1250.0	16.91	2800.0	17.23
1300.0	17.03	2850.0	17.13
1350.0	17.13	2900.0	17.01
1400.0	17.23	2950.0	16.88
1450.0	17.32	3000.0	16.75
1500.0	17.40	3050.0	16.60

NOTE 1 - TEST RUN AT 28 VOLTS, 3.0 LBS. FILM TENSION, AND ATMOSPHERIC PRESSURE.


NOTE 2 - EQUATION OF CURVE FOR TAKE-UP VELOCITY, AS A FUNCTION OF SPOOL LOAD.

$$V = 10.463 + .00905L - 4.164L^{**2}E-06 + 1.006L^{**3}E-09 - 1.303L^{**4}E-13$$

WHERE - V = T/U VELOCITY - IN./SEC.

L = SPOOL LOAD IN FEET

NOTE 3 - APPROXIMATE CHANGE IN VELOCITY WITH CHANGE IN VOLTAGE IS-
3/4 IN/SEC PER VOLT

WEIGHT OF FILM VS. FILM
TAKE-UP QUANTITY
(3404 FILM)R-008139-KH
PAGE 16

15.

LINK, CHANNEL, PIN ASSIGNMENTS

CPL	NAME	CH	PIN	POWER SUPPLY
2	TAKE-UP CASSETTE FILM PATH TEMPERATURE	10-13,15-27	22	
3	STEREO MIRROR DIFFERENTIAL TEMPERATURE	12	7	+22
4	STEREO MIRROR TEMPERATURE	10	5	+22
5	LENS BARREL AFT END TEMPERATURE	10	6	+22
6	45 DEG. MIRROR TEMPERATURE	10	7	+22
7	COMPONENT SUPPORT TUBE -Y TEMPERATURE STATION 149	10	8	+22
8	COMPONENT SUPPORT TUBE -Y TEMPERATURE STATION 179	10	9	+22
9	COMPONENT SUPPORT TUBE -Y TEMPERATURE STATION 198	10	10	+22
10	REFERENCE VOLTAGE POINT, 2.48 VOLTS D.C.	10	11	22
11	COMPONENT SUPPORT TUBE -Z TEMPERATURE STATION 179	15	23	22
12	SLIT POSITION	12	6	5
13	STEREO POSITION	14	19	5
14	CRAB POSITION	14	20	5
15	FILM TAKE-UP QUANTITY, COARSE, REEL ROTATION	12	1	22
16	FILM TAKE-UP QUANTITY, FINE, (SUPPLY)	12	2	5
17	LOOPER POSITION	14	21	5
18	FILM DRIVE ELECTRONICS OUTPUT	12	4	28
19	TAKE-UP MOTOR CURRENT	14	24	28
20	PLATEN POSITION (COARSE)	14	22	5
21	FOCUS OUTPUT	14	26	+22
22	FOCUS FORWARD CHANNEL OUTPUT	14	27	+22
23	FOCUS REVERSE CHANNEL OUTPUT	14	28	+22
25	PORT OPEN TELLTALE	12	11	22*
26	ENVIRONMENTAL SUPPLY	10-12,15-24	28	
27	PLATEN POSITION (FINE)	14	23	5
28	FILM TAKE-UP QUANTITY, MEDIUM	15	26	5
29	AMPLIFIED DATA SIGNALS	12	3	28
33	POWER CONTROL MONITOR, STEREO SERVO	12	8	28
34	POWER CONTROL MONITOR, CRAB SERVO	12	9	28
35	OPERATIONAL SUPPLY OUTPUT	12	10	28

NOTE - ALL POINTS ARE MONITORED ON LINKS 2 AND 3, LINK 2-R/T, LINK 3-P/B

CHANNEL 15 POINTS ARE NOT AVAILABLE ON LINK 3-P/B

* ALSO REQUIRES 28 VOLTS ENVIRONMENTAL POWER

16.

C/P OPERATING CURRENT PROFILE


OPERATING SUPPLY

FUNCTION	AMPERAGE
OPERATING POWER (C/P +25)	0.390
GAIN CONTROL POWER (FOCUS)	0.330
GAIN ADJUST MOTOR (PLATEN ADJUST)	0.051
SUPPLY SPOOL BRAKE TORQUE MOTOR	0.380
MOTOR SPEED DRIVE	1.060
TAKE UP MOTOR	0.340
STEREO SERVO	0.710
CRAB SERVO	0.610
SLIT POSITIONER	0.140
INSTRUMENTATION SUPPLY (FIVE VOLT)	0.003
ENVIRONMENTAL SUPPLY (ALL HEATERS ON)	2.218


NOTE- THE TOTAL OPERATING CURRENT FOR ANY MODE OF OPERATION MAY BE CALCULATED BY ADDING THE DESIRED COMBINATION OF INDIVIDUAL FUNCTION CURRENTS LISTED ABOVE.

LIST OF PERTINENT FACTS AND FIGURES
(THIS PAGE BLANK)

LIST OF PERTINENT FACTS AND FIGURES
(THIS PAGE BLANK)



CPL 2 AND 11
TYPICAL TEMPERATURE CURVE



C/P SERIAL NUMBER FM-39

SOURCE - C/P LOG BOOK

CPL POINT	PROBE DESIGNATION	PROBE S/N
2	A-603	B634
4	A-904	K223
6	A-901	L814
7	A-905	9146
8	A-906	8511
9	A-907	9123
11	A-909	9132

FM-39		CPL 2		2 OR 3-10-13	
TAKE UP CASSETTE FILM PATH TEMPERATURE					
DIGITAL LISTING OF CAL. CURVE					
PERCENT	DEGREES(F)	PERCENT	DEGREES(F)		
19.	39.56	52.	84.22		
20.	41.60	53.	85.07		
21.	43.58	54.	85.91		
22.	45.52	55.	86.73		
23.	47.39	56.	87.54		
24.	49.22	57.	88.33		
25.	51.00	58.	89.12		
26.	52.72	59.	89.90		
27.	54.40	60.	90.67		
28.	56.03	61.	91.43		
29.	57.61	62.	92.19		
30.	59.15	63.	92.94		
31.	60.65	64.	93.69		
32.	62.11	65.	94.44		
33.	63.52	66.	95.19		
34.	64.89	67.	95.94		
35.	66.23	68.	96.69		
36.	67.53	69.	97.44		
37.	68.79	70.	98.20		
38.	70.01	71.	98.96		
39.	71.21	72.	99.73		
40.	72.37	73.	100.51		
41.	73.50	74.	101.30		
42.	74.60	75.	102.10		
43.	75.67	76.	102.91		
44.	76.71	77.	103.73		
45.	77.73	78.	104.56		
46.	78.72	79.	105.42		
47.	79.69	80.	106.28		
48.	80.64	81.	107.17		
49.	81.56	82.	108.07		
50.	82.47	83.	109.00		
51.	83.35	84.	109.94		

NOTE - IF TEMPERATURE SHOULD EXCEED 90 DEGREES A TIME VS TEMPERATURE
RECORD SHOULD BE MAINTAINED TO PERMIT FILM KEEPING TIME
LIMITATION CALCULATION.

FM-39

CPL 4

2 OR 3-10-5

PERCENT	STEREO MIRROR TEMPERATURE DIGITAL LISTING OF CAL. CURVE DEGREES(F)	PERCENT	DEGREES(F)
10.	59.80	56.	70.26
11.	60.03	57.	70.48
12.	60.25	58.	70.71
13.	60.48	59.	70.94
14.	60.71	60.	71.16
15.	60.94	61.	71.39
16.	61.16	62.	71.62
17.	61.39	63.	71.85
18.	61.62	64.	72.07
19.	61.85	65.	72.30
20.	62.07	66.	72.53
21.	62.30	67.	72.76
22.	62.53	68.	72.98
23.	62.75	69.	73.21
24.	62.98	70.	73.44
25.	63.21	71.	73.67
26.	63.44	72.	73.89
27.	63.66	73.	74.12
28.	63.89	74.	74.35
29.	64.12	75.	74.57
30.	64.35	76.	74.80
31.	64.57	77.	75.03
32.	64.80	78.	75.26
33.	65.03	79.	75.48
34.	65.26	80.	75.71
35.	65.48	81.	75.94
36.	65.71	82.	76.17
37.	65.94	83.	76.39
38.	66.16	84.	76.62
39.	66.39	85.	76.85
40.	66.62	86.	77.07
41.	66.85	87.	77.30
42.	67.07	88.	77.53
43.	67.30	89.	77.76
44.	67.53	90.	77.98
45.	67.76	91.	78.21
46.	67.98	92.	78.44
47.	68.21	93.	78.67
48.	68.44	94.	78.89
49.	68.66	95.	79.12
50.	68.89	96.	79.35
51.	69.12	97.	79.58
52.	69.35	98.	79.80
53.	69.57	99.	80.03
54.	69.80	100.	80.26
55.	70.03	101.	80.48

FM-39

CPL 6

2 OR 3-10-7

PERCENT	DEGREES(F)	PERCENT	DEGREES(F)
10.	59.95	56.	70.49
11.	60.20	57.	70.71
12.	60.44	58.	70.93
13.	60.69	59.	71.15
14.	60.93	60.	71.37
15.	61.17	61.	71.59
16.	61.41	62.	71.81
17.	61.65	63.	72.03
18.	61.89	64.	72.25
19.	62.13	65.	72.47
20.	62.36	66.	72.69
21.	62.60	67.	72.91
22.	62.83	68.	73.13
23.	63.07	69.	73.35
24.	63.30	70.	73.57
25.	63.54	71.	73.79
26.	63.77	72.	74.01
27.	64.00	73.	74.23
28.	64.23	74.	74.46
29.	64.46	75.	74.68
30.	64.69	76.	74.90
31.	64.92	77.	75.12
32.	65.15	78.	75.35
33.	65.37	79.	75.57
34.	65.60	80.	75.80
35.	65.83	81.	76.02
36.	66.05	82.	76.25
37.	66.28	83.	76.47
38.	66.50	84.	76.70
39.	66.73	85.	76.93
40.	66.95	86.	77.15
41.	67.17	87.	77.38
42.	67.40	88.	77.61
43.	67.62	89.	77.84
44.	67.84	90.	78.07
45.	68.06	91.	78.30
46.	68.28	92.	78.54
47.	68.51	93.	78.77
48.	68.73	94.	79.00
49.	68.95	95.	79.24
50.	69.17	96.	79.47
51.	69.39	97.	79.71
52.	69.61	98.	79.94
53.	69.83	99.	80.18
54.	70.05	100.	80.42
55.	70.27	101.	80.66

FM-39 CPL 7 2 OR 3-10-8
COMPONENT SUPPORT TUBE -Y TEMPERATURE STATION 149
DIGITAL LISTING OF CAL. CURVE

PERCENT	DEGREES(F)	PERCENT	DEGREES(F)
10.	59.75	56.	70.19
11.	59.98	57.	70.41
12.	60.22	58.	70.64
13.	60.45	59.	70.86
14.	60.69	60.	71.08
15.	60.92	61.	71.30
16.	61.15	62.	71.52
17.	61.39	63.	71.74
18.	61.62	64.	71.97
19.	61.85	65.	72.19
20.	62.08	66.	72.41
21.	62.31	67.	72.63
22.	62.54	68.	72.85
23.	62.77	69.	73.07
24.	63.00	70.	73.30
25.	63.23	71.	73.52
26.	63.46	72.	73.74
27.	63.69	73.	73.96
28.	63.92	74.	74.18
29.	64.15	75.	74.41
30.	64.37	76.	74.63
31.	64.60	77.	74.85
32.	64.83	78.	75.07
33.	65.05	79.	75.30
34.	65.28	80.	75.52
35.	65.50	81.	75.74
36.	65.73	82.	75.97
37.	65.95	83.	76.19
38.	66.18	84.	76.42
39.	66.40	85.	76.64
40.	66.63	86.	76.86
41.	66.85	87.	77.09
42.	67.08	88.	77.31
43.	67.30	89.	77.54
44.	67.52	90.	77.76
45.	67.75	91.	77.99
46.	67.97	92.	78.22
47.	68.19	93.	78.44
48.	68.42	94.	78.67
49.	68.64	95.	78.90
50.	68.86	96.	79.12
51.	69.08	97.	79.35
52.	69.31	98.	79.58
53.	69.53	99.	79.81
54.	69.75	100.	80.04
55.	69.97	101.	80.27

FM-39

CPL 8

2 OR 3-10-9

COMPONENT SUPPORT TUBE -Y TEMPERATURE STATION 179

DIGITAL LISTING OF CAL. CURVE

PERCENT	DEGREES(F)	PERCENT	DEGREES(F)
10.	59.84	56.	70.43
11.	60.10	57.	70.65
12.	60.35	58.	70.86
13.	60.60	59.	71.08
14.	60.85	60.	71.30
15.	61.10	61.	71.51
16.	61.35	62.	71.73
17.	61.59	63.	71.95
18.	61.84	64.	72.16
19.	62.08	65.	72.38
20.	62.32	66.	72.60
21.	62.56	67.	72.81
22.	62.80	68.	73.03
23.	63.04	69.	73.25
24.	63.27	70.	73.47
25.	63.51	71.	73.69
26.	63.74	72.	73.91
27.	63.98	73.	74.13
28.	64.21	74.	74.35
29.	64.44	75.	74.57
30.	64.67	76.	74.79
31.	64.90	77.	75.01
32.	65.13	78.	75.23
33.	65.36	79.	75.45
34.	65.59	80.	75.68
35.	65.81	81.	75.90
36.	66.04	82.	76.12
37.	66.26	83.	76.35
38.	66.48	84.	76.58
39.	66.71	85.	76.80
40.	66.93	86.	77.03
41.	67.15	87.	77.26
42.	67.37	88.	77.49
43.	67.59	89.	77.72
44.	67.82	90.	77.95
45.	68.03	91.	78.18
46.	68.25	92.	78.42
47.	68.47	93.	78.65
48.	68.69	94.	78.89
49.	68.91	95.	79.13
50.	69.13	96.	79.36
51.	69.35	97.	79.60
52.	69.56	98.	79.84
53.	69.78	99.	80.08
54.	70.00	100.	80.33
55.	70.21	101.	80.57


FM-39 CPL 9 2 OR 3-10-10
COMPONENT SUPPORT TUBE -Y TEMPERATURE STATION 198
DIGITAL LISTING OF CAL. CURVE

P5RCENT	DEGREES(F)	PERCENT	DEGREES(F)
10.	59.64	56.	70.09
11.	59.88	57.	70.31
12.	60.11	58.	70.53
13.	60.35	59.	70.76
14.	60.59	60.	70.98
15.	60.82	61.	71.20
16.	61.06	62.	71.42
17.	61.29	63.	71.64
18.	61.52	64.	71.86
19.	61.76	65.	72.09
20.	61.99	66.	72.31
21.	62.22	67.	72.53
22.	62.45	68.	72.75
23.	62.68	69.	72.98
24.	62.91	70.	73.20
25.	63.14	71.	73.42
26.	63.37	72.	73.64
27.	63.60	73.	73.87
28.	63.83	74.	74.09
29.	64.05	75.	74.32
30.	64.28	76.	74.54
31.	64.51	77.	74.76
32.	64.73	78.	74.99
33.	64.96	79.	75.21
34.	65.19	80.	75.44
35.	65.41	81.	75.66
36.	65.64	82.	75.89
37.	65.86	83.	76.12
38.	66.09	84.	76.34
39.	66.31	85.	76.57
40.	66.53	86.	76.80
41.	66.76	87.	77.03
42.	66.98	88.	77.26
43.	67.20	89.	77.49
44.	67.43	90.	77.72
45.	67.65	91.	77.95
46.	67.87	92.	78.18
47.	68.09	93.	78.41
48.	68.32	94.	78.64
49.	68.54	95.	78.87
50.	68.76	96.	79.10
51.	68.98	97.	79.34
52.	69.20	98.	79.57
53.	69.43	99.	79.81
54.	69.65	100.	80.04
55.	69.87	101.	80.28

2 OR 3-15-23


DIGITAL LISTING OF CAL. CURVE

Approved for Release 2013/01/30 : C05098940

CPL 3 (GFE 1-3) (2,3-12-7)
STEREO MIRROR DIFFERENTIAL TEMPERATURER-008139-KH
PAGE 31

FM-39		CPL 3		2 OR 3-12-7	
STEREO MIRROR DIFFERENTIAL TEMPERATURE					
DIGITAL LISTING OF CAL. CURVE					
PERCENT	DEG(DELTA F)	PERCENT	DEG(DELTA F)	PERCENT	DEG(DELTA F)
9.	-1.03	55.	1.01		
10.	-0.99	56.	1.06		
11.	-0.94	57.	1.10		
12.	-0.90	58.	1.14		
13.	-0.85	59.	1.19		
14.	-0.81	60.	1.23		
15.	-0.76	61.	1.28		
16.	-0.72	62.	1.32		
17.	-0.67	63.	1.37		
18.	-0.63	64.	1.41		
19.	-0.59	65.	1.45		
20.	-0.54	66.	1.50		
21.	-0.50	67.	1.54		
22.	-0.45	68.	1.59		
23.	-0.41	69.	1.63		
24.	-0.36	70.	1.68		
25.	-0.32	71.	1.72		
26.	-0.28	72.	1.77		
27.	-0.23	73.	1.81		
28.	-0.19	74.	1.85		
29.	-0.14	75.	1.90		
30.	-0.10	76.	1.94		
31.	-0.05	77.	1.99		
32.	-0.01	78.	2.03		
33.	0.04	79.	2.08		
34.	0.08	80.	2.12		
35.	0.12	81.	2.16		
36.	0.17	82.	2.21		
37.	0.21	83.	2.25		
38.	0.26	84.	2.30		
39.	0.30	85.	2.34		
40.	0.35	86.	2.39		
41.	0.39	87.	2.43		
42.	0.43	88.	2.48		
43.	0.48	89.	2.52		
44.	0.52	90.	2.56		
45.	0.57	91.	2.61		
46.	0.61	92.	2.65		
47.	0.66	93.	2.70		
48.	0.70	94.	2.74		
49.	0.75	95.	2.79		
50.	0.79	96.	2.83		
51.	0.83	97.	2.87		
52.	0.88	98.	2.92		
53.	0.92	99.	2.96		
54.	0.97	100.	3.01		

CPL 5 (GFE 1-5)(2,3-10-6)
LENS BARREL AFT END TEMPERATURE



FM-39

CPL 5

2 OR 3-10-6

PERCENT	DEGREES(F)	PERCENT	DEGREES(F)
10.	59.79	56.	70.28
11.	60.04	57.	70.50
12.	60.28	58.	70.72
13.	60.52	59.	70.94
14.	60.76	60.	71.16
15.	61.00	61.	71.38
16.	61.24	62.	71.60
17.	61.47	63.	71.83
18.	61.71	64.	72.05
19.	61.94	65.	72.27
20.	62.18	66.	72.49
21.	62.41	67.	72.71
22.	62.65	68.	72.93
23.	62.88	69.	73.15
24.	63.11	70.	73.37
25.	63.34	71.	73.59
26.	63.57	72.	73.82
27.	63.80	73.	74.04
28.	64.03	74.	74.26
29.	64.26	75.	74.48
30.	64.49	76.	74.71
31.	64.72	77.	74.93
32.	64.94	78.	75.15
33.	65.17	79.	75.38
34.	65.40	80.	75.60
35.	65.62	81.	75.83
36.	65.85	82.	76.05
37.	66.07	83.	76.28
38.	66.30	84.	76.51
39.	66.52	85.	76.74
40.	66.74	86.	76.96
41.	66.97	87.	77.19
42.	67.19	88.	77.42
43.	67.41	89.	77.65
44.	67.63	90.	77.88
45.	67.86	91.	78.11
46.	68.08	92.	78.34
47.	68.30	93.	78.58
48.	68.52	94.	78.81
49.	68.74	95.	79.04
50.	68.96	96.	79.28
51.	69.18	97.	79.51
52.	69.40	98.	79.75
53.	69.62	99.	79.99
54.	69.84	100.	80.22
55.	70.06	101.	80.46

R-008139-KH
PAGE 35

CPL 10 (GFE 1-10)(2,3-10-11)

2.46 V.D.C.

(49.25 F.S.)

CPL 12 (GFE 1-12) (2,3-12-6)

SLIT POSITION

SOURCE-C/P LOG BOOK

C/P SERIAL NO FM-39


POSITION	VOLTS D.C.	PERCENT FULL SCALE
A	0.580	11.60
B	1.620	32.40
C	2.620	52.40
D	3.650	73.00
E	4.710	94.20

NOTE- POSITION E IS NOT
PROGRAMMABLE ON ORBIT.

NOTE- TOLERANCE OF AT LEAST
+OR- 5 PERCENT SHOULD
BE ALLOWED FOR TLM ERROR.

CPL 13 (GFE 1-13)(2,3-14-19)

STEREO POSITION




2 OR 3-12-6

POSITION(DEG)


50.	0.30
51.	0.68
52.	1.06
53.	1.44
54.	1.82
55.	2.20
56.	2.59
57.	2.97
58.	3.35
59.	3.73
60.	4.12
61.	4.50
62.	4.88
63.	5.27
64.	5.65
65.	6.04
66.	6.42
67.	6.81
68.	7.19
69.	7.58
70.	7.96
71.	8.34
72.	8.73
73.	9.11
74.	9.50
75.	9.88
76.	10.27
77.	10.65
78.	11.04
79.	11.42
80.	11.80
81.	12.18
82.	12.56
83.	12.95
84.	13.32
85.	13.70
86.	14.08
87.	14.46
88.	14.83
89.	15.21

CPL 14 (GFE 1-14) (2,3-14-20)


CRAB POSITION




FM-39	CPL 14	2 OR 3-14-20	
	CRAB POSITION		
PERCENT	DIGITAL LISTING OF CAL. CURVE		
	POSITION(DEG)	PERCENT	
		POSITION(DEG)	
10.	0.01	50.	-1.76
11.	-0.04	51.	-1.81
12.	-0.09	52.	-1.85
13.	-0.13	53.	-1.90
14.	-0.18	54.	-1.94
15.	-0.22	55.	-1.99
16.	-0.27	56.	-2.03
17.	-0.31	57.	-2.07
18.	-0.36	58.	-2.12
19.	-0.40	59.	-2.16
20.	-0.45	60.	-2.21
21.	-0.49	61.	-2.25
22.	-0.54	62.	-2.30
23.	-0.58	63.	-2.34
24.	-0.62	64.	-2.38
25.	-0.67	65.	-2.43
26.	-0.71	66.	-2.47
27.	-0.76	67.	-2.52
28.	-0.80	68.	-2.56
29.	-0.84	69.	-2.60
30.	-0.89	70.	-2.65
31.	-0.93	71.	-2.69
32.	-0.97	72.	-2.73
33.	-1.02	73.	-2.77
34.	-1.06	74.	-2.82
35.	-1.11	75.	-2.86
36.	-1.15	76.	-2.90
37.	-1.19	77.	-2.94
38.	-1.24	78.	-2.98
39.	-1.28	79.	-3.02
40.	-1.32	80.	-3.06
41.	-1.37	81.	-3.10
42.	-1.41	82.	-3.14
43.	-1.46	83.	-3.18
44.	-1.50	84.	-3.22
45.	-1.54	85.	-3.26
46.	-1.59	86.	-3.30
47.	-1.63	87.	-3.33
48.	-1.68	88.	-3.37
49.	-1.72	89.	-3.40

CPL 15 (GFE 2-15 (2,3-12-1)
FILM TAKE-UP QUANTITY, COARSE/REEL ROTATIONR-008139-KH
PAGE 41


CPL 16 (GFE 1-16) (2,3-12-2)
FILM TAKE-UP QUANTITY, FINE (SUPPLY)




CPL 17 (GFE 1-17)(2,3-14-21)
LOOPER POSITION



FM-39	CPL 17	2 OR 3-14-21	
	LOOPER POSITION		
PERCENT	DIGITAL LISTING OF CAL. CURVE		
	INCHES(LOOP)	PERCENT	
		INCHES(LOOP)	
46.	-0.21	72.	13.58
47.	0.32	73.	14.09
48.	0.85	74.	14.62
49.	1.38	75.	15.15
50.	1.91	76.	15.68
51.	2.44	77.	16.21
52.	2.97	78.	16.74
53.	3.50	79.	17.27
54.	4.02	80.	17.79
55.	4.55	81.	18.32
56.	5.08	82.	18.85
57.	5.61	83.	19.38
58.	6.14	84.	19.91
59.	6.67	85.	20.44
60.	7.20	86.	20.97
61.	7.73	87.	21.50
62.	8.26	88.	22.03
63.	8.79	89.	22.56
64.	9.32	90.	23.09
65.	9.85	91.	23.62
66.	10.38	92.	24.15
67.	10.91	93.	24.68
68.	11.44	94.	25.21
69.	11.97	95.	25.74
70.	12.50	96.	26.27
71.	13.03	97.	26.80

CPL 18 (GFE 1-18)(2,3-12-4)
FILM DRIVE ELECTRONICS OUTPUTR-008139-KH
PAGE 45

CPL 19 (GFE 1-19)(2,3-14-24)
TAKE-UP AND TORQUE MOTOR CURRENT



FM-39

CPL 19


2 OR 3- 14-24

TAKE UP MOTOR CURRENT DIGITAL LISTING OF CAL CURVE			
PERCENT	AMPS	PERCENT	AMPS
5.	0.22	55.	0.94
6.	0.23	56.	0.95
7.	0.25	57.	0.97
8.	0.26	58.	0.98
9.	0.27	59.	1.00
10.	0.29	60.	1.01
11.	0.30	61.	1.03
12.	0.32	62.	1.04
13.	0.33	63.	1.05
14.	0.35	64.	1.07
15.	0.36	65.	1.08
16.	0.38	66.	1.10
17.	0.39	67.	1.11
18.	0.40	68.	1.13
19.	0.42	69.	1.14
20.	0.43	70.	1.16
21.	0.45	71.	1.17
22.	0.46	72.	1.18
23.	0.48	73.	1.20
24.	0.49	74.	1.21
25.	0.51	75.	1.23
26.	0.52	76.	1.24
27.	0.53	77.	1.26
28.	0.55	78.	1.27
29.	0.56	79.	1.29
30.	0.58	80.	1.30
31.	0.59	81.	1.31
32.	0.61	82.	1.33
33.	0.62	83.	1.34
34.	0.64	84.	1.36
35.	0.65	85.	1.37
36.	0.66	86.	1.39
37.	0.68	87.	1.40
38.	0.69	88.	1.42
39.	0.71	89.	1.43
40.	0.72	90.	1.44
41.	0.74	91.	1.46
42.	0.75	92.	1.47
43.	0.77	93.	1.49
44.	0.78	94.	1.50
45.	0.79	95.	1.52
46.	0.81	96.	1.53
47.	0.82	97.	1.55
48.	0.84	98.	1.56
49.	0.85	99.	1.57
50.	0.87	100.	1.59
51.	0.88	101.	1.60
52.	0.90	102.	1.62
53.	0.91	103.	1.63
54.	0.92	104.	1.65

CFL 20 (GFE 1-20)(2,3-14-22)
FLATEN POSITION (COARSE)

SOURCE: C/P LOG BOOK

C/P SERIAL NO. 39




FM-39

CPL 20

2 OR 3-14-22


PERCENT	PLATEN POSITION (COARSE) DIGITAL LISTING OF CAL. CURVE POSITION(INCHES)	PERCENT	POSITION(INCHES)
6.	0.0001	51.	0.0097
7.	0.0003	52.	0.0099
8.	0.0005	53.	0.0102
9.	0.0007	54.	0.0104
10.	0.0009	55.	0.0106
11.	0.0011	56.	0.0108
12.	0.0013	57.	0.0110
13.	0.0015	58.	0.0113
14.	0.0017	59.	0.0115
15.	0.0019	60.	0.0117
16.	0.0021	61.	0.0119
17.	0.0023	62.	0.0122
18.	0.0025	63.	0.0124
19.	0.0028	64.	0.0126
20.	0.0030	65.	0.0128
21.	0.0032	66.	0.0130
22.	0.0034	67.	0.0133
23.	0.0036	68.	0.0135
24.	0.0038	69.	0.0137
25.	0.0040	70.	0.0139
26.	0.0042	71.	0.0141
27.	0.0045	72.	0.0144
28.	0.0047	73.	0.0146
29.	0.0049	74.	0.0148
30.	0.0051	75.	0.0150
31.	0.0053	76.	0.0152
32.	0.0055	77.	0.0155
33.	0.0058	78.	0.0157
34.	0.0060	79.	0.0159
35.	0.0062	80.	0.0161
36.	0.0064	81.	0.0163
37.	0.0066	82.	0.0165
38.	0.0068	83.	0.0167
39.	0.0071	84.	0.0170
40.	0.0073	85.	0.0172
41.	0.0075	86.	0.0174
42.	0.0077	87.	0.0176
43.	0.0079	88.	0.0178
44.	0.0082	89.	0.0180
45.	0.0084	90.	0.0182
46.	0.0086	91.	0.0184
47.	0.0088	92.	0.0186
48.	0.0091	93.	0.0189
49.	0.0093	94.	0.0191
50.	0.0095	95.	0.0193

FOCUS ERROR OUTPUT AT PBF
VS.
PBF LOCATION RELATIVE TO ORIGINAL PBF LOCATION




CPL 21 - (GFE 1-21) (2,3-14-26)
CPL 22 - (GFE 1-22) (2,3-14-27)
CPL 23 - (GFE 1-23) (2,3-14-28)

FOCUS DEVIATION - COMPOSITE CURVE




CPL 21 - (GFE 1-21) (2,3-14-26)
CPL 22 - (GFE 1-22) (2,3-14-27)
CPL 23 - (GFE 1-23) (2,3-14-28)

FOCUS DEVIATION - COMPOSITE CURVE




CPL 21 - (GFE 1-21) (2,3-14-26)
CPL 22 - (GFE 1-22) (2,3-14-27)
CPL 23 - (GFE 1-23) (2,3-14-28)

FOCUS DEVIATION - COMPOSITE CURVE




CPL 21 - (GFE 1-21) (2,3-14-26)
CPL 22 - (GFE 1-22) (2,3-14-27)
CPL 23 - (GFE 1-23) (2,3-14-28)

FOCUS DEVIATION - COMPOSITE CURVE




CPL 21 - (GFE 1-22) (2,3-14-26)
CPL 22 - (GFE 1-22) (2,3-14-27)
CPL 23 - (GFE 1-23) (2,3-14-28)

FOCUS DEVIATION - COMPOSITE CURVE




CPL 21 - (GFE 1-26) (2,3-14-26)
CPL 22 - (GFE 1-27) (2,3-14-27)
CPL 23 - (GFE 1-23) (2,3-14-28)

FOCUS DEVIATION - COMPOSITE CURVE




CPL 21 - (GFE 1-22) (2,3-14-26)
CPL 22 - (GFE 1-22) (2,3-14-27)
CPL 23 - (GFE 1-23) (2,3-14-28)

FOCUS DEVIATION - COMPOSITE CURVE



CPL 21 - (GFE 1-21) (2,3-14-26)
CPL 22 - (GFE 1-22) (2,3-14-27)
CPL 23 - (GFE 1-23) (2,3-14-28)

FOCUS DEVIATION - COMPOSITE CURVE



(EKF POST VIBRATION DATA)
SLANT RANGE = 98 N.MI.
1/16 NORMAL ILLUMINATION


Notes:

1. Auto-focus platen position range ± 0.00015 to ± 0.00065 inches from BEF.
2. To correct for positive deviation send Green 888. To correct for negative deviation send Green 777.
3. Actual error is 1.15 times indicated deviation.

POSITION OF PLATEN RELATIVE TO BEF POSITION


CPL 21 - (GFE 1-21) (2,3-14-26)
CPL 22 - (GFE 1-22) (2,3-14-27)
CPL 23 - (GFE 1-23) (2,3-14-28)

FOCUS DEVIATION - COMPOSITE CURVE



Releases sind

CPL 26 (GFE 1-26)(2,3-15-24, 10-12)
ENVIRONMENTAL SUPPLY



FM-39

CPL 26

2 OR 3-10-12


ENVIRONMENTAL SUPPLY
DIGITAL LISTING OF CAL. CURVE

PERCENT	VOLTS	PERCENT	VOLTS
35.	13.85	60.	24.26
36.	14.27	61.	24.68
37.	14.69	62.	25.09
38.	15.11	63.	25.50
39.	15.53	64.	25.91
40.	15.95	65.	26.32
41.	16.37	66.	26.73
42.	16.79	67.	27.14
43.	17.20	68.	27.55
44.	17.62	69.	27.96
45.	18.04	70.	28.37
46.	18.46	71.	28.78
47.	18.87	72.	29.19
48.	19.29	73.	29.60
49.	19.71	74.	30.01
50.	20.12	75.	30.42
51.	20.54	76.	30.82
52.	20.95	77.	31.23
53.	21.37	78.	31.64
54.	21.78	79.	32.05
55.	22.20	80.	32.45
56.	22.61	81.	32.86
57.	23.02	82.	33.26
58.	23.44	83.	33.67
59.	23.85	84.	34.07

CPL 27 (GFE 1-27)(2,3-14-23)
PLATEN POSITION (FINE)


SOURCE: C/P LOG BOOK
C/P SERIAL NO. 39

Note: Tolerance of at least $\pm 5\%$ should be allowed for TLM error.



R-008139-KH
PAGE 63

CPL 28 (GFE 1-28)(2,3-15-26)
FILM TAKE-UP QUANTITY, MEDIUM



CPL 29: (GFE 1-29) (2,3-12-3)

AMPLIFIED DATA SIGNALS


SOURCE-C/P LOG BOOK

C/P SERIAL NO FM-39


AMPLIFIERS A AND B ON-OFF STATE	VOLTS D.C.	PERCENT FULL SCALE
OPERATIONAL POWER OFF	0 TO .5 (DESIGN SPEC)	0 TO 10
A AND B OFF	1.360	27.20
A ON, B OFF	3.670	73.40
A OFF, B ON	2.800	56.00
A AND B ON	4.660	93.20

NOTE- TOLERANCE OF AT LEAST
+OR- 5 PERCENT SHOULD
BE ALLOWED FOR TLM ERROR.


CPL 33 (GFE 1-33) (2,3-12-8)
POWER CONTROL MONITOR STEREO SERVO



CPL 34 (GFE 1-34) (2,3-12-9)
POWER CONTROL MONITOR CRAB SERVO



CPL 35 (GFE 1-35)(2,3-12-10, 15-28,10-4)
OPERATIONAL SUPPLY OUTPUT




FM-39

CPL 35

2 OR 3-12-10

PERCENT	VOLTS	PERCENT	VOLTS
54.	26.90	73.	30.02
55.	27.07	74.	30.19
56.	27.23	75.	30.35
57.	27.39	76.	30.52
58.	27.56	77.	30.68
59.	27.72	78.	30.84
60.	27.89	79.	31.01
61.	28.05	80.	31.17
62.	28.22	81.	31.34
63.	28.38	82.	31.50
64.	28.54	83.	31.67
65.	28.71	84.	31.83
66.	28.87	85.	31.99
67.	29.04	86.	32.16
68.	29.20	87.	32.32
69.	29.37	88.	32.49
70.	29.53	89.	32.65
71.	29.69	90.	32.82
72.	29.86	91.	32.98

BET - 3
STEREO MIRROR TEMPERATURE



FM-39

BBT 3


STEREO MIRROR TEMPERATURE
DIGITAL LISTING OF CAL CURVE
DEGREES (F) KILOHMS

KILOHMS

DEGREES (F)

20.	116.37	70.	63.71
21.	114.41	71.	63.15
22.	112.51	72.	62.60
23.	110.67	73.	62.06
24.	108.88	74.	61.52
25.	107.15	75.	60.99
26.	105.47	76.	60.46
27.	103.83	77.	59.93
28.	102.25	78.	59.41
29.	100.72	79.	58.89
30.	99.23	80.	58.38
31.	97.78	81.	57.87
32.	96.38	82.	57.36
33.	95.02	83.	56.86
34.	93.70	84.	56.36
35.	92.42	85.	55.86
36.	91.18	86.	55.37
37.	89.98	87.	54.87
38.	88.81	88.	54.38
39.	87.67	89.	53.89
40.	86.57	90.	53.41
41.	85.50	91.	52.92
42.	84.46	92.	52.44
43.	83.45	93.	51.96
44.	82.46	94.	51.48
45.	81.51	95.	51.01
46.	80.58	96.	50.54
47.	79.67	97.	50.07
48.	78.79	98.	49.60
49.	77.93	99.	49.14
50.	77.10	100.	48.67
51.	76.28	101.	48.22
52.	75.49	102.	47.76
53.	74.71	103.	47.31
54.	73.96	104.	46.87
55.	73.22	105.	46.43
56.	72.50	106.	45.99
57.	71.79	107.	45.56
58.	71.10	108.	45.14
59.	70.42	109.	44.72
60.	69.76	110.	44.31
61.	69.10	111.	43.90
62.	68.46	112.	43.50
63.	67.84	113.	43.11
64.	67.22	114.	42.73
65.	66.61	115.	42.36
66.	66.02	116.	42.00
67.	65.43	117.	41.65
68.	64.85	118.	41.30
69.	64.28	119.	40.97

BET - 4
COMPONENT SUPPORT TUBE TEMPERATURE, -Y STATION 177



FM-39

BBT 4

COMPONENT SUPPORT TUBE TEMPERATURE, -Y STATION 177

DIGITAL LISTING OF CAL CURVE

KILOHMS	DEGREES (F)	KILOHMS	DEGREES (F)
20.	116.35	70.	63.56
21.	114.35	71.	62.99
22.	112.41	72.	62.44
23.	110.53	73.	61.88
24.	108.71	74.	61.33
25.	106.95	75.	60.79
26.	105.24	76.	60.25
27.	103.59	77.	59.71
28.	101.98	78.	59.17
29.	100.43	79.	58.64
30.	98.93	80.	58.11
31.	97.48	81.	57.58
32.	96.07	82.	57.06
33.	94.70	83.	56.54
34.	93.38	84.	56.01
35.	92.10	85.	55.49
36.	90.86	86.	54.98
37.	89.65	87.	54.46
38.	88.49	88.	53.95
39.	87.35	89.	53.43
40.	86.26	90.	52.92
41.	85.19	91.	52.42
42.	84.16	92.	51.91
43.	83.16	93.	51.40
44.	82.18	94.	50.90
45.	81.23	95.	50.40
46.	80.31	96.	49.90
47.	79.42	97.	49.41
48.	78.55	98.	48.91
49.	77.70	99.	48.43
50.	76.87	100.	47.94
51.	76.07	101.	47.46
52.	75.28	102.	46.98
53.	74.52	103.	46.51
54.	73.77	104.	46.04
55.	73.04	105.	45.58
56.	72.32	106.	45.13
57.	71.62	107.	44.68
58.	70.94	108.	44.24
59.	70.27	109.	43.80
60.	69.61	110.	43.38
61.	68.96	111.	42.96
62.	68.32	112.	42.56
63.	67.70	113.	42.16
64.	67.08	114.	41.77
65.	66.48	115.	41.40
66.	65.88	116.	41.04
67.	65.29	117.	40.69
68.	64.70	118.	40.36
69.	64.13	119.	40.04

APPENDIX 4

PAYLOAD SUBSYSTEM TEST PROCEDURE

R-300654-KH

Sheets: 206

VTP-301

SUBSYSTEM PROCEDURE

EASTMAN KODAK COMPANY

VAFB

REVISIONS			
SYM	DESCRIPTION	DATE	APPROVAL
F	General rewrite to update existing tasks.	10-10-66	<i>S.W. Fick</i>

PREPARED BY:

*E. Krause*DATE: 10/11/66

QUALITY CONTROL:

*E. H. Zeiman*DATE: 10/11/66

PROJECT SUPERVISOR:

*S.W. Fick*DATE: 10/12/66

BASE MANAGER:

*G. R. Pore*DATE: 10/14/66

TABLE OF CONTENTS

<u>Task No.</u>	<u>Title</u>	<u>Page From</u>	<u>Page To</u>
-	Introduction	iv	vii
1	Continuity and Wiring Verification Data Sheets	1-1 DS1-1	1-1 DS1-3
2	Alignment of FRSA to Supply Cassette Data Sheets	2-1 DS2-1	2-4 DS2-2
3	Line of Sight Data Sheets	3-1 DS3-1	3-4 DS3-15
4	Test Record Installation and Tracking and Slit Evaluation Data Sheets	4-1 DS4-1	4-5 DS4-7
5	Focus Series	5-1	5-2
5-1	Focus Series/On Axis at Set Point Temperature Data Sheets	5-1-1 DS5-1 - 1	5-1-3 DS5-1 - 10
5-2	Focus Series/Off Axis at Set Point Temperature Data Sheets	5-2-1 DS5-2 - 1	5-2-3 DS5-2 - 11
5-3	Focus Series/On Axis at Set Point +1.5° Temperature Data Sheets	5-3-1 DS5-3 - 1	5-3-3 DS5-3 - 8
5-4	Focus Series/On Axis at Set Point -1.5° Temperature Data Sheets	5-4-1 DS5-4 - 1	5-4-3 DS5-4 - 9
6	MSD Frequency and Port Open Telltale Data Sheets	6-1 DS6-1	6-3 DS6-5

TABLE OF CONTENTS (Cont'd)

<u>Task No.</u>	<u>Title</u>	<u>Page From</u>	<u>Page To</u>
7	Focus Control Checkout Data Sheets	7-1 DS7-1	7-7 DS7-35
8	Heater Operation Data Sheets	8-1 DS8-1	8-2 DS8-4
9	Photo Validation Data Sheets	9-1 DS9-1	9-5 DS9-6
10	Slit Evaluation Data Sheets	10-1 DS10-1	10-3 DS10-3
11	FRSA Checkout Data Sheets	11-1 DS11-1	11-3 DS11-3
12	Flight Record Loading and Hardware Installation Data Sheets	12-1 DS12-1	12-3 DS12-5
13	Flight Record Photographic Validation and Slit Evaluation Data Sheets	13-1 DS13-1	13-7 DS13-6
14	Final C/P Preparation for Mating Data Sheets	14-1 DS14-1	14-3 DS14-3

VTP-301

1.0 PURPOSE

The purpose of this test procedure is to redemonstrate the photographic capability of the C/P and to verify the operability of all of its various components.

2.0 REFERENCE DOCUMENTS

2.1 Operating Instructions

VOI-401	C/P and FRSA Unpacking and Inspection
VOI-402	Record Thread-Up, Loading and Unloading
VOI-403	Preparation of the Payload for Collimator Testing
VOI-404	Test Console Set-Up Instructions
VOI-405	Line of Sight Test Set-Up
VOI-406	Chart Recorder Calibration
VOI-407	Record Processing and Evaluation
VOI-408	Handling of Test FRSA
VOI-409	Test Set-Up Configuration and Equipment
VOI-411	System Quick Look Analysis and Data Requirements
VOI-412	Preparation for C/P Integration

2.2 Other

VCP-501	Test Equipment Calibration and Maintenance Program
801-116	Payload Interface
813-100	Camera Cover Assembly

3.0 DOCUMENTATION

3.1 Test Data

All test data shall be recorded on the data sheets for this procedure. Any procedure deviation, data non-conformance or test non-conformance shall be noted on the data sheet and should be described on a NON-CONFORMANCE AND DEVIATIONS form attached to the data sheets.

3.2 Payload Log

The payload log shall be maintained as a historical record of C/P testing progress. Such items as the

VTP-301

completion of VTP-301 tasks, Special Engineering Tests, important incidents that may have an ultimate effect on C/P performance, etc. should be included in the Payload Log.

- 3.3 All chart recorder channels should be calibrated per VOI-406 prior to the start of every test or wherever otherwise indicated. The chart recorder shall be turned on prior to turning C/P power "On" and shall remain on until the power is turned "Off". Unless otherwise stated, the chart record shall be operated at 1 mm/sec.

The chart record shall be identified at the beginning and end of each test with the following information:

Operating Times
Channel Functions

In addition, the following information should be recorded on the outside of the rolled recorder paper:

C/P Serial Number
Test Procedure Number
Date
Initials of the personnel performing the test.

3.4 Digital Printouts

All digital printouts shall be identified with the following information:

C/P Serial Number
Test Procedure Number
Date
Time

3.5 Disposition of Data

Upon the completion of a Task, the data should be reduced as soon as possible and a QC "Scratch Sheet" form should be completed.

3.6 Test Record Evaluation

Test record shall be processed and evaluated per VOI-407.

VTP-301

4.0 FACILITIES

4.1 Equipment

534-100 Test Console
744-151 Record Loading and Unloading Kit
749-100 Record Splicer
833-300 Collimator Assembly
848-200 Truck
748-497 Record Supply and Record Storage Alignment
Fixture
749-295 Record Storage Mount and Enclosure Assembly
833-110 Line of Sight Test Set
837-1728 Light Source Assembly
Hydraulic Jack
8 Channel Sanborn Chart Recorder
Oscilloscope, Tektronix 545 w/Type CA Pre-
amplifier, Simpson Model 260
8 foot Steel Measuring Tape
Fluorescent Desk Lamp

4.2 Power

115 volt $\pm$ 5 volts AC, 60 cycles $\pm$ 1% single phase,
60 amperes.

4.3 Area

Clean room standards shall be maintained.

5.0 OPERATING CONDITIONS

5.1 Environmental

Temperature 70 $\pm$ 2°F (unless otherwise noted)
Humidity 45 $\pm$ 5% R.H.

5.2 Payload Status

The C/P shall have been unpacked and inspected per
VOI-401.

5.3 Calibration

All test instruments used for conducting these tests
shall be within their calibration periods and shall
have been calibrated per VCP-501.

VTP-301

5.4 Camera Slit Protection

Except during photographic testing (Tasks 5, 9, 10 and 13) the camera slit shall be set to the Test Slit Position.

VTP-301

TASK 1 - CONTINUITY AND WIRING VERIFICATIONITEM

1. Verify that the following C/P connector pairs are mated:
651, 652, 653, 655, 656, 657, 658, 659, 662, 671, 671A, 672,
672A, 681, 682, 683, 684, 685, 686, 690, 691, 693 and 694.
2. Remove the AIR SUPPLY cassette cover.
3. Connect BREAKOUT BOX cables J697, J698 and J699 to the C/P TEST BOX.
4. Measure and record the resistance between the points listed in Table I-I with a Simpson Model 260 Volt-Ohm Meter or equivalent. Verify that the calibration is current.

TABLE I-I

<u>Circuit</u>	<u>Ohmmeter Neg. Connection</u>	<u>Ohmmeter Pos. Connection</u>
1. Operating Power (See Note)	J699j	J699f
2. Operating Power (See Note)	J699j	J699g
3. Heater Power	J699j	J699h
4. Heater Power	J699j	J699i
5. Torque Motor (CB-24)	J699j	J697S
6. 5 Volt Instrumentation	J698F	J698K
7. 5 Volt Instrumentation	J698G	J698K

NOTE: For OPERATING POWER measurements the looper must be kept at the "supply full" (+X) position and the tension arm in the AIR SUPPLY must be held off its microswitch.

TASK 1

DATE _____		C/P _____		TDS-VTP-301					
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
		MIN	MAX		MIN	MAX			
1	The following connectors are mated:	651		ck					
		652		ck					
		653		ck					
		655		ck					
		656		ck					
		657		ck					
		658		ck					
		659		ck					
		662		ck					
		671		ck					
		671A		ck					
		672		ck					
		672A		ck					
		681		ck					
682		ck							

TASK 1

DATE _____		C/P _____		TDS-VTP-301				
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
4	683		Ck					
	684		Ck					
	685		Ck					
	686		Ck					
	690		Ck					
	691		Ck					
	693		Ck					
	694		Ck					
	Calibration date is current		Ck					
	Circuit Resistances:							
	1. Operating Power		Ohms	200	5000			
	2. Operating Power		Ohms	200	5000			
	3. Heater Power		Ohms	200	5000			
	4. Heater Power		Ohms	200	5000			
	5. Torque Motor (CB 24)		Ohms	300	3500			

TASK 1

C/P _____

TDS-VTP-301

PROCEDURE PARAGRAPH REFERENCE	FUNCTION					NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
	DESCRIPTION	UNITS	REQUIRED		MEASURED		
			MIN	MAX			
5	6. 5 Volt Instrumentation	Ohms	1600	2400	_____		
	7. 5 Volt Instrumentation	Ohms	1600	2400	_____		
	Test Conductor Initials				_____		

DS1-3

VTP-301

TASK 2 - ALIGNMENT OF FRSA TO SUPPLY CASSETTEITEM

1. Install the TEST FORWARD RECORD STORAGE ASSEMBLY (FRSA) and the FORWARD RECORD STORAGE MOUNT and ENCLOSURE ASSEMBLY (FRSM & EA) on the CRADLE ASSEMBLY. Attach the rubber bellows flange plate to the AIR SUPPLY front (-X) mounting surface. Record the test FRSA and FRSA REEL serial numbers on the data sheets.
2. Remove the ACCESS COVER from the record chute.
3. Verify that the STOW PINS are in and locked. Verify that the index marks on the PRIMARY STRUCTURAL and SOCKET MOUNTING RINGS are aligned.
4. Mount the SUPPLY MIRROR ALIGNMENT FIXTURE (748-496) to the SUPPLY CASSETTE.
5. Raise the forward end of the C/P (-X) TRUCK with a hydraulic jack and lower both front truck jacks.
6. Raise the aft end of the C/P TRUCK with a hydraulic jack and place a mechanical screw jack against the truck channel section near the center of the truck.
7. Level the C/P using the three mechanical jacks by observing the two axis levels on the SUPPLY MIRROR ALIGNMENT FIXTURE.
8. Place the ALIGNMENT TRANSFER MIRROR into the chute access port by pushing the transfer mirror and instrument stand toward the chute. Pull the TRANSFER MIRROR micrometer out until the TRANSFER MIRROR is approximately 3/4 inch from the back of the chute and retract the instrument stand wheels. Using the micrometer adjustment, adjust the TRANSFER MIRROR position toward the back of the chute until the TRANSFER MIRROR can just be rotated. Using the vertical adjustment on the instrument stand, adjust the height of the transfer mirror to approximately the same height as the horizontal line on the SUPPLY MIRROR ALIGNMENT FIXTURE.
9. Place a theodolite at least 60 inches from the TRANSFER MIRROR and 60 inches from the SUPPLY MIRROR ALIGNMENT FIXTURE.

VTP-301

ITEM

10. Level the theodolite and set the elevation angle to 90° ($\pm 5''$).
11. Adjust the theodolite instrument stand until the theodolite horizontal reticle line coincides with the extreme outer edge of the horizontal line on the SUPPLY ALIGNMENT FIXTURE MIRROR.
12. Level the TRANSFER MIRROR in the direction perpendicular to the theodolite optical axis and rotate the mirror so that it faces the theodolite.

NOTE: To facilitate the viewing of the FRSA ALIGNMENT MIRROR during later steps it is advisable to adjust the height of the TRANSFER MIRROR so that the intersection of the etched X on the MIRROR coincides with the horizontal reticle line.

13. Autocollimate from the transfer mirror by rotating the mirror if necessary and adjusting the TRANSFER MIRROR leveling screw in line with the mirror and theodolite.

NOTE: The theodolite elevation setting should not be varied but should remain at 90° ($\pm 5''$).

14. Rotate the TRANSFER MIRROR until the horizontal and vertical lines on the FRSA ALIGNMENT MIRROR can be seen through the theodolite.

NOTE: Two methods may be used to illuminate the FRSA ALIGNMENT MIRROR. The cyclospot illuminator and associated mirror can be adjusted to provide sufficient light to view the lines, or the theodolite autocollimating light may be used. If adjusted correctly, the first method will provide a better image.

15. Verify that the horizontal line on the FRSA ALIGNMENT MIRROR coincides with the horizontal theodolite reticle line. If the lines are not coincident it will be necessary to move the FRSA vertically (along the Y axis). This is achieved by loosening the four clamping screws and adjusting the two screws at the top of the FRSM & EA.
16. Track the vertical line on the FRSA ALIGNMENT MIRROR using the theodolite elevation adjustment. The visible portion of the vertical line should stay within the double vertical reticle lines on the theodolite when tracking from one end of the vertical target line to the other. If this condition

VTP-301

ITEM

16. is not satisfied it may be necessary to vary the adjustments outlined in Item 15.
17. Turn on the theodolite autocollimating lamp and obtain an autocollimated image of the theodolite reticle off the FRSA ALIGNMENT MIRROR. When autocollimation is achieved, lock the theodolite azimuth setting in place and set the theodolite elevation to 90° ($\pm 5''$). Adjust the Z axis tilt of the FRSA until the theodolite horizontal reticle line and its autocollimated image coincide. This can be done by adjusting the top and bottom adjustment screws on the FRSM & EA.
18. Recheck the translation of the FRSA as in Item 14 through 17 and readjust if required.
19. Recheck Z axis tilt as in Item 17 and readjust if required.
20. Remove the Test FRSA from the FRSM & EA and install the next lowest numbered available Flight FRSA. Record the serial numbers of the FRSA Frame and Reel in the data sheets.
21. Adjust the Flight FRSA within the HANDLING FRAME ASSEMBLY until the horizontal line on the FRSA ALIGNMENT MIRROR and the horizontal theodolite reticle line coincide.
22. Track the vertical line on the Flight FRSA ALIGNMENT MIRROR using the theodolite elevation adjustment. The visible portion of the vertical line should stay within the double vertical reticle lines on the theodolite when tracking from one end of the vertical target line to the other. If adjustments are required, adjust the Flight FRSA within the HANDLING FRAME ASSEMBLY.
23. Turn on the theodolite autocollimating lamp and obtain an autocollimated image of the theodolite reticle off the FRSA ALIGNMENT MIRROR. When autocollimation is achieved, lock the theodolite azimuth setting in place and set the theodolite elevation to 90° ($\pm 5''$). Adjust the Z axis tilt of the Flight FRSA within the HANDLING FRAME ASSEMBLY until the theodolite horizontal reticle line and its autocollimated image coincide.
24. Recheck the translation of the Flight FRSA as in Item 21. Readjust if required.

VTP-301

ITEM

25. Recheck Z axis tilt of the FRSA as in Item 23. Readjust if required.

TASK 2

DATE _____ C/P _____

Approved for Release: 2024/01/30 C05098940

UNCLASSIFIED

PROCEDURE PARAGRAPH REFERENCE	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDUR- DEVIATION REFERENCE
			MIN	MAX			
1	Test FRSA (712-479) S/N	#			_____		
	Test FRSA Reel (712-513/514 S/N	#			_____		
3	Stow pins are in and locked	Ck			_____		
	Index marks are aligned	Ck			_____		
15	FRSA horizontal target line coincides with the horizontal theodolite reticle line	Ck			_____		
16	Vertical FRSA target line remains within the theodolite double vertical reticle line	Ck			_____		
17	Theodolite reticle and its image coincide	Ck			_____		
18	Recheck, if required	Ck			_____		
19	Recheck, if required	Ck			_____		
20	Flight FRSA (712-479) S/N	#			_____		
	Flight FRSA Reel (712-513/514) S/N	#			_____		

TASK 2

DATE _____		C/P _____		TDS..VTP..301		
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION		UNITS	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
		REQUIRED MIN	REQUIRED MAX			
21	FRSA horizontal target line coincides with the horizontal theodolite reticle line			Ck		
22	Vertical FRSA target line remains within the theodolite double vertical reticle line			Ck		
23	Theodolite reticle and its image coincide			Ck		
24	Recheck, if required			Ck		
25	Recheck, if required			Ck		
	Test Conductor Initials					

VTP-301

TASK 3 - LINE OF SIGHTITEM

1. Set up the chart recorder as follows and verify that all test instruments are in calibration. Set the recorder speed at 1 mm/sec.

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-13 Stereo Position	1.0 v/cm
2	VTP-13 Stereo Position	1.0
3	CPL-14 Crab Position	1.0
4	VTP-14 Crab Position	1.0
5	CPL-12 Slit Position	1.0
6	VTP-12 Slit Position	1.0
7	- Operating Current (see Item #13)	2.0
8	CPL-29 Take-Up Motor Current	1.0

2. Remove the AIR SUPPLY cover and set the looper carriage at the "supply empty" (-X) position.
3. Record C/P operating times and verify that the CABLE TEST STATUS indicator indicates a "Go" condition.
4. Set the OPERATING POWER to approximately 28 vdc and apply to the C/P long enough to record CPL-17 and to verify that the take-up motor runs. Verify that the MSD and GAIN CONTROL are "Off". Turn OPERATING POWER "Off".
5. Disconnect P662 at the AIR SUPPLY.
6. Set up the equipment with the C/P for the LINE OF SIGHT test in accordance with VOI-405.
7. Verify that the counterweight is in place and the top rollers on the Stereo Mirror Bridge are "free". Adjust the counterweight if necessary.
8. Reapply the OPERATING POWER to the C/P and, using the TEST CONSOLE DVM, adjust this voltage to 28.0 $\pm$ 0.2 vdc. Record PACKAGE INSTRUMENTATION VOLTAGE.
9. Set the chart recorder speed to 10 mm/sec and command the CRAB SERVO as follows:

VTP-301

ITEM

9.	<u>FROM</u>	<u>TO</u>
	1	2
	2	3
	3	4
	4	5
	5	6
	6	7
	7	8
	8	7
	7	6
	6	5
	5	4
	4	3
	3	2
	2	1
	1	8
	8	1

Pause sufficiently between steps to permit the servo to stop at each position.

10. With the chart recorder operating at 10 mm/sec., command the STEREO SERVO as follows:

<u>FROM</u>	<u>TO</u>
2	1
1	2
2	3
3	1
1	3

Pause sufficiently between steps to permit the servo to stop at each position. Change the chart recorder speed to 1 mm/sec.

11. Command the STEREO and CRAB SERVOS to each of the following position combinations and autocollimate the theodolite on the STEREO MIRROR.

VTP-301

ITEM

11.	<u>STEREO</u>	<u>CRAB</u>
	3	8*
	3	1*
	2	1
	2	8
	1	8*
	1	1*
	2	1

At each of the positions listed, record the theodolite elevation and azimuth readings on the data sheets. At each of the above positions followed by an asterisk an inspection should be made to ascertain that sufficient clearance exists at the STEREO MIRROR position extremes when the servo shafts are manually adjusted to the outer limits of the null bands. Turn OPERATING POWER "Off".

NOTE: At all position combinations followed by an asterisk the theodolite readings should be taken prior to rotating the servo shafts.

12. Rotate the theodolite and autocollimate on the REFERENCE MIRROR. Record the theodolite elevation and azimuth readings on the data sheets.
13. A Tektronix oscilloscope (type 545 or 545A) and Type D preamp should be employed to perform the following test. Connect the preamp channel A input to the positive OPERATING POWER ammeter (M2002) terminal and the preamp channel B input to the negative ammeter terminal. Connect the oscilloscope ground to a convenient ground on the Power Monitor chassis and set the preamp Input Selector switch to DC A-B. Set the preamp MILLIVOLTS/CM at "1" and the MV/CM MULTIPLIER at "2".
14. Connect the oscilloscope Vertical Signal Output jack and the oscilloscope ground to channel 7 of the chart recorder. Verify that the chart recorder range switch is set at 2.0 v/cm and adjust the channel 7 trace to approximately midscale.
15. Set the chart recorder speed at 10 mm/sec. Reapply OPERATING POWER to the C/P and command the SLIDE SERVO as listed below. At each different SLIDER position measure and record CPL-12 using the TEST CONSOLE PINBOARD and DVM.

VTP-301

ITEM

15.

FROMTO

A	B
B	C
C	D
D	C
C	B
B	A
A	C
C	A
A	D
D	B
B	D
D	A
A	E

16. Turn OPERATING POWER "Off" and reconnect connector P662.

17. Record C/P Operating Times on the data sheets.

TASK 3

DATE _____

C/P _____

TDS-VTP-301

PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
			MIN	MAX			
1	All calibration dates are current	Ck			_____		
3	Operating Times						
	Operating Power	Hrs			_____		
	Heater Power	Hrs			_____		
	MSD	Hrs			_____		
	MSD Operations	Oper			_____		
	Gain Control	Hrs			_____		
	Cable test status indicator indicates "Go"	Ck			_____		
4	CPL 17	VDC	0.90	1.10	_____		
	Take-up motor runs	Ck			_____		
8	Package Instrumentation Voltage	VDC	4.975	5.025	_____		
11	Theodolite Readings and clearance check						
	Elevation (3,8)	*	See DRS		_____		
	Azimuth (3,8)	*	See DRS		_____		

* Degrees, minutes, seconds

DS3-1

TASK 3

TDS-VTP-301

c/p

Date

PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
11	Sufficient clearance exists (3,8)		Ck					
	Elevation (3,1)		*	See DRS				
	Azimuth (3,1)		*	See DRS				
	Sufficient clearance exists (3,1)		Ck					
	Elevation (2,1)		*	See DRS				
	Azimuth (2,1)		*	See DRS				
	Elevation (2,8)		*	See DRS				
	Azimuth (2,8)		*	See DRS				
	Elevation (1,8)		*	See DRS				
	Azimuth (1,8)		*	See DRS				
	Sufficient clearance exists (1,8)		Ck					
	Elevation (1,1)		*	See DRS				
	Azimuth (1,1)		*	See DRS				
	Sufficient clearance exists (1,1)		Ck					

* Degrees, minutes, seconds

TASK 3

TDS-VTP-301

C/P

DATE

PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-COM- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
11	Elevation (2,1)	Reference Mirror Theodolite Readings	*	See DRS				
12	Azimuth (2,1)		*	See DRS				
15	Elevation		*	As Read				
	Azimuth		*	As Read				
15	CPL 12							
	Position A		VDC	0.40	0.76			
	Position B		VDC	1.50	1.86			
	Position C		VDC	2.51	2.87			
	Position D		VDC	3.53	3.89			
16	Position E		VDC	4.57	4.93			
	Connector P662 is reconnected		Ck					

TASK 3

TDS: VTP-201

C/P

DATE

PROCEDURE PARAGRAPH REFERENCE	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
	DESCRIPTION			MIN	MAX			
17	Operating Times		Hrs					
	Operating Power		Hrs					
	Heater Power		Hrs					
	MSD		Hrs					
	MSD Operations		Oper					
	Gain Control		Hrs					
	Test Conductor Initials							

TASK 3

DRS-VTP-301

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
			DESCRIPTION			MIN	MAX			
9			Crab Servo Transition Times (Channel #3: 10 mm/sec)		Sec					
			1 to 2		Sec		1.0			
			2 to 3		Sec		1.0			
			3 to 4		Sec		1.0			
			4 to 5		Sec		1.0			
			5 to 6		Sec		1.0			
			6 to 7		Sec		1.0			
			7 to 8		Sec		1.0			
			8 to 7		Sec		1.0			
			7 to 6		Sec		1.0			
			6 to 5		Sec		1.0			
			5 to 4		Sec		1.0			
			4 to 3		Sec		1.0			
			3 to 2		Sec		1.0			
			2 to 1		Sec		1.0			

TASK 3

DRS-VTP-201

c/p

DATE

PROCEDURE PARAGRAPH REFERENCE	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
	DESCRIPTION			MIN	MAX			
9	1 to 8.		Sec		8.0			
	8 to 1		Sec		8.0			
	CPL 14 (Channel #3: 1 V/cm)							
	Position 1		VDC	0.37	0.63			
	Position 2		VDC	0.99	1.25			
	Position 3		VDC	1.55	1.81			
	Position 4		VDC	2.10	2.36			
	Position 5		VDC	2.66	2.92			
	Position 6		VDC	3.24	3.50			
	Position 7		VDC	3.81	4.07			
	Position 8		VDC	4.39	4.65			
	Position 7		VDC	3.81	4.07			
	Position 6		VDC	3.24	3.50			
	Position 5		VDC	2.66	2.92			
	Position 4		VDC	2.10	2.36			

Unclassified

TASK 3

DRS-VTP-301

C/P

DATE

PROCEDURE PARAGRAPH REFERENCE	FUNCTION DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
			MIN	MAX			
9	Position 3	VDC	1.55	1.81	_____		
	Position 2	VDC	0.99	1.25	_____		
	Position 1	VDC	0.37	0.63	_____		
10	Stereo Servo Transition Times (Channel #1: 10 mm/sec.).						
	1 to 2	Sec		2.0	_____		
	2 to 3	Sec		2.0	_____		
	3 to 1	Sec		4.0	_____		
	1 to 3	Sec		4.0	_____		
	CPL 13 (Channel #1: 1 v/cm)						
	Position 1	VDC	0.37	0.63	_____		
	Position 2	VDC	2.40	2.60	_____		
	Position 3	VDC	4.32	4.58	_____		
	Position 1	VDC	0.37	0.63	_____		

Unclassified


TASK 3

DRS-VTP-301

C/P

DATE

PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
			MIN	MAX			
15	Slide Servo Transition Time (Channel #7: 10 mm/sec)						
	A to B	Sec		4.0	—		
	B to C	Sec		4.0	—		
	C to D	Sec		4.0	—		
	D to C	Sec		4.0	—		
	C to B	Sec		4.0	—		
	B to A	Sec		4.0	—		
	A to C	Sec		8.0	—		
	C to A	Sec		8.0	—		
	A to D	Sec		12.0	—		
	D to B	Sec		8.0	—		
	B to D	Sec		8.0	—		
	D to A	Sec		12.0	—		
	Data reduced by:						



DATE:

(NOTE: 1 DIV. = 20 SEC.)


97-0668

DS3-10

DATE		TASK 3		ITEM 11		DRS-VTP-301		
		C/P						
		ELEVATION SERVO AT		POS 2 (0°)				
		AZIMUTH SERVO AT		POS 1 (0°)				
		(NOTE: 1 DIV. = 20 SEC.)						
THEODOLITE ELEVATION READING	90° -8'							
	90° -4'							
	90° -0'							
	90° -56'							
	314° -48'	314° -52'	314° -56'	315° -0'	315° -4'	315° -8'	315° -12'	315° -16'
		THEODOLITE AZIMUTH READING						

DS3-11

Unclassified



DS3-12

Unclassified

DRS-VTP-301

DS3-13

TASK 3 ITEM 11

C/P

ELEVATION	Servo at	Pos 1	(- 7 1/2°)
AZIMUTH	Servo at	Pos 8	(3 1/2°)

(NOTE: 1 DIV. = 20 SEC.)

DATE _____

THEODOLITE ELEVATION-READING

Unclassified

DATE

TASK 3 ITEM 11

DRS-VTP-301

C/P

ELEVATION SERVO AT POS 1 (- 7 1/2°)

AZIMUTH SERVO AT POS 1 (0°)

(NOTE: 1 DIV. = 20 SEC.)

THEODOLITE ELEVATION READING

THEODOLITE AZIMUTH READING

DS3-14

90° - 8'

90° - 4'

90° - 0'

89° - 56'

89° - 52'

307° - 18'

307° - 22'

307° - 26'

307° - 30'

307° - 34'

307° - 38'

307° - 42'

307° - 46'

Unclassified

DS3-15

VTP-301

TASK 4 - TEST RECORD INSTALLATION & TRACKING AND SLIT EVALUATION**ITEM**

1. Install TEST RECORD load per VOI-402 and record the record lot identification on the data sheets. Do not reinstall the CAMERA cover(s), AIR SUPPLY cover and FRSA enclosure.
2. Set up the chart recorder as follows and verify that all test instruments are in calibration. Set the recorder speed at 1 mm/sec.

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-15 Film Take-Up Quantity, Coarse, Reel Rotation	2.0 v/cm
2	CPL-16 Film Take-Up, Quantity Fine (Supply)	1.0
3	CPL-29 Take-Up Motor Current	1.0
4	BBT-1 Looper Position Umbilical Instrumentation	1.0
5	CPL-18 Film Drive Electronics Output	1.0
6	BBT-5 Torque Motor Command Umbilical Instrumentation	10.0
7	CPL-20 Platen Position (Coarse)	1.0
8	CPL-27 Platen Position (Fine)	1.0

3. Record C/P operating times, ambient temperature and relative humidity on the data sheets. Verify that the CABLE TEST STATUS indicator indicates a "Go" condition.
4. Set the OPERATING POWER to approximately 28 vdc and apply to the C/P. Using the TEST CONSOLE DVM adjust this voltage to 28.0 ± 0.2 vdc after applying to the C/P.
5. Record PACKAGE INSTRUMENTATION voltage. Record VP-44 and VP-45 using the TEST CONSOLE DVM and external probe. Obtain a digital printout of CPL 1 through 35 and BBT-3 & 4 and identify the tape.
6. Operate the CAMERA at SPEED 31 for $1\frac{1}{2}$ looper cycles. Verify that BBT-1 (Channel #4) appears normal on the chart record and that the record tracks normally.

VTP-301

ITEM

7. Apply the TORQUE MOTOR command (CB-24) long enough to verify that the TORQUE MOTOR causes the SUPPLY SPOOL to rewind record and that the chart record for BBT-5 (Channel #6) indicates approximately half scale deflection.
8. The TEST CONSOLE COUNTER controls should be set up as follows:

COUNTER INPUT-----"BBT-2"

FUNCTION-----"Per A X 10"

SENSITIVITY-----" $\div 10$ "TIME INTERVAL-----" 10^{-4} "

DISPLAY TIME-----8 o'clock (approx)

TRIGGER LEVEL-----12 o'clock (approx)

NOTE: Further adjustment of the TRIGGER LEVEL control will probably be necessary to obtain proper triggering. No other COUNTER controls will require adjustment to obtain the desired measurements.

9. Operate the CAMERA at SPEED 31 and record in the data sheets the period of ten (10) cycles of the MSD frequency (BBT-2) in microseconds as displayed on the COUNTER. Observe record tracking for several looper cycles paying particular attention to the TAKE-UP SPOOL and COMPENSATOR ROLLER. When satisfied that the record is tracking properly, command the CAMERA "Off".
10. Command the CAMERA PLATEN to its reverse extreme and measure CPL-20 and CPL-27 using the TEST CONSOLE PINBOARD and DVM. Record the values in the data sheets.
11. Command the CAMERA PLATEN to its forward extreme in continuous movement and measure CPL-20 and CPL-27 using the TEST CONSOLE PINBOARD and DVM. Measure VTP-20 and VP-51 using the TEST CONSOLE DVM and the external probe. Command the CAMERA PLATEN to its reverse extreme in continuous movement. Record all values in the data sheets.
12. Obtain a digital printout of CPL-1 through 35 and identify the tape.
13. Command OPERATING POWER "Off".

VTP-301

ITEM

14. Reinstall the internal CAMERA cover, the AIR SUPPLY cover and the FRSA enclosure.

15. Change the chart recorder inputs as follows:

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-13 Stereo Position *	1.0 v/cm
2	CPL-14 Crab Position *	1.0
3	CPL-19 Amplified Data Signals	1.0
4	CPL-12 Slit Position	1.0
5	CPL-15 Film Take-Up Quantity, Coarse, Reel Rotation	2.0
6	CPL-16 Film Take-Up Quantity, Fine (Supply)	1.0
7	CPL-28 Take-Up Quantity, Medium	1.0
8	CPL-29 Take-Up Motor Current	1.0

* Temporary hook-up (see Item #18).

16. Turn OPERATING POWER "On" and command the STEREO SERVO to position 2 and the CRAB SERVO to position 1. Command the SLIDER to SLIT B (0.008 inch slit). Turn the OPERATING POWER "Off".

17. Disconnect connectors P671 and P672 from the STEREO and CRAB SERVO FILTER BOXES, respectively.

18. Change the chart recorder inputs as follows:

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-17 Looper Position	1.0 v/cm
2	CPL-18 Film Drive Electronics Output	1.0

19. Mount the LIGHT BOX MOUNTING FIXTURE on the C/P CRADLE outer frame member in front of the STEREO MIRROR and place the LIGHT BOX on the fixture. Connect W23 (J115) to the LIGHT BOX from the TEST CONSOLE.

VTP-301

ITEM

20. Turn the room lights off, dim the console reading lights and turn the ILLUMINATOR LAMP "On". Set the lamp current to 2.85 amperes and allow lamps to warm up for five minutes.
21. Adjust the ILLUMINATOR LAMP current fully counterclockwise and operate the CAMERA at SPEED 64 for 30 seconds. Adjust the current to 2.85 amperes and operate the CAMERA at SPEED 1 for 10 seconds.
22. Adjust the ILLUMINATOR LAMP current fully counterclockwise.
23. Operate the CAMERA at SPEED 1 for 10 seconds and command the SLIDER to SLIT C (.016 inch slit).
24. Adjust the ILLUMINATOR LAMP current to 2.50 amperes.
25. Operate the CAMERA at SPEED 1 for 10 seconds.
26. Adjust the ILLUMINATOR LAMP current fully counterclockwise.
27. Operate the CAMERA at SPEED 1 for 10 seconds and command the SLIDER to SLIT D (.032 inch slit).
28. Adjust the ILLUMINATOR LAMP current to 2.80 amperes.
29. Operate the CAMERA at SPEED 64 for 6 seconds.
30. Adjust the ILLUMINATOR LAMP current fully counterclockwise and command the SLIDER to SLIT E (test slit).
31. Operate the CAMERA at SPEED 64 for 60 seconds.
32. Command the OPERATING POWER and ILLUMINATOR LAMP "Off".
33. Turn the room lights on and remove the LIGHT BOX, LIGHT BOX FIXTURE and the COUNTERWEIGHT ASSEMBLY from the C/P CRADLE and reconnect FILTER BOX connectors P671 and P672.
34. Change the chart recorder inputs as follows:

VTP-301

ITEM

<u>34.</u>	<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
	1	CPL-13 Stereo Position	1.0 v/cm
	2	CPL-14 Crab Position	1.0

35. Command the OPERATING POWER "On" and command the SERVOS as follows:

<u>STEREO</u>	<u>CRAB</u>
3	8
1	1
2	1

36. Obtain a digital printout of CPL-1 through 35 and identify the tape. Turn OPERATING POWER "Off".
37. Turn off room lights and remove the exposed record for delivery to the Photo Evaluation Group.
38. Change the chart recorder inputs as follows:

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-17 Looper Position	1.0 v/cm
2	CPL-18 Film Drive Electronics Output	1.0

39. Reinstall the FRSA and check record tracking.
40. Obtain a printout of CPL-1 through 35 and identify the tape.
41. Turn OPERATING POWER "Off" and record C/P operating times on the data sheets.

TASK 4

TDS-VTP-301

C/P

DATE

PROCEDURE PARAGRAPH REFERENCE	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
	DESCRIPTION			MIN	MAX			
1	Record lot identification		#					
2	All calibration dates are current		Ck					
3	Operating Times							
	Operating Power		Hrs					
	Heater Power		Hrs					
	MSD		Hrs					
	MSD Operations		Oper					
	Gain Control		Hrs					
	Ambient Temperature		OF					
	Relative Humidity		%	40	50			
	Cable test status indicator indicates "Go"		Ck					
5	Package Instrumentation Voltage		VDC	4.975	5.025			
	VP-44		VDC	-21.00	-23.00			
	VP-45		VDC	+21.00	+23.00			

TASK 4

TDS-VTP-301

C/P

DATE

PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
6	BBT-1 (Channel #4: 1 v/cm) appears normal		Ck					
7	Record tracks normally		Ck					
	Record tends to rewind		Ck					
9	BBT-5 (Channel #6: 10 v/cm)		Ck	Approx 1/2 Scale				
	BBT-2 at MSD Speed 31		Sec	25477	25528			
10	Record tracks properly		Ck					
	CPL-20 (Reverse Stop)		VDC	0.0				
	CPL-27		VDC	0.0	5.0			
11	CPL-20 (Forward Stop)		VDC		5.0			
	CPL-27		VDC	0.0	5.0			
	VTP-20		VDC		5.0			
	VP-51		VDC	0.0	5.0			

TASK 4

DATE _____		C/P _____		TDS-VTP-301		PROCEDURE PARAGRAPH REFERENCE		NON-CON- FORMANCE REFERENCE		PROCEDURE DEVIATION REFERENCE	
		FUNCTION		UNITS	REQUIRED		MEASURED				
		DESCRIPTION			MIN	MAX					
14		Camera cover, Air Supply cover and FRSA enclosure are replaced		Ck							
16		Stereo Servo is at Position #2		Ck							
		Crab Servo is at Position #1		Ck							
		Slider is at Slit B		Ck							
17		Connectors P671 and P672 are disconnected		Ck							
33		Connectors P671 and P672 are reconnected		Ck							
35		Servos function normally		Ck							
41		Operating Times									
		Operating Power		Hrs							
		Heater Power		Hrs							
		MSD		Hrs							
		MSD Operations		Oper							
		Gain Control		Hrs							
		Test Conductor Initials									

DS4-3

Unclassified

TASK 4

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-COM- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
						MIN	MAX			
5				CPL-2 in VDC	OF	68	72			
				CPL-3 in VDC	OF	As Read				
				CPL-4 in VDC	OF	68	72			
				CPL-5 in VDC	OF	68	72			
				CPL-6 in VDC	OF	68	72			
				CPL-7 in VDC	OF	68	72			
				CPL-8 in VDC	OF	68	72			
				CPL-9 in VDC	OF	68	72			
				CPL-11 in VDC	OF	68	72			
				CPL-10	VDC	2.33	2.63			
				CPL-15	VDC	As Read				
				CPL-16	VDC	As Read				
				CPL-28	VDC	As Read				
				BBT-3 in K ohms	OF	68	72			
				BBT-4 in K ohms	OF	68	72			

DRS-VTP-301

Unclassified

TASK 4

DRS-VTP-301

DATE _____ C/P _____

PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
			MIN	MAX			
6	BBT 1 (Channel #4: 1v/cm)						
	Peak level	VDC	4.5	5.0	_____		
	Minimum level	VDC	1.9	2.4	_____		
	Waveform is normal	Ck			_____		
	Empty time (from peak down to minimum level)	Sec	2	9	_____		
7	CPL-18 (Channel #5: 1v/cm)	VDC	2.0	5.0	_____		
	CPL-29 (Channel #3: 1v/cm)	VDC	0.5	3.5	_____		
	BBT 5 (Channel #6: 10v/cm)						
	Pulse Amplitude	VDC	28	Nominal	_____		
	Pulse Width	Sec	1	Nominal	_____		
9	Leading edge of pulse is coincident with end of take-up run	Ck			_____		
	BBT 5 (Channel #6: 10v/cm)	VDC	28	Nominal	_____		
	CPL-18 (Channel #5: 1v/cm)	VDC	2.0	5.0	_____		

TASK 4

DATE _____		C/P _____		DRS-VTP-301		NON-CONFORMANCE REFERENCE		PROCEDURE PARAGRAPH REFERENCE	
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED			
				MIN	MAX				
10	<u>Reverse Stop</u>		VDC	0					
	CPL-20 (Channel #7: 1 v/cm)								
11	CPL-27 (Channel #8: 1 v/cm)		VDC		5.0				
	Transition time from reverse extreme to forward extreme		Sec	As measured					
	<u>Forward Stop</u>								
	CPL-20 (Channel #7: 1 v/cm)		VDC		5.0				
	CPL-27 (Channel #8: 1 v/cm)		VDC	0	5.0				
	Transition time from forward extreme to reverse extreme		Sec	As measured					
10 & 11	Chart data agrees with DVM measurements		Ck						
12	CPL-15		VDC	As Read					
	CPL-16		VDC	As Read					
	CPL-28		VDC	As Read					

TASK 4

DATE _____ C/P _____ DRS-VTP-301

PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
				MIN	MAX			
36	CPL-15		VDC	As Read		_____		
	CPL-16		VDC	As Read		_____		
	CPL-28		VDC	As Read		_____		
39	CPL-17 waveform is normal (Channel #1: 1 v/cm)		Ck			_____		
40	CPL-29 maximum (Channel #8: 1 v/cm)		VDC	3.0		_____		
	CPL-15		VDC	As Read		_____		
	CPL-16		VDC	As Read		_____		
	CPL-28		VDC	As Read		_____		
	Data Reduced By _____							

VTP-301

TASK 5 - FOCUS SERIESPREFACE

The TASK 5 focus series consist of the following four sub-tasks:

- (1) TASK 5-1 Focus Series/On Axis at Set Point Temperature
- (2) TASK 5-2 Focus Series/Off Axis at Set Point Temperature
- (3) TASK 5-3 Focus Series/on Axis at Set Point $+1.5^{\circ}$ Temperature
- (4) TASK 5-4 Focus Series/On Axis at Set Point -1.5° Temperature

The first focus run will normally consist of TASK 5-1 immediately followed with a TASK 5-2. After the "quick look" analysis of the combined TASK 5-1 and TASK 5-2 has been evaluated as acceptable, the temperature of room 108 may be adjusted in preparation for either a TASK 5-3 or TASK 5-4. The order of test conductance is immaterial and is normally decided on the basis of external temperature considerations. The temperature of room 108 is normally not changed until a "quick look" analysis of the prior focus run has been performed and evaluated as acceptable.

C/P TEMPERATURE

The C/P SET POINT temperature shall be determined by calculating the average of the average "Turn-On" and average Turn-Off temperatures of the HEATER SYSTEM Thermostats as recorded in the Rochester QC Acceptance Test Log for each C/P. This temperature should be entered in the appropriate section of the TASK 5 data sheets. The C/P temperature for any particular TASK 5 is defined as follows:

1. The temperature indicated by CPL's 4, 5 and 6 shall be averaged and this temperature shall be held to within $\pm 0.2^{\circ}\text{F}$ of the desired operating temperature for the duration of the test. The average of this temperature at the beginning of the run and at the conclusion of the run is considered to be the C/P temperature for the task.
2. The temperatures indicated by CPL's 7, 8, 9 and 11 shall be averaged and this temperature shall be held to within $\pm 0.5^{\circ}\text{F}$ of the desired operating temperature for the duration of the test.

The calculations as required above are included in each of the TASKS. No focus series should be run until the C/P temperature has been within the acceptable limits for the particular test for 3 hours prior to the test.

VTP-301

TASK 5 SET UP

The following procedure should be followed prior to every Focus Series run:

1. The COLLIMATOR FLAT MIRROR should be in place in the collimator at least 3 hours prior to an anticipated run. See VOI-403. Periodic COLLIMATOR focus stability and image quality checks should be made during the "soak" period preceding the run.

2. The MICROSCOPE ASSEMBLY should be properly positioned on the COLLIMATOR TARGET BED when the FLAT MIRROR is put in place.

NOTE: The first time that the MICROSCOPE ASSEMBLY is placed on the COLLIMATOR TARGET BED, the dial indicator located beneath the microscope eyepiece should be checked against the MICROSCOPE vernier. When the vernier reads 2.851 inches the dial indicator should read 0.000. Adjust the dial indicator if necessary to satisfy this criterion.

3. A 0.028 inch shim and a feeler gage thickness of 0.040 inch should be placed between the front locating button on the MICROSCOPE base and the TARGET BED forward stop. The two locating buttons on the left side of the MICROSCOPE base should contact the corresponding stop bar.

4. The COLLIMATOR FLAT MIRROR position should be adjusted so that the image can be viewed approximately in the center of the MICROSCOPE field.

5. With the microscope lamp power supply on and set at 6 volts, the MICROSCOPE should be adjusted to achieve the best possible image. Three to five dial indicator readings should be taken to obtain an average best focus position.

6. The feeler gage thickness should then be adjusted to make the dial indicator read 0.000 at the best focus position.

7. When all of the above requirements are met, the microscope, the 0.028 inch shim and the COLLIMATOR FLAT MIRROR should be removed.

8. The TARGET ASSEMBLY locating buttons should be placed against the front and side target base stops on the COLLIMATOR TARGET BED. The feeler gage thickness determined in step #6 should be in place between the forward button and the forward target base stop. The clamp at the right side of the target assembly should be engaged so that the target is held firmly against the stops.

VTP-301

TASK 5-1 - FOCUS SERIES/ON AXIS AT SET POINT TEMPERATUREITEM

1. Mount the C/P on the positioner per VOI-403 and connect TEST CONSOLE cables W1 (J654), W2 (J661), W5 (J695), W6 (J696), W7 (J697), W8 (J698), W9 (J699) and W10 (GRD) to the C/P. Check the COLLIMATOR focus and record the feeler gage reading on the data sheets.
2. Set up the chart recorder as follows and verify that all test instruments are in calibration. Set the recorder speed at 1 mm/sec.

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-13 Stereo Position **	1.0 v/cm
2	CPL-12 Slit Position **	1.0
3	CPL-19 Amplified Data Signals	1.0
4	CPL-20 Platen Position (Coarse)	1.0
5	CPL-15 Film Take-Up Quantity, Coarse, Reel Rotation	2.0
6	CPL-16 Film Take-Up Quantity, Fine (Supply)	1.0
7	CPL-28 Film Take-Up, Quantity, Medium	1.0
8	CPL-29 Take-Up Motor Current	1.0

** Temporary hook-up (see Item 8)

3. Record C/P operating times, ambient temperature and relative humidity on the data sheets. Verify that the CABLE TEST STATUS indicator indicates a "Go" condition.
4. Set the OPERATING POWER to approximately 28 vdc and apply to the C/P. Using the TEST CONSOLE DVM adjust this voltage to 28.0 ± 0.2 vdc after applying to the C/P.
5. Place a counterbalance beneath the STEREO MIRROR TRUNNION and adjust by adding weights until both the top and bottom rollers on the Stereo Mirror Bridge are "free". Exercise the STEREO SERVO as follows:

VTP-301

<u>ITEM</u>	<u>FROM</u>	<u>TO</u>
5.	2	3
	3	1
	1	3
	3	1
	1	2

Check to see that the rollers are still "free" and adjust the counterweight, if necessary.

6. Align the C/P to the Collimator for on-axis photo testing (refer to VOI-403). Command the SLIDER to the 0.008 inch slit (SLIT B).
7. Turn the ILLUMINATOR MOTOR and ILLUMINATOR LAMP "On". Set the ILLUMINATOR MOTOR for CAMERA SPEED 31 (Freq.: approx. 4.2KC/Counter Reading: 1437) and the ILLUMINATOR LAMP current at 3.50 amperes. Allow both to run for 15 minutes.
8. Change the chart recorder inputs as follows:

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-17 Looper Position	1.0 v/cm
2	CPL-18 Film Drive Electronics Output	1.0

9. Record the PACKAGE INSTRUMENTATION VOLTAGE and verify that the STEREO SERVO is at position #2, the CRAB SERVO at position #1, and the SLIDER at SLIT B.
10. Obtain a digital printout of CPL 1 through 35 and identify the tape.
11. Command OPERATING POWER "Off". Calculate the C/P temperature and compare to acceptable limits.
12. Adjust the ILLUMINATOR LAMP current fully counterclockwise.
13. Turn room lights off, turn OPERATING POWER "On" and operate the CAMERA at SPEED 31 for 40 seconds.
14. Adjust the ILLUMINATOR LAMP current to 3.50 amperes.

5-1-2

VTP-301

ITEM

15. Command the PLATEN to the position corresponding to a CPL-20 reading of 0.500 vdc. From this position the platen should be moved in increments equivalent to an increase in CPL-20 of 0.125 vdc until a CPL-20 reading of 4.500 vdc is achieved. At each position two 7 second CAMERA runs should be performed 20 seconds apart. At each position record CPL-20 and CPL-27.
- 16.* Adjust the ILLUMINATOR LAMP current fully counterclockwise.
- 17.* Operate the CAMERA at SPEED 64 for 60 seconds.
- 18.* Obtain a digital printout of CPL-1 through 35 and identify the tape.
- 19.* Turn OPERATING POWER and the ILLUMINATOR MOTOR "Off".
- 20.* Remove the exposed record per VOI-407 and deliver to the Photo Evaluation Group for processing and analysis.
- 21.* Reinstall the FRSA and check record tracking.
- 22.* Obtain a printout of CPL-1 through 35 and identify the tape.
- 23.* Turn OPERATING POWER "Off" and record C/P operating times on the data sheets.

* If this task is to immediately be followed by a TASK 5-2 Items #16 through #23 should be omitted. Start at Item #15 of TASK 5-2.

5-1-3

TASK 5-1

DATE _____ C/P _____		TDS-VTP-301				NON-CONFORMANCE REFERENCE		PROCEDURE DEVIATION REFERENCE	
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED			
				MIN	MAX				
1	Feeler gage reading		Inch	As Read					
2	All calibration dates are current		Ck						
3	Operating Times								
	Operating Power		Hrs						
	Heater Power		Hrs						
	MSD		Hrs						
	MSD Operations		Oper						
	Gain Control		Hrs						
	Ambient temperature		OF						
	Relative humidity		%	40	50				
	Cable test status indicator indicates "Go"		Ck						
6	Slit used for test		Ltr						
9	Package Instrumentation Voltage		VDC	4.975	5.025				
	Stereo Servo is at Position #2		Ck						

Unclassified

TASK 5-1

DATE _____		C/P _____		TDS-VTP-301			
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
			MIN	MAX			
9	Crab Servo is at Position #1	Ck					
	Slider is at Position B	Ck					
	Set Point Temperature	OF		From EKR C/P Log			
	Temperature Calculations:						
	CPL 4: _____ VDC = _____ OF						
	CPL 5: _____ VDC = _____ OF						
	CPL 6: _____ VDC = _____ OF						
	Temperature Average						
	CPL 7: _____ VDC = _____ OF						
	CPL 8: _____ VDC = _____ OF						
	CPL 9: _____ VDC = _____ OF						
CPL 11: _____ VDC = _____ OF							
Temperature Average							
		OF		Set Pt. ($\pm 0.5^{\circ}\text{F}$)			

Unclassified

Unclassified

TASK 5-1

DATE _____		C/P _____		TDS-VTP-301				NON-CON- FORMANCE REFERENCE		PROCEDURE DEVIATION REFERENCE	
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED					
				MIN	MAX						
15	Run 1 & 2 CPL 20	—	VDC	0.495	0.505	—					
	CPL 27		VDC	As Read		—					
	Run 3 & 4 CPL 20	—	VDC	0.620	0.630	—					
	CPL 27		VDC	As Read		—					
	Run 5 & 6 CPL 20	—	VDC	0.745	0.755	—					
	CPL 27		VDC	As Read		—					
	Run 7 & 8 CPL 20	—	VDC	0.870	0.880	—					
	CPL 27		VDC	As Read		—					
	Run 9 & 10 CPL 20	—	VDC	0.995	1.005	—					
	CPL 27		VDC	As Read		—					
	Run 11 & 12 CPL 20	—	VDC	1.120	1.130	—					
	CPL 27		VDC	As Read		—					
	Run 13 & 14 CPL 20	—	VDC	1.245	1.255	—					
	CPL 27		VDC	As Read		—					

Unclassified

TASK 5-1

DATE _____		C/P _____		TDS-VTP-301				NON-CON- FORMANCE REFERENCE		PROCEDURE DEVIATION REFERENCE	
PROCEDURE PARAGRAPH REFERENCE	FUNCTION			UNITS	REQUIRED		MEASURED				
	DESCRIPTION				MIN	MAX					
15	Run 15 & 16	CPL 20	—	—	VDC	1.370	1.380	—			
		CPL 27			VDC	As Read		—			
	Run 17 & 18	CPL 20	—	—	VDC	1.495	1.505	—			
		CPL 27			VDC	As Read		—			
	Run 19 & 20	CPL 20	—	—	VDC	1.620	1.630	—			
		CPL 27			VDC	As Read		—			
	Run 21 & 22	CPL 20	—	—	VDC	1.745	1.755	—			
		CPL 27			VDC	As Read		—			
	Run 23 & 24	CPL 20	—	—	VDC	1.870	1.880	—			
		CPL 27			VDC	As Read		—			
	Run 25 & 26	CPL 20	—	—	VDC	1.995	2.005	—			
		CPL 27			VDC	As Read		—			
	Run 27 & 28	CPL 20	—	—	VDC	2.120	2.130	—			
		CPL 27			VDC	As Read		—			

Approved for Release 2000/01/30 C05098940

TASK 5-1

DATE _____		C/P _____		TDS-VTP-301		PROCEDURE PARAGRAPH REFERENCE		FUNCTION		NON-CON- FORMANCE REFERENCE		PROCEDURE DEVIATION REFERENCE	

Unclassified

TASK 5-1

DATE _____		C/P _____		TDS-VTP-301				NON-COM- FORMANCE REFERENCE		PROCEDURE DEVIATION REFERENCE	
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION		FUNCTION	UNITS	REQUIRED		MEASURED				
					MIN	MAX					
15	Run 43 & 44	CPL 20	—	VDC	3.120	3.130	—				
		CPL 27		VDC	As Read		—				
	Run 45 & 46	CPL 20	—	VDC	3.245	3.255	—				
		CPL 27		VDC	As Read		—				
	Run 47 & 48	CPL 20	—	VDC	3.370	3.380	—				
		CPL 27		VDC	As Read		—				
	Run 49 & 50	CPL 20	—	VDC	3.495	3.505	—				
		CPL 27		VDC	As Read		—				
	Run 51 & 52	CPL 20	—	VDC	3.620	3.630	—				
		CPL 27		VDC	As Read		—				
	Run 53 & 54	CPL 20	—	VDC	3.745	3.755	—				
		CPL 27		VDC	As Read		—				
	Run 55 & 56	CPL 20	—	VDC	3.870	3.880	—				
		CPL 27		VDC	As Read		—				

Unclassified

Unclassified

TASK 5-1

DATE _____		C/P _____		TDS-VTP-301				
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
15	Run 57 & 58 CPL 20	—	VDC	3.995	4.005	—		
	CPL 27		VDC	As Read		—		
	Run 59 & 60 CPL 20	—	VDC	4.120	4.130	—		
	CPL 27		VDC	As Read		—		
	Run 61 & 62 CPL 20	—	VDC	4.245	4.255	—		
	CPL 27		VDC	As Read		—		
	Run 63 & 64 CPL 20	—	VDC	4.370	4.380	—		
	CPL 27		VDC	As Read		—		
	Run 65 & 66 CPL 20	—	VDC	4.495	4.505	—		
	CPL 27		VDC	As Read		—		
18*	Temperature Calculations:							
	CPL 4:	—	VDC =	—	OF			
	CPL 5:	—	VDC =	—	OF			
	CPL 6:	—	VDC =	—	OF			
	Temperature Average						Set Pt. (±0.2OF)	

* If this task is to be immediately followed by a TASK 5-2 this data need not be recorded.

Unclassified

Unclassified

TASK 5-1

DATE _____		C/P _____		TDS-VTP-301		PROCEDURE PARAGRAPH REFERENCE					
FUNCTION		UNITS		REQUIRED		MEASURED		NON-COM- FORMANCE REFERENCE		PROCEDURE DEVIATION REFERENCE	
DESCRIPTION		MIN		MAX							
18*	CPL 7: _____ VDC = _____ °F										
	CPL 8: _____ VDC = _____ °F										
	CPL 9: _____ VDC = _____ °F										
	CPL 11: _____ VDC = _____ °F										
23*	Temperature Average					Set Pt. (±0.5°F)					
	Operating Times										
	Operating Power			Hrs							
	Heater Power			Hrs							
	MSD			Hrs							
	MSD Operations			Oper							
	Gain Control			Hrs							
	*Test Conductor Initials										

* If this task is to be immediately followed by a TASK 5-2 this data need not be recorded.

Unclassified

TASK 5-1

DATE _____		C/P _____		DRS-VTP-301			
PROCEDURE PARAGRAPH REFERENCE	FUNCTION			UNITS	MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
	DESCRIPTION	REQUIRED					
10	CPL 13	VDC	2.40	2.66	_____		
	CPL 14	VDC	0.38	0.64	_____		
	CPL 15	VDC	As Read		_____		
	CPL 16	VDC	As Read		_____		
	CPL 28	VDC	As Read		_____		
15	CPL 17 Waveform is normal (Channel #1: 1 v/cm)	Ck			_____		
	A11 runs CPL 18 (Channel #2: 1 v/cm)	Ck	2.0vdc	5.0vdc	_____		
	CPL 19 (Channel #3: 1 v/cm)				_____		
	A & B or	VDC	4.4	5.0	_____		
	A only (B disabled)	VDC	3.3	3.9	_____		
	CPL 29 minimum (Channel #8: 1 v/cm)	VDC	As Read		_____		
	CPL 29 maximum (Channel #8: 1 v/cm)	VDC		3.0	_____		

Approved for Release 2013/01/30 C05098940

Unclassified

TASK 5-1

DATE _____		C/P _____		DRS-VTP-301		NON-CON-		PROCEDURE	
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION		UNITS	REQUIRED		MEASURED	FORMANCE REFERENCE	PARAGRAPH REFERENCE
		MIN	MAX		MIN	MAX			
18*	CPL 13	2.40	2.66	VDC					
	CPL 14	0.38	0.64	VDC					
	CPL 15	As Read		VDC					
	CPL 16	As Read		VDC					
	CPL 28	As Read		VDC					
21*	CPL 17 waveform is normal (Channel #1: 1 v/cm)			CK					
	CPL 29 maximum (Channel #8: 1 v/cm)		3.0	VDC					
22*	CPL 15	As Read		VDC					
	CPL 16	As Read		VDC					
	CPL 28	As Read		VDC					
	*Data Reduced By _____								

* If this task (5-1) is to be immediately followed by a TASK 5-2 this data need not be recorded.

VTP-301

TASK 5-2 - FOCUS SERIES/OFF AXIS AT SET POINT TEMPERATUREITEM

- 1.* Mount the C/P on the positioner per VOI-403 and connect TEST CONSOLE cables W1 (J654), W2 (J661), W5 (J695), W6 (J696), W7 (J697), W8 (J698), W9 (J699) and W10 (GRD) to the C/P. Check the COLLIMATOR focus and record the feeler gage reading.
- 2.* Set up the chart recorder as follows and verify that all test instruments are in calibration. Set the recorder speed at 1 mm/sec.

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-13 Stereo Position**	1.0 v/cm
2	CPL-12 Slit Position **	1.0
3	CPL-19 Amplified Data Signals	1.0
4	CPL-20 Platen Position (Coarse)	1.0
5	CPL-15 Film Take-Up Quantity, Coarse, Reel Rotation	2.0
6	CPL-16 Film Take-Up Quantity, Fine (Supply)	1.0
7	CPL-28 Film Take-Up Quantity Medium	1.0
8	CPL-29 Take-Up Motor Current	1.0

** Temporary hook-up (see Item #8).

- 3.* Record C/P operating times, ambient temperature and relative humidity on the data sheets. Verify that the CABLE TEST STATUS indicator indicates a "Go" condition.
- 4.* Set the OPERATING POWER to approximately 28 vdc and apply to the C/P. Using the TEST CONSOLE DVM adjust this voltage to 28.0 ± 0.2 vdc after applying to the C/P.
- 5.* Place the counterbalance beneath the STEREO MIRROR TRUNNION and adjust by adding weights until both the top and bottom rollers on the Stereo Mirror Bridge are "free". Exercise the STEREO SERVO as follows:

* If this task (5-2) is to immediately follow a TASK 5-1, steps 1 through 14 should be omitted.

5-2-1

VTP-301

ITEM

5.*	<u>FROM</u>	<u>TO</u>
	2	3
	3	1
	1	3
	3	1
	1	2

Check to see that the rollers are still "free" and adjust the counterweight if necessary.

- 6.* Align the C/P to the Collimator for photo testing (refer to VOI-403). Command the SLIDER to the 0.008 inch slit (SLIT B).
- 7.* Turn the ILLUMINATOR MOTOR and ILLUMINATOR LAMP "On". Set the ILLUMINATOR MOTOR for CAMERA SPEED 31 (Freq.: approx. 4.2 KC/Counter Reading: 1437) and the ILLUMINATOR LAMP current at 3.50 amperes. Allow both to run for 15 minutes.
- 8.* Change the chart recorder inputs as follows:

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-17 Looper Position	1.0 v/cm
2	CPL-18 Film Drive Electronics Output	1.0

- 9.* Record the PACKAGE INSTRUMENTATION VOLTAGE and verify that the STEREO SERVO is at position #2, the CRAB SERVO at position #1, and the SLIDER at SLIT B.
- 10.* Obtain a digital printout of CPL-1 through 35 and identify the tape.
- 11.* Command OPERATING POWER "Off". Calculate the C/P temperature and compare to acceptable limits.
- 12.* Adjust the ILLUMINATOR LAMP current fully counterclockwise.
- 13.* Turn room lights off, turn OPERATING POWER "On", and operate the CAMERA at SPEED 31 for 40 seconds.
- * If this task (5-2) is to immediately follow a TASK 5-1, steps 1 through 14 should be omitted.

5-2-2

VTP-301

ITEM

- 14.* Adjust the ILLUMINATOR LAMP current to 3.50 amperes.
 15. Using the POSITIONER CONTROL tilt the POSITIONER and C/P off-axis -2.5° as measured on the POSITION INDICATOR.
 16. Command the PLATEN to the position corresponding to a CPL-20 reading of 0.500 vdc. From this position the platen should be moved in increments equivalent to an increase in CPL-20 of 0.125 vdc until a CPL-20 reading of 4.500 vdc is achieved. At each position one 7 second CAMERA run should be made.
 17. Using the POSITIONER CONTROL tilt the POSITIONER and C/P off-axis $+2.5^{\circ}$ as measured on the POSITIONER INDICATOR.
 18. Command the PLATEN to the position corresponding to a CPL-20 reading of 0.500 vdc. From this position the platen should be moved in increments equivalent to an increase in CPL-20 of 0.125 vdc until a CPL-20 reading of 4.500 vdc is achieved. At each position one 7 second CAMERA run should be made.
 19. Return the POSITIONER to approximately 0° . Adjust the ILLUMINATOR LAMP current fully counterclockwise.
 20. Operate the CAMERA at SPEED 64 for 60 seconds.
 21. Obtain a digital printout of CPL-1 through 35 and identify the tape.
 22. Turn OPERATING POWER and the ILLUMINATOR MOTOR "Off".
 23. Record C/P operating times.
 24. Remove the FLIGHT FRSA and record per VOI-407 and deliver the record to the Photo Evaluation Group for processing and analysis.
 25. Install a TEST FRSA and check record tracking. Record serial numbers.
 26. Obtain a printout of CPL-1 through CPL-35 and identify the tape.
 27. Turn OPERATING POWER "Off" and record C/P operating times on the data sheets.
- * If this task (5-2) is to immediately follow a TASK 5-1, steps 1 through 14 should be omitted.

5-2-3

TASK 5-2

DATE _____

C/P _____

TDS-VTP-301

IDS-VTP-301

PROCEDURE PARAGRAPH REFERENCE	FUNCTION					NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
	DESCRIPTION	UNITS	REQUIRED		MEASURED		
			MIN	MAX			
1*	Feeler gage reading	Inch	As Read		_____		
2*	All calibration dates are current	Ck			_____		
3*	Operating Times						
	Operating Power	Hrs			_____		
	Heater Power	Hrs			_____		
	MSD	Hrs			_____		
	MSD Operations	Oper			_____		
	Gain Control	Hrs			_____		
	Ambient temperature	°F			_____		
	Relative humidity	%	40	50	_____		
	Cable test status indicator indicates "Go"	Ck			_____		
6*	Slit used for test	Ltr			_____		
9*	Package Instrumentation Voltage	VDC	4.975	5.025	_____		
	Stereo Servo is at Position #2	Ck			_____		

* If this task (5-2) is to immediately follow a TASK 5-1
this data need not be recorded.

DS5-2 - 1

Unclassified

TASK 5-2

DATE _____		C/P _____		TDS-VTP-301			
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
			MIN	MAX			
9*	Crab Servo is at Position #1	Ck					
	Slider is at Position B	Ck					
	Set Point Temperature	OF		From EKR C/P Log			
11*	<u>Temperature Calculations:</u>						
	CPL 4:	VDC =	OF				
	CPL 5:	VDC =	OF				
	CPL 6:	VDC =	OF				
	Temperature Average						
	CPL 7:	VDC =	OF				
	CPL 8:	VDC =	OF				
	CPL 9:	VDC =	OF				
	CPL 11:	VDC =	OF				
	Temperature Average						
			OF		Set Pt. (±0.50F)		

* If this task (5-2) is to immediately follow a TASK 5-1 this data need not be recorded.

Unclassified

Unclassified

TASK 5-2

DATE _____		C/P _____		TDS-VTP-301		PROCEDURE PARAGRAPH REFERENCE		FUNCTION		NON-CON- FORMANCE REFERENCE		PROCEDURE DEVIATION REFERENCE	
		DESCRIPTION		UNITS		REQUIRED		MEASURED					
						MIN	MAX						
16	Run 1	CPL 20			Ck	0.495	0.505	_____					
	Run 2	CPL 20				0.620	0.630	_____					
	Run 3	CPL 20				0.745	0.755	_____					
	Run 4	CPL 20				0.870	0.880	_____					
	Run 5	CPL 20				0.995	1.005	_____					
	Run 6	CPL 20				1.120	1.130	_____					
	Run 7	CPL 20				1.245	1.255	_____					
	Run 8	CPL 20				1.370	1.380	_____					
	Run 9	CPL 20				1.495	1.505	_____					
	Run 10	CPL 20				1.620	1.630	_____					
	Run 11	CPL 20				1.745	1.755	_____					
	Run 12	CPL 20				1.870	1.880	_____					
	Run 13	CPL 20				1.995	2.005	_____					
	Run 14	CPL 20				2.120	2.130	_____					

Unclassified

Unclassified

TASK 5-2

DATE _____		C/P _____		TDS-VTP-301					NON-CON- FORMANCE REFERENCE		PROCEDURE DEVIATION REFERENCE	
PROCEDURE PARAGRAPH REFERENCE	FUNCTION				UNITS	REQUIRED		MEASURED				
	DESCRIPTION					MIN	MAX					
16	Run 15	CPL 20			Ck	2.245	2.255	_____				
	Run 16	CPL 20			Ck	2.370	2.380	_____				
	Run 17	CPL 20			Ck	2.495	2.505	_____				
	Run 18	CPL 20			Ck	2.620	2.630	_____				
	Run 19	CPL 20			Ck	2.745	2.755	_____				
	Run 20	CPL 20			Ck	2.870	2.880	_____				
	Run 21	CPL 20			Ck	2.995	3.005	_____				
	Run 22	CPL 20			Ck	3.120	3.130	_____				
	Run 23	CPL 20			Ck	3.245	3.255	_____				
	Run 24	CPL 20			Ck	3.370	3.380	_____				
	Run 25	CPL 20			Ck	3.495	3.505	_____				
	Run 26	CPL 20			Ck	3.620	3.630	_____				
	Run 27	CPL 20			Ck	3.745	3.755	_____				
	Run 28	CPL 20			Ck	3.870	3.880	_____				

Unclassified

Unclassified

TASK 5-2

DATE _____		C/P _____		ID5-VTP-301		PROCEDURE PARAGRAPH REFERENCE		FUNCTION		NON-CON- FORMANCE REFERENCE		PROCEDURE DEVIATION REFERENCE	
		DESCRIPTION		UNITS	REQUIRED		MEASURED						
					MIN	MAX							
16	Run 29	CPL	20	Ck	3.995	4.005	_____						
	Run 30	CPL	20	Ck	4.120	4.130	_____						
	Run 31	CPL	20	Ck	4.245	2.255	_____						
	Run 32	CPL	20	Ck	4.370	4.380	_____						
	Run 33	CPL	20	Ck	4.495	4.505	_____						
18	Run 1	CPL	20	Ck	0.495	0.505	_____						
	Run 2	CPL	20	Ck	0.620	0.630	_____						
	Run 3	CPL	20	Ck	0.745	0.755	_____						
	Run 4	CPL	20	Ck	0.870	0.880	_____						
	Run 5	CPL	20	Ck	0.995	1.005	_____						
	Run 6	CPL	20	Ck	1.120	1.130	_____						
	Run 7	CPL	20	Ck	1.245	1.255	_____						
	Run 8	CPL	20	Ck	1.370	1.380	_____						
	Run 9	CPL	20	Ck	1.495	1.505	_____						

Unclassified

Unclassified

TASK 5-2

C/P

TDS-VTP-301

DATE _____		C/P _____		TDS-VTP-301			
PROCEDURE PARAGRAPH REFERENCE	FUNCTION					NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
	DESCRIPTION	UNITS	REQUIRED		MEASURED		
			MIN	MAX			
18	Run 10	CPL 20	Ck	1.620	1.630	_____	
	Run 11	CPL 20	Ck	1.745	1.755	_____	
	Run 12	CPL 20	Ck	1.870	1.880	_____	
	Run 13	CPL 20	Ck	1.995	2.005	_____	
	Run 14	CPL 20	Ck	2.120	2.130	_____	
	Run 15	CPL 20	Ck	2.245	2.255	_____	
	Run 16	CPL 20	Ck	2.370	2.380	_____	
	Run 17	CPL 20	Ck	2.495	2.505	_____	
	Run 18	CPL 20	Ck	2.620	2.630	_____	
	Run 19	CPL 20	Ck	2.745	2.755	_____	
	Run 20	CPL 20	Ck	2.870	2.880	_____	
	Run 21	CPL 20	Ck	2.995	3.005	_____	
	Run 22	CPL 20	Ck	3.120	3.130	_____	
	Run 23	CPL 20	Ck	3.245	3.255	_____	

Approved for Release 2000/01/30 C05098940

Unclassified

Unclassified

Unclassified

TASK 5-2

DATE _____		C/P _____		TDS-VTP-301		PROCEDURE PARAGRAPH REFERENCE	
FUNCTION		UNITS		REQUIRED		MEASURED	
DESCRIPTION				MIN MAX			
18	Run 24	CPL 20	Ck	3.370	3.380		
	Run 25	CPL 20	Ck	3.495	3.505		
	Run 26	CPL 20	Ck	3.620	3.630		
	Run 27	CPL 20	Ck	3.745	3.755		
	Run 28	CPL 20	Ck	3.870	3.880		
	Run 29	CPL 20	Ck	3.995	4.005		
	Run 30	CPL 20	Ck	4.120	4.130		
	Run 31	CPL 20	Ck	4.245	2.255		
	Run 32	CPL 20	Ck	4.370	4.380		
	Run 33	CPL 20	Ck	4.495	4.505		
21	Temperature Calculations:						
	CPL 4:	VDC =	OF				
	CPL 5:	VDC =	OF				
	CPL 6:	VDC =	OF				
Temperature Average			OF	Set Pt. (±0.2OF)			
PROCEDURE PARAGRAPH REFERENCE		NON-CON- FORMANCE REFERENCE		TDS-VTP-301		PROCEDURE DEVIATION REFERENCE	

Unclassified

Unclassified

TASK 5-2

DATE _____		c/p _____		TDS-VTP-301			
PROCEDURE PARAGRAPH REFERENCE	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
			MIN	MAX			
21	CPL 7: _____ VDC = _____ OF _____						
	CPL 8: _____ VDC = _____ OF _____						
	CPL 9: _____ VDC = _____ OF _____						
	CPL 11: _____ VDC = _____ OF _____						
	Temperature Average						
23	Operating Times	OF	Set Pt. (+0.5°F)				
	Operating Power	Hrs					
	Heater Power	Hrs					
	MSD	Hrs					
	MSD Operations	Oper					
25	Gain Control	Hrs					
	Test FRSA S/N	#					
	Test FRSA Reel S/N	#					

Unclassified

TASK 5-2

DATE _____		C/P _____		TDS-VTP-301				
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
27	Operating Times							
	Operating Power		Hrs					
	Heater Power		Hrs					
	MSD		Hrs					
	MSD Operations		Oper					
	Gain Control		Hrs					
	Test Conductor Initials							

Unclassified

TASK 5-2

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-COM- FORTANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
						MIN	MAX			
10*				CPL 13	VDC	2.40	2.66			
				CPL 14	VDC	0.38	0.64			
				CPL 15	VDC	As Read				
				CPL 16	VDC	As Read				
				CPL 28	VDC	As Read				
16				CPL 17 Waveform is normal (Channel #1: 1 v/cm)	Ck					
				CPL 29 minimum (Channel #8: 1 v/cm)	VDC	As Read				
				CPL 29 maximum (Channel #8: 1 v/cm)	VDC		3.0			
18				CPL 17 Waveform is normal (Channel #1: 1 v/cm)	Ck					
				CPL 29 minimum (Channel #8: 1 v/cm)	VDC	As Read				
				CPL 29 maximum (Channel #8: 1 v/cm)	VDC		3.0			

* If this task (5-2) is to immediately follow a TASK 5-1 this data need not be recorded.

Unclassified

TASK 5-2

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-COM- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
						MIN	MAX			
21				CPL 13	VDC	2.40	2.66			
				CPL 14	VDC	0.38	0.64			
				CPL 15	VDC	As Read				
				CPL 16	VDC	As Read				
				CPL 28	VDC	As Read				
25				CPL 17 waveform is normal (Channel #1: 1 v/cm)	Ck					
				CPL 29 maximum (Channel #8: 1 v/cm)	VDC		3.0			
26				CPL 15	VDC	As Read				
				CPL 16	VDC	As Read				
				CPL 28	VDC	As Read				
				Data Reduced By _____						

VTP-301

TASK 5-3 - FOCUS SERIES/ON AXIS AT SET POINT + 1.5° TEMPERATUREITEM

1. Mount the C/P on the positioner per VOI-403 and connect TEST CONSOLE cables W1 (J654), W2 (J661), W5 (J695), W6 (J696), W7 (J697), W8 (J698), W9 (J699) and W10 (GRD) to the C/P. Check the COLLIMATOR focus and record the feeler gage reading on the data sheets.
2. Set up the chart recorder as follows and verify that all test instruments are in calibration. Set the recorder speed at 1 mm/sec.

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-13 Stereo Position *	1.0 v/cm
2	CPL-12 Slit Position *	1.0
3	CPL-19 Amplified Data Signals	1.0
4	CPL-20 Platen Position (Coarse)	1.0
5	CPL-15 Film Take-Up Quantity, Coarse, Reel Rotation	2.0
6	CPL-16 Film Take-Up Quantity, Fine (Supply)	1.0
7	CPL-28 Film Take-Up Quantity, Medium	1.0
8	CPL-29 Take-Up Motor Current	1.0

* Temporary hook-up (see Item #8).

3. Record C/P operating times, ambient temperature, and relative humidity on the data sheets. Verify that the CABLE TEST STATUS indicator indicates a "Go" condition.
4. Set the OPERATING POWER to approximately 28 vdc and apply to the C/P. Using the TEST CONSOLE DVM adjust this voltage to 28.0 ± 0.2 vdc after applying to the C/P.
5. Place the counterbalance beneath the STEREO MIRROR TRUNNION and adjust by adding weights until both the top and bottom rollers on the Stereo Mirror Bridge are "free". Exercise the STEREO SERVO as follows:

VTP-301

ITEM

5.	<u>FROM</u>	<u>TO</u>
	2	3
	3	1
	1	3
	3	1
	1	2

Check to see that the rollers are still "free" and adjust the counterweight, if necessary.

6. Align the C/P to the Collimator for on-axis photo testing (refer to VOI-403). Command the SLIDER to the 0.008 inch slit (SLIT B).
7. Turn the ILLUMINATOR MOTOR and ILLUMINATOR LAMP "On". Set the ILLUMINATOR MOTOR for CAMERA SPEED 31 (Freq.: approx. 4.2KC/Counter Reading: 1437) and the ILLUMINATOR LAMP current at 3.50 amperes. Allow both to run for 15 minutes.
8. Change the chart recorder as follows:

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-17 Looper Position	1.0 v/cm
2	CPL-18 Film Drive Electronics Output	1.0

9. Record the PACKAGE INSTRUMENTATION VOLTAGE and verify that the STEREO SERVO is at position #2, the CRAB SERVO at position #1, and the SLIDER at SLIT B.
10. Obtain a digital printout of CPL-1 through 35 and identify the tape.
11. Command OPERATING POWER "Off". Calculate the C/P temperature and compare to acceptable limits.
12. Adjust the ILLUMINATOR LAMP current fully counterclockwise.
13. Turn room lights off, turn OPERATING POWER "On" and operate the CAMERA at SPEED 31 for 40 seconds.

VTP-301

ITEM

14. Adjust the ILLUMINATOR LAMP current to 3.50 amperes.
15. Command the PLATEN to the position corresponding to a CPL-20 reading of 1 volt less than the C/P BPF as determined from TASK 5-1. From this position the platen should be moved in increments equivalent to an increase in CPL-20 of 0.125 vdc until a CPL-20 reading 1 volt more than the C/P BPF is achieved. At each position two 7 second CAMERA runs should be performed 20 seconds apart.
16. Adjust the ILLUMINATOR LAMP current fully counterclockwise.
17. Operate the CAMERA at SPEED 64 for 60 seconds.
18. Obtain a digital printout of CPL-1 through 35 and identify the tape.
19. Turn OPERATING POWER and the ILLUMINATOR MOTOR "Off".
20. Remove the exposed record per VOI-407 and deliver to the Photo Evaluation Group for processing and analysis.
21. Reinstall the FRSA and check record tracking.
22. Obtain a printout of CPL-1 through CPL-35 and identify the tape.
23. Turn OPERATING POWER "Off" and record C/P operating times on the data sheets.

Unclassified

TASK 5-3

DATE _____		C/P _____		TDS-VTP-301				
PROCEDURE PARAGRAPH REFERENCE	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
	DESCRIPTION	MIN		MAX				
1	Feeler gage reading		Inch	As Read		_____		
2	All calibration dates are current		Ck			_____		
3	Operating Times		Hrs			_____		
	Operating Power		Hrs			_____		
	Heater Power		Hrs			_____		
	MSD		Hrs			_____		
	MSD Operations		Oper			_____		
	Gain Control		Hrs			_____		
	Ambient temperature		OF			_____		
	Relative humidity		%	40	50	_____		
	Cable test status indicator indicates "Go"		Ck			_____		
6	Slit used for test		Ltr			_____		

Unclassified

Unclassified

TASK 5-3

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
						MIN	MAX			
9				Package Instrumentation Voltage	VDC	4.975	5.025			
				Stereo Servo is at Position #2	Ck					
				Crab Servo is at Position #1	Ck					
				Slider is at Position B	Ck					
				Set Point Temperature	OF					
11				Set Point + 1.5 ^{OF}	OF					
				Temperature Calculations:						
				CPL 4: VDC =	OF					
				CPL 5: VDC =	OF					
				CPL 6: VDC =	OF					
				Temperature Average	OF					
				Set Pt. +1.5 ^{OF} (±0.2 ^{OF})						

Unclassified

Unclassified

TASK 5-3

DATE _____		C/P _____		TDS-VTP-301		PROCEDURE PARAGRAPH REFERENCE		NON-CONFORMANCE REFERENCE		PROCEDURE DEVIATION REFERENCE	
FUNCTION		DESCRIPTION		UNITS	REQUIRED		MEASURED				
					MIN	MAX					
11	CPL 7:	_____	VDC = _____ °F								
	CPL 8:	_____	VDC = _____ °F								
	CPL 9:	_____	VDC = _____ °F								
	CPL 11:	_____	VDC = _____ °F								
	Temperature Average			°F	Set Pt. +1.5°F (±0.5°F)		_____				
15	BPF*(as determined from TASK 5-1)			VDC							
	Run 1 & 2			Ck	.995	1.005	_____				
	Run 3 & 4			Ck	1.120	1.130	_____				
	Run 5 & 6			Ck	1.245	1.255	_____				
	Run 7 & 8			Ck	1.370	1.380	_____				
	Run 9 & 10			Ck	1.495	1.505	_____				
	Run 11 & 12			Ck	1.620	1.630	_____				
	Run 13 & 14			Ck	1.745	1.755	_____				
	Run 15 & 16			Ck	1.870	1.880	_____				

Approved for Release 2001/30 C05098940

* This need not be the finally decided BPF platen position.
This is only the preliminary indication from TASK 5-1.

Unclassified

TASK 5-3

DATE _____		C/P _____		TDS-VTP-201				
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-COM- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
15	Run 17 & 18		Ck	1.995	2.005	—		
	Run 19 & 20		Ck	2.120	2.130	—		
	Run 21 & 22		Ck	2.245	2.255	—		
	Run 23 & 24		Ck	2.370	2.380	—		
	Run 25 & 26		Ck	2.495	2.505	—		
	Run 27 & 28		Ck	2.620	2.630	—		
	Run 29 & 30		Ck	2.745	2.755	—		
	Run 31 & 32		Ck	2.870	2.880	—		
	Run 33 & 34		Ck	2.995	3.005	—		
	Run 35 & 36		Ck	3.120	3.130	—		
	Run 37 & 38		Ck	3.245	3.255	—		
	Run 39 & 40		Ck	3.370	3.380	—		
	Run 41 & 42		Ck	3.495	3.505	—		
	Run 43 & 44		Ck	3.620	3.630	—		

Unclassified

TASK 5-3

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
						MIN	MAX			
15				Run 45 & 46	Ck	3.745	3.755	—		
				Run 47 & 48	Ck	3.870	3.880	—		
				Run 49 & 50	Ck	3.995	4.005	—		
18				<u>Temperature Calculations:</u>						
				CPL 4: VDC = °F	°F	Set Pt. +1.5°F (+0.2°F)				
				CPL 5: VDC = °F						
				CPL 6: VDC = °F						
				Temperature Average						
				CPL 7: VDC = °F	°F	Set Pt. +1.5°F (+0.5°F)				
				CPL 8: VDC = °F						
				CPL 9: VDC = °F						
				CPL 11: VDC = °F	°F					
				Temperature Average						

Unclassified

Unclassified

TASK 5-3

c/p

TDS..VTP-301

DATE

PROCEDURE PARAGRAPH REFERENCE	FUNCTION					NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
	DESCRIPTION	UNITS	REQUIRED		MEASURED		
23	Operating Times						
	Operating Power	Hrs					
	Heater Power	Hrs					
	MSD	Hrs					
	MSD Operations	Oper					
	Gain Control	Hrs					
	Test Conductor Initials						

Unclassified

Unclassified

TASK 5-3

DATE _____		C/P _____		DRS-VTP-301		
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
		UNITS	REQUIRED MIN MAX			
10	CPL 13	VDC	2.40 2.66	_____		
	CPL 14	VDC	0.38 0.64	_____		
	CPL 15	VDC	As Read	_____		
	CPL 16	VDC	As Read	_____		
	CPL 28	VDC	As Read	_____		
15	CPL 17 Waveform is normal (Channel #1: 1 v/cm)	Ck		_____		
	A11 runs CPL 18 (Channel #2: 1 v/cm)	Ck	2.0vdc 5.0vdc	_____		
	CPL 19 (Channel #3: 1 v/cm)			_____		
	A & B or A only (B disabled)	VDC	4.4 5.0	_____		
	CPL 29 minimum (Channel #8: 1 v/cm)	VDC	3.3 3.9	_____		
	CPL 29 maximum (Channel #8: 1 v/cm)	VDC	As Read 3.0	_____		

Approved for Release 2011/30 C05098040

Unclassified

Unclassified

TASK 5-3

DS5-3 - 8

DATE _____		C/P _____		DRS-VTP-301				
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-COM- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
				MIN	MAX			
18	CPL 13		VDC	2.40	2.66	_____		
	CPL 14		VDC	0.38	0.64	_____		
	CPL 15		VDC	As Read		_____		
	CPL 16		VDC	As Read		_____		
	CPL 28		VDC	As Read		_____		
21	CPL 17 waveform is normal (Channel #1: 1 v/cm)		Ck					
	CPL 29 maximum (Channel #8: 1 v/cm)		VDC		3.0	_____		
22	CPL 15		VDC	As Read		_____		
	CPL 16		VDC	As Read		_____		
	CPL 28		VDC	As Read		_____		
	Data Reduced By _____							

Unclassified

VTP-301

TASK 5-4 - FOCUS SERIES/ON AXIS AT SET POINT -1.5° TEMPERATUREITEM

1. Mount the C/P on the positioner per VOI-403 and connect TEST CONSOLE cables W1 (J654), W2 (J661), W5 (J695), W6 (J696), W7 (J697), W8 (J698), W9 (J699) and W10 (GRD) to the C/P. Check the COLLIMATOR focus and record the feeler gage reading on the data sheets.
2. Set up the chart recorder as follows and verify that all test instruments are in calibration. Set the recorder speed at 1 mm/sec.

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-13 Stereo Position *	1.0 v/cm
2	CPL 12 Slit Position *	1.0
3	CPL-19 Amplified Data Signals	1.0
4	CPL-20 Platen Position (Coarse)	1.0
5	CPL-15 Film Take-Up Quantity, Coarse, Reel Rotation	2.0
6	BBT-5 Torque Motor Instrumentation	10.0
7	CPL-16 Film Take-Up Quantity, Fine (Supply)	1.0
8	CPL-29 Take-Up Motor Current	1.0

* Temporary hook-up (see Item #8).

3. Record C/P operating times, ambient temperature and relative humidity on the data sheets. Verify that the CABLE TEST STATUS indicator indicates a "Go" condition.
4. Set the OPERATING POWER to approximately 28 vdc and apply to the C/P. Using the TEST CONSOLE DVM adjust this voltage to 28.0 ± 0.2 vdc after applying to the C/P.
5. Place a counterbalance beneath the STEREO MIRROR TRUNNION and adjust by adding weights until both the top and bottom rollers on the Stereo Mirror Bridge are "free". Exercise the STEREO SERVO as follows:

VTP-301

ITEM

5.	<u>FROM</u>	<u>TO</u>
	2	3
	3	1
	1	3
	3	1
	1	2

Check to see that the rollers are still "free" and adjust the counterweight, if necessary.

6. Align the C/P to the Collimator for on-axis photo testing (refer to VOI-403). Command the SLIDER to the 0.008 inch slit (SLIT B).
7. Turn the ILLUMINATOR MOTOR and ILLUMINATOR LAMP "On". Set the ILLUMINATOR MOTOR for CAMERA SPEED 31 (Freq.: approx. 4.2KC/Counter Reading: 1437) and the ILLUMINATOR LAMP current at 3.50 amperes. Allow both to run for 15 minutes.
8. Change the chart recorder inputs as follows:

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-17 Looper Position	1.0 v/cm
2	CPL-18 Film Drive Electronics Output	1.0

9. Record the PACKAGE INSTRUMENTATION VOLTAGE and verify that the STEREO SERVO is at position #2, the CRAB SERVO at position #1, and the SLIDER at SLIT B.
10. Obtain a digital printout of CPL-1 through 35 and identify the tape.
11. Command OPERATING POWER "Off". Calculate the C/P temperature and compare to acceptable limits.
12. Adjust the ILLUMINATOR LAMP current fully counterclockwise.
13. Turn room lights off and turn OPERATING POWER "On". Set the chart recorder speed to 10 mm/sec and operate the CAMERA at SPEED 31 for 40 seconds. Return the chart recorder speed to 1 mm/sec.

VTP-301

ITEM

14. Adjust the ILLUMINATOR LAMP current to 3.50 amperes.
15. Command the PLATEN to the position corresponding to a CPL-20 reading of 1 volt less than the C/P BPF as determined from TASK 5-1. From this position the platen should be moved in increments equivalent to an increase in CPL-20 of 0.125 vdc until a CPL-20 reading 1 volt more than the C/P BPF is achieved. At each position two 7 second CAMERA runs should be performed 20 seconds apart.
16. Adjust the ILLUMINATOR LAMP current fully counterclockwise.
17. Set the chart recorder speed to 10 mm/sec. and operate the CAMERA at SPEED 64 for 60 seconds. Return the chart recorder speed to 1 mm/sec.
18. Obtain a digital printout of CPL-1 through 35 and identify the tape.
19. Turn OPERATING POWER and the ILLUMINATOR MOTOR "Off".
20. Remove the exposed record per VOI-407 and deliver to the Photo Evaluation Group for processing and analysis.
21. Reinstall the FRSA and check record tracking.
22. Obtain a printout of CPL-1 through 35 and identify the tape.
23. Turn OPERATING POWER "Off" and record C/P operating times on the data sheets.

TASK 5-4

DATE _____

C/P _____

TDS-VTP-301

PROCEDURE PARAGRAPH REFERENCE	FUNCTION					NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
	DESCRIPTION	UNITS	REQUIRED		MEASURED		
			MIN	MAX			
1	Feeler gage reading	Inch					
2	All calibration dates are current	Ck					
3	Operating Times						
	Operating Power	Hrs					
	Heater Power	Hrs					
	MSD	Hrs					
	MSD Operations	Oper					
	Gain Control	Hrs					
	Ambient temperature	°F					
	Relative humidity	%	40	50			
	Cable test status indicator indicates "Go"	Ck					
6	Slit used for test	Ltr					

DS5-4 - 1

TASK 5-4

PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-COH- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
9	Package Instrumentation Voltage		VDC	4.975	5.025			
	Stereo Servo is at Position #2		Ck					
	Crab Servo is at Position #1		Ck					
	Slider is at Position B		Ck					
11	Set Point Temperature		OF	From EKR C/P Log				
	Set Point Temperature -1.5OF		OF	As calculated				
	Temperature Calculations:							
	CPL-4: _____ VDC = _____		OF					
	CPL-5: _____ VDC = _____		OF					
	CPL-6: _____ VDC = _____		OF					
	Temperature Average							
	CPL-7: _____ VDC = _____		OF					
	CPL-8: _____ VDC = _____		OF					
	CPL-9: _____ VDC = _____		OF					
			OF	Set Pt. -1.5OF (±0.2OF)				

TASK 5-4

DATE _____

C/P _____

TDS-VTP-301

PROCEDURE PARAGRAPH REFERENCE	FUNCTION		REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
			MIN	MAX			
11	CPL-11: _____ VDC = _____ °F						
	Temperature Average	°F	Set Pt. -1.5°F (±0.5°F)		— —		
15	BPF* (as determined from TASK 5-1)	VDC			— —		
	Run 1 & 2	Ck	.995	1.005	— —		
	Run 3 & 4	Ck	1.120	1.130	— —		
	Run 5 & 6	Ck	1.245	1.255	— —		
	Run 7 & 8	Ck	1.370	1.380	— —		
	Run 9 & 10	Ck	1.495	1.505	— —		
	Run 11 & 12	Ck	1.620	1.630	— —		
	Run 13 & 14	Ck	1.745	1.755	— —		
	Run 15 & 16	Ck	1.870	1.880	— —		
	Run 17 & 18	Ck	1.995	2.005	— —		
	Run 19 & 20	Ck	2.120	2.130	— —		
	Run 21 & 22	Ck	2.245	2.255	— —		

* This need not be the finally decided BPF platen position.
This is only the preliminary indication from TASK 5-1.

DS5-4 - 3

Unclassified

TASK 5-4

DATE _____		C/P _____		TDS-VTP-301				
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
15	Run 23 & 24		Ck	2.370	2.380	—		
	Run 25 & 26		Ck	2.495	2.505	—		
	Run 27 & 28		Ck	2.620	2.630	—		
	Run 29 & 30		Ck	2.745	2.755	—		
	Run 31 & 32		Ck	2.870	2.880	—		
	Run 33 & 34		Ck	2.995	3.005	—		
	Run 35 & 36		Ck	3.120	3.130	—		
	Run 37 & 38		Ck	3.245	3.255	—		
	Run 39 & 40		Ck	3.370	3.380	—		
	Run 41 & 42		Ck	3.495	3.505	—		
	Run 43 & 44		Ck	3.620	3.630	—		
	Run 45 & 46		Ck	3.745	3.755	—		
	Run 47 & 48		Ck	3.870	3.880	—		
	Run 49 & 50		Ck	3.995	4.005	—		

Unclassified

Unclassified

TASK 5-4

DATE _____ C/P _____

TDS-VTP-301

PROCEDURE PARAGRAPH REFERENCE	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
	DESCRIPTION			MIN	MAX			
18	Temperature Calculations:		OF					
	CPL-4: _____ VDC = _____	OF						
	CPL-5: _____ VDC = _____	OF						
	CPL-6: _____ VDC = _____	OF						
	Temperature Average							
	CPL-7: _____ VDC = _____	OF						
	CPL-8: _____ VDC = _____	OF						
23	CPL-9: _____ VDC = _____	OF	OF					
	CPL-11: _____ VDC = _____	OF						
	Temperature Average							
	Operating Times							
	Operating Power							
	Heater Power							

Unclassified

TASK 5-4

DATE _____		C/P _____		TDS-VTP-301					
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
		MIN	MAX		MIN	MAX			
23	MSD			Hrs					
	MSD Operations			Oper					
	Gain Control			Hrs					
	Test Conductor Initials								

TASK 5-4

DATE _____		C/P _____		DRS-VTP-301											
PROCEDURE PARAGRAPH REFERENCE	FUNCTION	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE							
				MIN	MAX										
10	CPL 13		VDC	2.40	2.66										
	CPL 14		VDC	0.38	0.64										
	CPL 15		VDC	As Read											
	CPL 16		VDC	As Read											
	CPL 28		VDC	As Read											
13	BBT-5 (Channel #6: 10 v/cm & 10 mm/sec)														
	Square wave duration of all pulses		Sec	0.75	1.25										
15	Pulse amplitude		VDC	26	30										
	Square wave pulse occurs at the end of every "looper empty" cycle		Ck												
	CPL 17 Waveform is normal (Channel #1: 1 v/cm)		Ck												
	All runs CPL 18 (Channel #2: 1 v/cm)		Ck	2.0vdc	5.0vdc										
	CPL 19 (Channel #3: 1 v/cm)														
	A & B or		VDC	4.4	5.0										
	A only (B disabled)		VDC	3.3	3.9										

TASK 5-4

DATE _____		C/P _____		DRS-VTP-301		NON-CON-		PROCEDURE	
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	FORMANCE REFERENCE	PARAGRAPH REFERENCE	
				MIN	MAX				
15	CPL 29 minimum (Channel #8: 1 v/cm)		VDC	As Read		_____			
	CPL 29 maximum (Channel #8: 1 v/cm)		VDC	3.0		_____			
	BBT-5 (Channel #6: 10 v/cm)					_____			
17	A square wave pulse of approximately 1 sec. duration occurs at the end of every "looper empty" cycle.		Ck			_____			
	Pulse amplitude		VDC	26	30	_____			
	BBT-5 (Channel #6: 10 v/cm & 10 mm/sec)					_____			
	Square wave duration of all pulses		Sec	0.75	1.25	_____			
	Pulse amplitude		VDC	26	30	_____			
18	Square wave pulse occurs at the end of every "looper empty" cycle.		Ck			_____			
	CPL 13		VDC	2.40	2.66	_____			
	CPL 14		VDC	0.38	0.64	_____			
	CPL 15		VDC	As Read		_____			
	CPL 16		VDC	As Read		_____			

TASK 5-4

DATE _____		C/P _____		DRS-VTP-301				
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
				MIN	MAX			
18	CPL 28		VDC	As Read		_____		
21	CPL 17 waveform is normal (Channel #1: 1 v/cm)		Ck			_____		
22	CPL 29 maximum (Channel #8: 1 v/cm)		VDC	3.0		_____		
	CPL 15		VDC	As Read		_____		
	CPL 16		VDC	As Read		_____		
	CPL 28		VDC	As Read		_____		
	Data Reduced By _____							

Approved for Release 2013/01/30 C05098940

VTP-301

TASK 6 MSD FREQUENCY AND PORT OPEN TELLTALEITEM

1. Set up the recorder as follows and verify that all test instruments are in calibration. Set the recorder speed at 1 mm/sec.

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-17 Looper Position	1.0 v/cm
2	CPL-18 Film Drive Electronics Output	1.0
3	CPL-19 Amplified Data Signals	1.0
4	CPL-25 Port Open Telltale	2.0
5	CPL-15 Film Take-Up Quantity, Coarse, Reel Rotation	2.0
6	CPL-16 Film Take-Up Quantity, Fine (Supply)	1.0
7	CPL-28 Film Take-Up Quantity, Medium	1.0
8	CPL-29 Take-Up Motor Current	1.0

2. Record C/P operating times, ambient temperature and relative humidity. Verify that the CABLE TEST STATUS indicator indicates a "Go" condition.
3. The TEST CONSOLE COUNTER controls should be set up as follows:

COUNTER INPUT-----"BBT 2"

FUNCTION-----"Per A X 10"

SENSITIVITY-----" $\div 10$ "TIME INTERVAL-----" 10^{-4} "

DISPLAY TIME-----8 o'clock (approx)

TRIGGER LEVEL-----12 o'clock (approx)

NOTE: Further adjustment of the TRIGGER LEVEL control will probably be necessary to obtain proper triggering. No other COUNTER controls will require adjustment to obtain the desired measurements.

VTP-301

ITEM

4. Mount the LIGHT SOURCE (837-1728) on the C/P strut so that the light output will fall directly on the PORT OPEN TELLTALE sensor.
5. Disconnect cable W13 from J115 on the TEST CONSOLE. Connect cable W23 from J115 to the LIGHT SOURCE.
6. Set the OPERATING POWER to approximately 28 VDC and apply to the C/P. Using the TEST CONSOLE DVM adjust this voltage to 28.0 ± 0.2 VDC after applying to the C/P.
7. Obtain a digital printout of CPL 1 through 35 and identify the tape.
8. Measure and record the period of ten cycles of the BBT 2 signal as displayed on the COUNTER by operating the CAMERA at the following speeds for at least $1\frac{1}{2}$ looper cycles.

1, 10, 19, 20, 27, 28, 31, 37, 38, 46, 48, 55 and 64

9. Set the ILLUMINATOR LAMP current to 2.6 amperes. Set the DOOR INTENSITY switch to "Low".
10. Readjust the LIGHT SOURCE, if necessary, to shine directly on the PORT OPEN TELLTALE sensor.
11. Turn off room lights.
12. Set the HEATER POWER to approximately 28 VDC and apply to the C/P. Using the TEST CONSOLE DVM adjust this voltage to 28.0 ± 0.2 VDC after applying to the C/P.
13. Using the TEST CONSOLE PINBOARD and DVM, measure and record CPL-25.
14. Switch the DOOR INTENSITY switch to "High". Read and record CPL-25.

NOTE: It may be necessary to readjust the ILLUMINATOR LAMP current to cycle the PORT OPEN TELLTALE circuitry.

15. Switch the DOOR INTENSITY switch to "Low". Read and record CPL-25.

VTP-301

ITEM

16. Repeat Items 14 and 15 three (3) times.
17. Turn the ILLUMINATOR LAMP "Off".
18. Obtain a digital printout of CPL-1 through 35 and identify the tape.
19. Turn HEATER POWER and OPERATING POWER "Off" and record the C/P operating times in the data sheets.

TASK 6

DATE _____

C/P _____

TDS-VTP-301

PROCEDURE PARAGRAPH REFERENCE	FUNCTION					NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
	DESCRIPTION	UNITS	REQUIRED		MEASURED		
			MIN	MAX			
1	All calibration dates are current	Ck			_____		
2	Operating Times						
	Operating Power	Hrs			_____		
	Heater Power	Hrs			_____		
	MSD	Hrs			_____		
	MSD Operations	Oper			_____		
	Gain Control	Hrs			_____		
	Ambient Temperature	°F	68	72	_____		
	Relative Humidity	%	40	50	_____		
	Cable test status indicator indicates "Go"	Ck			_____		
8	BBT 2 Period (X 10)						
	Speed 1	Sec	34339	34408	_____		
	Speed 10	Sec	31397	31460	_____		
	Speed 19	Sec	28708	28765	_____		

DS6-1

Unclassified

TASK 6

DATE _____ C/P _____ TDS-VTP-301

PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
	Speed 20		Sec	28423	28480	_____		
	Speed 27		Sec	26511	26564	_____		
	Speed 28		Sec	26249	26301	_____		
	Speed 31		Sec	25477	25528	_____		
	Speed 37		Sec	24001	24049	_____		
	Speed 38		Sec	23763	23811	_____		
	Speed 46		Sec	21944	21988	_____		
	Speed 48		Sec	21512	21555	_____		
	Speed 55		Sec	20065	20105	_____		
	Speed 64		Sec	18346	18383	_____		
13	CPL-25 (Low)		VDC	0.9	1.1	_____		
14	CPL-25 (High)		VDC	5.0	5.5	_____		
15	CPL-25 (Low)		VDC	1.9	2.1	_____		
16	CPL-25 (High)		VDC	5.0	5.5	_____		
	CPL-25 (Low)		VDC	2.9	3.1	_____		

Unclassified

Unclassified

TASK 6

PROCEDURE PARAGRAPH REFERENCE		DATE _____		C/P _____		TDS-VTP-301		NON-CON- FORMANCE REFERENCE		PROCEDURE DEVIATION REFERENCE	
		DESCRIPTION		FUNCTION		UNITS		REQUIRED		MEASURED	
								MIN		MAX	
19		CPL-25 (High)				VDC		5.0	5.5		
		CPL-25 (Low)				VDC		3.9	4.1		
		CPL-25 (High)				VDC		5.0	5.5		
		CPL-25 (Low)				VDC		.9	1.1		
		Operating Times									
		Operating Power				Hrs					
		Heater Power				Hrs					
		MSD				Hrs					
		MSD Operations				Oper					
		Gain Control				Hrs					
	Test Conductor Initials										

Approved for Release 2001/30 C05098940

Unclassified

Unclassified

TASK 6

DATE _____		C/P _____		DRS-VTP-301		NON-CON- FORMANCE REFERENCE		PROCEDURE PARAGRAPH REFERENCE	
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION		UNITS	REQUIRED		MEASURED		
		MIN	MAX						
7	CPL-15	As Read		VDC			_____		
	CPL-16	As Read		VDC			_____		
	CPL-28	As Read		VDC			_____		
8	CPL-18 (Channel #2: 1 v/cm)								
	Speed 1	1.49	5.00	VDC			_____		
	Speed 10	1.77	5.00	VDC			_____		
	Speed 19	1.95	5.00	VDC			_____		
	Speed 20	1.96	5.00	VDC			_____		
	Speed 27	2.00	5.00	VDC			_____		
	Speed 28	2.00	5.00	VDC			_____		
	Speed 31	2.00	5.00	VDC			_____		
	Speed 37	2.00	5.00	VDC			_____		
	Speed 38	2.00	5.00	VDC			_____		
	Speed 46	1.95	5.00	VDC			_____		

Unclassified

TASK 6

DATE _____ C/P _____		DRS-VTP-301				NON-CON- FORMANCE REFERENCE		PROCEDURE PARAGRAPH REFERENCE	
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION		UNITS	REQUIRED		MEASURED		
					MIN	MAX			
8	Speed 48			VDC	1.92	5.00	_____		
	Speed 55			VDC	1.75	5.00	_____		
	Speed 64			VDC	1.22	5.00	_____		
8	CPL-19 (Channel #3: 1 v/cm)								
	A & B or			VDC	4.4	5.0	_____		
	A only (B disabled)			VDC	3.3	3.9	_____		
	CPL-29 (Channel #8: 1 v/cm)								
	Minimum			VDC			_____		
	Maximum			VDC		3.0	_____		
18	CPL-15			VDC	As Read		_____		
	CPL-16			VDC	As Read		_____		
	CPL-28			VDC	As Read		_____		
2 & 19	Operating times, C/P operations and record consumption data is transcribed in QC Log			Ck			_____		
	Data Reduced By _____								

VTP-301

TASK 7 - FOCUS CONTROL CHECKOUTPREFACE

This task outlines the requirements necessary to perform a functional test of the C/P Gain Control Electronics Assembly. This test is performed at the C/P SET POINT Temperature. The BPF platen position should be determined before starting this task so that a preliminary check of the Gain Control can be made during the first run.

C/P TEMPERATURE

The C/P SET POINT Temperature should be entered in the appropriate section of the TASK 7 data sheets. The C/P temperature for TASK 7 is defined as follows:

1. The temperature indicated by CPL's 4, 5 and 6 shall be averaged and this temperature shall be held to within $\pm 0.2^{\circ}\text{F}$ of the C/P SET POINT temperature for the duration of the test.
2. The temperatures indicated by CPL's 7, 8, 9 and 11 shall be averaged and this temperature shall be held to within $\pm 0.5^{\circ}\text{F}$ of the C/P SET POINT temperature for the duration of the test. The calculations as required above are included in the TASK 7 data sheets.

TASK 7 SET UP

The following procedure should be followed prior to the TASK 7 run:

1. The COLLIMATOR FLAT MIRROR should be in place in the collimator at least 3 hours prior to an anticipated run. See VOI-403. Periodic COLLIMATOR focus stability and image quality checks should be made during the "soak" period preceding the run.
2. The MICROSCOPE ASSEMBLY should be properly positioned on the COLLIMATOR TARGET BED when the FLAT MIRROR is put in place.

NOTE: The first time that the MICROSCOPE ASSEMBLY is placed on the COLLIMATOR TARGET BED, the dial indicator located beneath the microscope eyepiece should be checked against the MICROSCOPE vernier. When the vernier reads 2.851 inches the dial indicator should read 0.000. Adjust the dial indicator if necessary to satisfy this criterion.

VTP-301

3. A 0.028 inch shim and a feeler gage thickness of 0.040 inch should be placed between the front locating button on the MICROSCOPE base and the TARGET BED forward stop. The two locating buttons on the left side of the MICROSCOPE base should contact the corresponding stop bar.
4. The COLLIMATOR FLAT MIRROR position should be adjusted so that the image can be viewed approximately in the center of the MICROSCOPE field.
5. With the microscope lamp power supply "On" and set at 6 volts, the MICROSCOPE should be adjusted to achieve the best possible image. Three to five dial indicator readings should be taken to obtain an average best focus position.
6. The feeler gage thickness should then be adjusted to make the dial indicator read 0.000 at the best focus position.
7. When all of the above requirements are met, the microscope, the 0.028 inch shim and the COLLIMATOR FLAT MIRROR should be removed.
8. The GAIN TARGET ASSEMBLY locating buttons should be placed against the front and side target base stops on the COLLIMATOR TARGET BED. The feeler gage thickness determined in step 6 should be in place between the forward button and the forward target base stop. The clamp at the right side of the target assembly should be engaged so that the target is held firmly against the stops.

NOTE: A new GAIN TARGET should be installed for every C/P and should be installed with the emulsion (dull side of the target) out.

ITEM

1. Check the COLLIMATOR FOCUS and record the feeler gage reading on the data sheets. Verify that a new GAIN TARGET is installed with the emulsion out.
2. Set up the chart recorder as follows and verify that all test instruments are in calibration. Set the recorder speed at 1 mm/sec.

VTP-301

ITEM

<u>2.</u>	<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
	1	CPL-13 Stereo Position *	1.0 v/cm
	2	CPL-22 Focus Forward Channel Output	1.0
	3	CPL-23 Focus Reverse Channel Output	1.0
	4	CPL-27 Platen Position (Fine)	1.0
	5	CPL-20 Platen Position (Coarse)	1.0
	6	CPL-17 Looper Position	1.0
	7	CPL-18 Film Drive Electronics Output	1.0
	8	BBT-6 Master Telltale	5.0

* Temporary hook-up (see Item #8).

3. Record C/P operating times, ambient temperature and relative humidity on the data sheets. Verify that the CABLE TEST STATUS indicator indicates a "Go" condition.
4. Set the OPERATING POWER to approximately 28 vdc and apply to the C/P. Using the TEST CONSOLE DVM adjust this voltage to 28.0 ± 0.2 vdc after applying to the C/P.
5. Place a counterbalance beneath the STEREO MIRROR TRUNNION and adjust by adding weights until both the top and bottom rollers on the Stereo Mirror Bridge are "free". Exercise the STEREO SERVO as follows:

<u>FROM</u>	<u>TO</u>
2	3
3	1
1	3
3	1
1	2

Check to see that the rollers are still "free" and adjust the counterweight, if necessary.

6. Align the C/P to the Collimator per VOI-403 so that the image of the Gain Target is centered on the focus reticle.

VTP-301

ITEM

7. Turn the ILLUMINATOR MOTOR and ILLUMINATOR LAMP "On". Set the ILLUMINATOR oscillator frequency at 5.03KC and the ILLUMINATOR LAMP current at 3.625 amperes.

8. Change the chart recorder inputs as follows:

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-21 Focus Output	1.0 v/cm

9. Record the PACKAGE INSTRUMENTATION VOLTAGE and verify that the STEREO SERVO is at Position #2 and the CRAB SERVO at Position #1.
10. Obtain a digital printout of CPL-1 through 35 and identify the tape.
11. Command the OPERATING POWER "Off" and calculate the C/P temperature and compare to acceptable limits. If the temperature is acceptable proceed to Item #12.
12. Turn room lights off and verify that the ILLUMINATOR MOTOR oscillator frequency is 5.03KC and the ILLUMINATOR LAMP current is 3.625 amperes. Turn the OPERATING POWER "On". Turn the GAIN CONTROL "On" and note the start of manual operation (at 5.03KC) on the chart record.
13. Command the PLATEN to the position corresponding to a CPL-20 reading of 0.500 vdc. From this position the platen should be moved in increments as indicated on the data sheets* until a CPL-20 reading of 4.500 vdc is achieved.

NOTE: The PLATEN should be maintained at all discreet PLATEN positions for at least 3 minutes to allow the GAIN CONTROL outputs to settle out at relatively constant levels.

Drive the PLATEN the remaining distance to the Forward Stop.

- * In the event that CPL-21 evidences changes in level prior to a CPL-20 reading of 2.000 vdc or subsequent to a reading of 3.000 vdc, the platen should be driven in CPL-20 increments of 0.100 vdc for these ranges as well as the range

VTP-301

ITEM

13. of CPL-20 between 2.000 & 3.000 vdc called out in the data sheets. Supplementary TASK 7 data sheets (TDS/DRS) should be employed to record the data for these runs.
14. Note the start of automatic operation on the chart record and set the GAIN switch to "Automatic". The GAIN CONTROL should be maintained in the "Automatic" mode for at least 3 minutes (longer if the platen positioning exhibits abnormal oscillation).

NOTE: While the GAIN CONTROL is automatically positioning the PLATEN it is advisable to monitor CPL-20 with the TEST CONSOLE DVM and to use a few representative CPL-20 DVM readings to anotate the chart record.

15. Command the PLATEN to the Forward Stop and repeat Item #14.
16. Command the PLATEN to the Reverse Stop and repeat Item #14.
17. Command the PLATEN to the Reverse Stop a second time and repeat Item #14.
18. Obtain a digital printout of CPL-1 through 35 and identify the tape. Turn the GAIN CONTROL "Off". Turn the OPERATING POWER "Off".
19. Adjust the ILLUMINATOR MOTOR oscillator frequency to 4.10KC. Calculate the C/P temperature and compare to acceptable limits. If the temperature is acceptable proceed to Item #20.
20. Add a 0.0025 inch shim to the feeler gage between the front locating button on the GAIN TARGET ASSEMBLY and the TARGET BED forward stop.
21. Turn room lights off and verify that the ILLUMINATOR MOTOR oscillator frequency is 4.10KC and the ILLUMINATOR LAMP current is 3.625 amperes. Turn OPERATING POWER "On".
22. Turn the GAIN CONTROL "On" and note the start of manual operation (at 4.10KC) on the chart record and repeat Items 13 through 18.
23. Adjust the ILLUMINATOR MOTOR oscillator frequency to 3.28KC. Calculate the C/P temperature and compare to acceptable limits. If the temperature is acceptable proceed to Item #24.

VTP-301

ITEM

24. Replace the 0.0025 inch shim with a 0.005 inch shim.
25. Turn room lights off and verify that the ILLUMINATOR MOTOR oscillator frequency is 3.28KC and the ILLUMINATOR LAMP current is 3.625 amperes. Turn OPERATING POWER "On".
26. Turn the GAIN CONTROL "On" and note the start of manual operation (at 3.28KC) on the chart record and repeat Items 13 through 17.
27. Command the PLATEN to the BPF position. Turn GAIN CONTROL POWER "Off".
28. Obtain a digital printout of CPL-1 through 35 and identify the tape. Turn OPERATING POWER "Off" and calculate the C/P temperature and compare to acceptable limits.
29. Remove the 0.005 inch shim and adjust the target frequency to 5.03KC. Verify that the ILLUMINATOR LAMP current is adjusted to 3.625 amperes.
30. Verify that the room lights are off and turn the OPERATING POWER "On". Turn the GAIN CONTROL "On" and allow the system to stabilize a minimum of 3 minutes.
31. Install a 0.6 Neutral Density (N.D.) Filter between the target and the collimator and allow the system to stabilize a minimum of 3 minutes.
32. Replace the 0.6 N.D. Filter with a 1.2 N.D. Filter and allow the system to stabilize a minimum of 3 minutes.
33. Turn GAIN CONTROL POWER "Off" and remove the 1.2 N.D. Filter.
34. Turn the ILLUMINATOR MOTOR and ILLUMINATOR LAMP "Off".
35. Verify that the room lights are off and perform the following operations at the indicated time intervals.

<u>Time</u>	<u>Operation</u>
0	Turn GAIN CONTROL POWER "On"
2 min. 30 sec.	Turn MSD "On" at SPEED 64
3 min. 45 sec.	Turn MSD "Off"
5 min. 0 sec.	Turn GAIN CONTROL POWER "Off"
5 min. +	Turn OPERATING POWER "Off"

VTP-301

ITEM

36. Remove the GAIN TARGET from the GAIN TARGET ASSEMBLY and verify that no shim is in place between the front locating button on the GAIN TARGET ASSEMBLY and the TARGET BED forward stop.
37. Turn the ILLUMINATOR MOTOR and ILLUMINATOR LAMP "On". Set the ILLUMINATOR MOTOR oscillator frequency to 5.03KC and the ILLUMINATOR LAMP current to 3.625 amperes.
38. Verify that the room lights are off and turn OPERATING POWER "On". Turn the GAIN CONTROL POWER "On" and allow the system to stabilize a minimum of 3 minutes.
39. Install a 0.6 N.D. Filter between the target and the collimator and allow the system to stabilize a minimum of 3 minutes.
40. Replace the 0.6 N.D. Filter with a 1.2 N.D. Filter and allow the system to stabilize a minimum of 3 minutes.
41. Turn the GAIN CONTROL, ILLUMINATOR LAMP and ILLUMINATOR MOTOR "Off".
42. Obtain a digital printout of CPL-1 through 35 and identify the tape. Calculate the C/P temperature.
43. Turn the OPERATING POWER "Off" and record the C/P operating times.

TASK 7

DATE _____		C/P _____		TDS-VTP-301			
PROCEDURE PARAGRAPH REFERENCE	FUNCTION DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
			MIN	MAX			
1	Feeler gage reading	Inch	As Read		_____		
2	New Gain Target is installed	Ck			_____		
3	All calibration dates are current	Ck			_____		
	Operating Times				_____		
	Operating Power	Hrs			_____		
	Heater Power	Hrs			_____		
	MSD	Hrs			_____		
	MSD Operations	Oper			_____		
	Gain Control	Hrs			_____		
	Ambient Temperature	Of			_____		
	Relative humidity	%	40	50	_____		
	Cable test status indicator indicates "Go"	Ck			_____		
9	Package Instrumentation Voltage	VDC	4.975	5.025	_____		

Unclassified

TASK 7

DATE _____		C/P _____		TDS-VTP-301			
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
			MIN	MAX			
9	Stereo Servo is at Position #2	Ck					
	Crab Servo is at Position #1	Ck					
11	Set Point Temperature	°F	From EKR C/P Log				
	<u>Temperature Calculations:</u>						
	CPL-4:	_____	VDC = _____	°F			
	CPL-5:	_____	VDC = _____	°F			
	CPL-6:	_____	VDC = _____	°F			
	Temperature Average						
	CPL-7:	_____	VDC = _____	°F			
	CPL-8:	_____	VDC = _____	°F			
	CPL-9:	_____	VDC = _____	°F			
	CPL-11:	_____	VDC = _____	°F			
Temperature Average							
		°F	Set Pt. (±0.5°F)				

Unclassified

Unclassified

TASK 7

DATE _____		C/P _____		TDS-VTP-301													
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE									
				MIN	MAX												
13	Run 1 (5030)		Ck	0.495	0.505	_____											
	Run 2		Ck	0.995	1.005	_____											
	Run 3		Ck	1.495	1.505	_____											
	Run 4*		Ck	1.995	2.005	_____											
	Run 5		Ck	2.095	2.105	_____											
	Run 6		Ck	2.195	2.205	_____											
	Run 7		Ck	2.295	2.305	_____											
	Run 8		Ck	2.395	2.405	_____											
	Run 9		Ck	2.495	2.505	_____											
	Run 10		Ck	2.595	2.605	_____											
	Run 11		Ck	2.695	2.705	_____											
	Run 12		Ck	2.795	2.805	_____											
	Run 13		Ck	2.895	2.905	_____											
	Run 14*		Ck	2.995	3.005	_____											

* See procedure page 7-4

Unclassified

Unclassified

TASK 7

DATE _____ C/P _____ TDS-VTP-301

PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
13	Run 15		Ck	3.495	3.505	_____		
	Run 16		Ck	3.995	4.005	_____		
	Run 17		Ck	4.495	4.505	_____		
19	Temperature Calculations:							
	CPL-4:	_____	VDC = _____	_____	_____	_____		
	CPL-5:	_____	VDC = _____	_____	_____	_____		
	CPL-6:	_____	VDC = _____	_____	_____	_____		
	Temperature Average							
	CPL-7:	_____	VDC = _____	_____	_____	_____	Set Pt. ($\pm 0.2^{\circ}\text{F}$)	
	CPL-8:	_____	VDC = _____	_____	_____	_____		
	CPL-9:	_____	VDC = _____	_____	_____	_____		
	CPL-11:	_____	VDC = _____	_____	_____	_____		
	Temperature Average							Set Pt. ($\pm 0.5^{\circ}\text{F}$)

Unclassified

Unclassified

TASK 7

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURAL DEVIATION REFERENCE
						MIN	MAX			
22 (13)	Run 1			(4100)	Ck	0.495	0.505			
	Run 2				Ck	0.995	1.005			
	Run 3				Ck	1.495	1.505			
	Run 4*				Ck	1.995	2.005			
	Run 5				Ck	2.095	2.105			
	Run 6				Ck	2.195	2.205			
	Run 7				Ck	2.295	2.305			
	Run 8				Ck	2.395	2.405			
	Run 9				Ck	2.495	2.505			
	Run 10				Ck	2.595	2.605			
	Run 11				Ck	2.695	2.705			
	Run 12				Ck	2.795	2.805			
	Run 13				Ck	2.895	2.905			
	Run 14*				Ck	2.995	3.005			

* See procedure page 7-4

Unclassified

Unclassified

TASK 7

DATE	C/P		FUNCTION		TDS-VTP-301		
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	UNITS	REQUIRED MIN	REQUIRED MAX	MEASURED	NON-COIL FORMANCE PREFERENCE	PROCEDURE DEVIATION REFERENCE
22 (13)	Run 15	Ck	3.495	3.505			
	Run 16	Ck	3.995	4.005			
	Run 17	Ck	4.495	4.505			
23	Temperature Calculations:						
	CPL-4:	VDC =					
	CPL-5:	VDC =					
	CPL-6:	VDC =					
	Temperature Average						
	CPL-7:	VDC =					
	CPL-8:	VDC =					
	CPL-9:	VDC =					
	CPL-11:	VDC =					
	Temperature Average						
		of	Set Pt. (±0.20F)				
		of	Set Pt. (±0.50F)				

Unclassified

TASK 7

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
						MIN	MAX			
26 (13)	Run 1			(3280)	ck	0.495	0.505			
	Run 2				ck	0.995	1.005			
	Run 3				ck	1.495	1.505			
	Run 4*				ck	1.995	2.005			
	Run 5				ck	2.095	2.105			
	Run 6				ck	2.195	2.205			
	Run 7				ck	2.295	2.305			
	Run 8				ck	2.395	2.405			
	Run 9				ck	2.495	2.505			
	Run 10				ck	2.595	2.605			
	Run 11				ck	2.695	2.705			
	Run 12				ck	2.795	2.805			
	Run 13				ck	2.895	2.905			
	Run 14*				ck	2.995	3.005			

* See procedure page 7-4

Unclassified

Unclassified

TASK 7

DATE	C/P		FUNCTION		TDS, VTP-301	
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	UNITS	REQUIRED MIN	REQUIRED MAX	MEASURED	NON-CONFORMANCE REFERENCE
26 (13)	Run 15	Ck	3.495	3.505		
	Run 16	Ck	3.995	4.005		
	Run 17	Ck	4.495	4.505		
28	Temperature Calculations:					
	CPL-4:	VDC =				
	CPL-5:	VDC =				
	CPL-6:	VDC =				
	Temperature Average					
	CPL-7:	VDC =				
	CPL-8:	VDC =				
	CPL-9:	VDC =				
	CPL-11:	VDC =				
	Temperature Average					
		°F	Set Pt. (±0.2°F)			
		°F	Set Pt. (±0.5°F)			

DS7-8

Unclassified

Unclassified

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	TASK 7	TDS-VTP-301			NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
42	FUNCTION			UNITS	REQUIRED		MEASURED	
	DESCRIPTION				MIN	MAX		
	Temperature Calculations:			°F	Set Pt. (±0.2°F)			
	CPL-4:	VDC =	°F					
	CPL-5:	VDC =	°F					
	CPL-6:	VDC =	°F					
	Temperature Average							
	CPL-7:	VDC =	°F	°F	Set Pt. (±0.5°F)			
	CPL-8:	VDC =	°F					
	CPL-9:	VDC =	°F					
	CPL-11:	VDC =	°F					
Temperature Average								

DS7-9

Unclassified

TASK 7

DATE _____		C/P _____		TDS-VTP-201	
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION		UNITS	MEASURED
		REQU	MAX		
43	Operating Times				
	Operating Power			Hrs	
	Heater Power			Hrs	
	MSD			Hrs	
	MSD Operations			Oper	
	Gain Control			Hrs	
	Test Conductor Initials				

Unclassified

TASK 7

DATE		c/p		FUNCTION		UNITS		REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE		
				DESCRIPTION				MIN					MAX	
13	Target Frequency = 5030 cps													
	CPL-20 = 0.500 vdc: CPL-21											VDC	As Read	
	CPL-22											VDC	As Read	
	CPL-23											VDC	As Read	
	CPL-20 = 1.000 vdc: CPL-21											VDC	As Read	
	CPL-22											VDC	As Read	
	CPL-23											VDC	As Read	
	CPL-20 = 1.500 vdc: CPL-21											VDC	As Read	
	CPL-22											VDC	As Read	
	CPL-23											VDC	As Read	
	CPL-20 = 2.000 vdc:* CPL-21											VDC	As Read	
	CPL-22											VDC	As Read	
	CPL-23											VDC	As Read	

Approved for Release 11/30/2005098940

DRS-VTP-201

C/P

DATE

* See procedure page 7-4

DS7-11

Unclassified

Unclassified

TASK 7

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
						MIN	MAX			
			DESCRIPTION							
13			CPL-20 = 2.100 vdc:	CPL-21	VDC	As Read				
				CPL-22	VDC	As Read				
				CPL-23	VDC	As Read				
			CPL-20 = 2.200 vdc:	CPL-21	VDC	As Read				
				CPL-22	VDC	As Read				
				CPL-23	VDC	As Read				
			CPL-20 = 2.300 vdc:	CPL-21	VDC	As Read				
				CPL-22	VDC	As Read				
				CPL-23	VDC	As Read				
			CPL-20 = 2.400 vdc:	CPL-21	VDC	As Read				
				CPL-22	VDC	As Read				
				CPL-23	VDC	As Read				
			CPL-20 = 2.500 vdc:	CPL-21	VDC	As Read				
			CPL-22	VDC	As Read					
			CPL-23	VDC	As Read					

Unclassified

Unclassified

TASK 7

DRS-VTP-301

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
						MIN	MAX			
13			CPL-20 = 2.600 vdc:	CPL-21	VDC	As Read				
				CPL-22	VDC	As Read				
				CPL-23	VDC	As Read				
			CPL-20 = 2.700 vdc:	CPL-21	VDC	As Read				
				CPL-22	VDC	As Read				
				CPL-23	VDC	As Read				
			CPL-20 = 2.800 vdc:	CPL-21	VDC	As Read				
				CPL-22	VDC	As Read				
				CPL-23	VDC	As Read				
			CPL-20 = 2.900 vdc:	CPL-21	VDC	As Read				
				CPL-22	VDC	As Read				
				CPL-23	VDC	As Read				
			CPL-20 = 3.000 vdc:*	CPL-21	VDC	As Read				
				CPL-22	VDC	As Read				
				CPL-23	VDC	As Read				

* See procedure page 7-4

Unclassified

Unclassified

TASK 7

DATE		c/p		DRS-VTP-301		NON-CON-		PROCEDURE	
PROCEDURE PARAGRAPH REFERENCE	FUNCTION	DESCRIPTION	UNITS	REQUIRED		MEASURED	REFERENCE	PARAGRAPH	REFERENCE
				MIN	MAX				
13	CPL-20 = 3.500 vdc:	CPL-21	VDC	As Read					
		CPL-22	VDC	As Read					
		CPL-23	VDC	As Read					
	CPL-20 = 4.000 vdc:	CPL-21	VDC	As Read					
		CPL-22	VDC	As Read					
		CPL-23	VDC	As Read					
14	CPL-20 = 4.500 vdc:	CPL-21	VDC	As Read					
		CPL-22	VDC	As Read					
		CPL-23	VDC	As Read					
	CPL-21	CPL-21	VDC	As Read					
		CPL-22	VDC	As Read					
		CPL-23	VDC	As Read					
	CPL-27	CPL-27	VDC	As Read					
		CPL-27	VDC	As Read					
		CPL-27	VDC	As Read					
		CPL-20	VDC	As Read					

Unclassified

TASK 7

DATE _____

C/P _____

DRS-VTP-301

PROCEDURE PARAGRAPH REFERENCE	FUNCTION					NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
	DESCRIPTION	UNITS	REQUIRED		MEASURED		
			MIN	MAX			
15	CPL-21	VDC	As Read		_____		
	CPL-22	VDC	As Read		_____		
	CPL-23	VDC	As Read		_____		
	CPL-27	VDC	As Read		_____		
	CPL-20	VDC	As Read		_____		
16	CPL-21	VDC	As Read		_____		
	CPL-22	VDC	As Read		_____		
	CPL-23	VDC	As Read		_____		
	CPL-27	VDC	As Read		_____		
	CPL-20	VDC	As Read		_____		
17	CPL-21	VDC	As Read		_____		
	CPL-22	VDC	As Read		_____		
	CPL-23	VDC	As Read		_____		
	CPL-27	VDC	As Read		_____		
	CPL-20	VDC	As Read		_____		

DS/-15

Unclassified

TASK 7

DATE		C/P	FUNCTION		UNITS		REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
PROCEDURE PARAGRAPH REFERENCE			DESCRIPTION				MIN	MAX			
22 (13)	Target Frequency = 4100 cps				VDC		As Read				
	CPL-20 = 0.500 vdc:		CPL-21		VDC		As Read				
			CPL-22		VDC		As Read				
			CPL-23		VDC		As Read				
	CPL-20 = 1.000 vdc:		CPL-21		VDC		As Read				
			CPL-22		VDC		As Read				
			CPL-23		VDC		As Read				
	CPL-20 = 1.500 vdc:		CPL-21		VDC		As Read				
			CPL-22		VDC		As Read				
			CPL-23		VDC		As Read				
	CPL-20 = 2.000 vdc:*		CPL-21		VDC		As Read				
			CPL-22		VDC		As Read				
			CPL-23		VDC		As Read				

Approved for Release 2011/30 C05098940

DRS-VTP-301

* See procedure page 7-4

Unclassified

Unclassified

TASK 7

DATE _____ C/P _____

DRS-VTP-301

PROCEDURE PARAGRAPH REFERENCE	FUNCTION DESCRIPTION		UNITS	REQUIRED		MEASURED	NON-COM- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
				MIN	MAX			
22 (13)	CPL-20 = 2.100 vdc:	CPL-21	VDC	As Read		_____		
		CPL-22	VDC	As Read		_____		
		CPL-23	VDC	As Read		_____		
	CPL-20 = 2.200 vdc:	CPL-21	VDC	As Read		_____		
		CPL-22	VDC	As Read		_____		
		CPL-23	VDC	As Read		_____		
	CPL-20 = 2.300 vdc:	CPL-21	VDC	As Read		_____		
		CPL-22	VDC	As Read		_____		
		CPL-23	VDC	As Read		_____		
	CPL-20 = 2.400 vdc:	CPL-21	VDC	As Read		_____		
		CPL-22	VDC	As Read		_____		
		CPL-23	VDC	As Read		_____		
	CPL-20 = 2.500 vdc:	CPL-21	VDC	As Read		_____		
		CPL-22	VDC	As Read		_____		
		CPL-23	VDC	As Read		_____		

Unclassified

Unclassified

TASK 7

DATE _____ c/p _____		DRS-VTP-301				NON-COH-		PROCEDURE	
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION		UNITS	REQUIRED		MEASURED	FORMANCE REFERENCE	PARAGRAPH REFERENCE
					MIN	MAX			
22 (13)	CPL-20 = 2.600 vdc: CPL-21			VDC	As Read		_____		
	CPL-22			VDC	As Read		_____		
	CPL-23			VDC	As Read		_____		
	CPL-20 = 2.700 vdc: CPL-21			VDC	As Read		_____		
	CPL-22			VDC	As Read		_____		
	CPL-23			VDC	As Read		_____		
	CPL-20 = 2.800 vdc: CPL-21			VDC	As Read		_____		
	CPL-22			VDC	As Read		_____		
	CPL-23			VDC	As Read		_____		
	CPL-20 = 2.900 vdc: CPL-21			VDC	As Read		_____		
	CPL-22			VDC	As Read		_____		
	CPL-23			VDC	As Read		_____		
	CPL-20 = 3.000 vdc:* CPL-21			VDC	As Read		_____		
	CPL-22			VDC	As Read		_____		
	CPL-23			VDC	As Read		_____		

* See procedure page 7-4

Unclassified

TASK 7

DATE _____

C/P _____

DRS-VTP-301

PROCEDURE PARAGRAPH REFERENCE	FUNCTION					NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
	DESCRIPTION	UNITS	REQUIRED		MEASURED		
			MIN	MAX			
22 (13)	CPL-20 = 3.500 vdc: CPL-21	VDC	As Read				
	CPL-22	VDC	As Read				
	CPL-23	VDC	As Read				
	CPL-20 = 4.000 vdc: CPL-21	VDC	As Read				
	CPL-22	VDC	As Read				
	CPL-23	VDC	As Read				
	CPL-20 = 4.500 vdc: CPL-21	VDC	As Read				
	CPL-22	VDC	As Read				
	CPL-23	VDC	As Read				
22(14)	CPL-21	VDC	As Read				
	CPL-22	VDC	As Read				
	CPL-23	VDC	As Read				
	CPL-27	VDC	As Read				
	CPL-20	VDC	As Read				

DS7-19

Unclassified

TASK 7

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
						MJN	MAX			
22 (15)					VDC	As Read				
					VDC	As Read				
					VDC	As Read				
					VDC	As Read				
					VDC	As Read				
22 (16)					VDC	As Read				
					VDC	As Read				
					VDC	As Read				
					VDC	As Read				
					VDC	As Read				
22 (17)					VDC	As Read				
					VDC	As Read				
					VDC	As Read				
					VDC	As Read				
					VDC	As Read				

Unclassified

Unclassified

TASK 7

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION	DRS-VTP-301				NON-COH- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE	
				DESCRIPTION	UNITS	REQUIRED				MEASURED
						MIN	MAX			
26 (13)			Target Frequency = 3280 cps	VDC	As Read					
			CPL-20 = 0.500 vdc: CPL-21	VDC	As Read					
			CPL-22	VDC	As Read					
			CPL-23	VDC	As Read					
			CPL-20 = 1.000 vdc: CPL-21	VDC	As Read					
			CPL-22	VDC	As Read					
			CPL-23	VDC	As Read					
			CPL-20 = 1.500 vdc: CPL-21	VDC	As Read					
			CPL-22	VDC	As Read					
			CPL-23	VDC	As Read					
			CPL-20 = 2.000 vdc:* CPL-21	VDC	As Read					
			CPL-22	VDC	As Read					
			CPL-23	VDC	As Read					

Approved for Release 2025/01/30 C05098940

Unlassified

* See procedure page 7-4

Unclassified

Unclassified

TASK 7

DRS-VTP-301

c/p

DATE

PROCEDURE PARAGRAPH REFERENCE	FUNCTION			UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
	DESCRIPTION				MIN	MAX			
26 (13)	CPL-20 = 2.100 vdc:	CPL-21		VDC	As Read				
		CPL-22		VDC	As Read				
		CPL-23		VDC	As Read				
	CPL-20 = 2.200 vdc:	CPL-21		VDC	As Read				
		CPL-22		VDC	As Read				
		CPL-23		VDC	As Read				
	CPL-20 = 2.300 vdc:	CPL-21		VDC	As Read				
		CPL-22		VDC	As Read				
		CPL-23		VDC	As Read				
	CPL-20 = 2.400 vdc:	CPL-21		VDC	As Read				
		CPL-22		VDC	As Read				
		CPL-23		VDC	As Read				
	CPL-20 = 2.500 vdc:	CPL-21		VDC	As Read				
		CPL-22		VDC	As Read				
		CPL-23		VDC	As Read				

Unclassified

Unclassified

TASK 7

PROCEDURE PARAGRAPH REFERENCE	DATE	FUNCTION DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
				MIN	MAX			
26 (13)		CPL-20 = 2.600 vdc: CPL-21	VDC	As Read				
		CPL-22	VDC	As Read				
		CPL-23	VDC	As Read				
		CPL-20 = 2.700 vdc: CPL-21	VDC	As Read				
		CPL-22	VDC	As Read				
		CPL-23	VDC	As Read				
		CPL-20 = 2.800 vdc: CPL-21	VDC	As Read				
		CPL-22	VDC	As Read				
		CPL-23	VDC	As Read				
		CPL-20 = 2.900 vdc: CPL-21	VDC	As Read				
		CPL-22	VDC	As Read				
		CPL-23	VDC	As Read				
		CPL-20 = 3.000 vdc:* CPL-21	VDC	As Read				
		CPL-22	VDC	As Read				
		CPL-23	VDC	As Read				

DRS-VTP-301

c/p

* See procedure page 7-4

Unclassified

Unclassified

TASK 7

DRS-VTP-301

C/P

DATE

PROCEDURE PARAGRAPH REFERENCE	FUNCTION				UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
	DESCRIPTION		MIN	MAX						
26 (13)	CPL-20 = 3.500 vdc:	CPL-21	VDC	As Read						
		CPL-22	VDC	As Read						
		CPL-23	VDC	As Read						
	CPL-20 = 4.000 vdc:	CPL-21	VDC	As Read						
		CPL-22	VDC	As Read						
		CPL-23	VDC	As Read						
26 (14)	CPL-20 = 4.500 vdc:	CPL-21	VDC	As Read						
		CPL-22	VDC	As Read						
		CPL-23	VDC	As Read						
	CPL-21		VDC	As Read						
	CPL-22		VDC	As Read						
	CPL-23		VDC	As Read						
	CPL-27	VDC	As Read							
	CPL-20	VDC	As Read							

Approved for Release 2000/01/30 C05098940

DS7-24

Unclassified

TASK 7

DATE _____		C/P _____		DRS-VTP-301					
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
					MIN	MAX			
26 (15)	CPL-21			VDC			_____		
	CPL-22			VDC			_____		
	CPL-23			VDC			_____		
	CPL-27			VDC			_____		
	CPL-20			VDC			_____		
26 (16)	CPL-21			VDC			_____		
	CPL-22			VDC			_____		
	CPL-23			VDC			_____		
	CPL-27			VDC			_____		
	CPL-20			VDC			_____		
26 (17)	CPL-21			VDC			_____		
	CPL-22			VDC			_____		
	CPL-23			VDC			_____		
	CPL-27			VDC			_____		
	CPL-20			VDC			_____		

Unclassified

TASK 7

DATE _____		C/P _____		DRS-VTP-301							
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE		
		MIN	MAX								
28	CPL-15			VDC	As Read		_____				
	CPL-16			VDC	As Read		_____				
	CPL-28			VDC	As Read		_____				
	CPL-20			VDC	As Read		_____				
	CPL-27			VDC	As Read		_____				
30	<u>Zero Neutral Density</u>										
	CPL-21 (Channel #1: 1 v/cm)			VDC	As Read		_____				
	Minimum										
	Maximum			VDC	As Read		_____				
	CPL-22 (Channel #2: 1 v/cm)										
	Minimum			VDC	As Read		_____				
	Maximum										
	CPL-23 (Channel #3: 1 v/cm)			VDC	As Read		_____				
	Minimum										
	Maximum			VDC	As Read		_____				

Approved for Release on 11/30/2005 098940

Unclassified

TASK 7

DATE _____		C/P _____		DRS-VTP-301		PROCEDURE PARAGRAPH REFERENCE		NON-CONFORMANCE REFERENCE		PROCEDURE PARAGRAPH REFERENCE	
PROCEDURE PARAGRAPH REFERENCE		FUNCTION		DESCRIPTION		UNITS		REQUIRED		MEASURED	
								MIN		MAX	
31		0.6 Neutral Density									
		CPL-21 (Channel #1: 1 v/cm)									
		Minimum				VDC		As Read		_____	
		Maximum				VDC		As Read		_____	
		CPL-22 (Channel #2: 1 v/cm)									
		Minimum				VDC		As Read		_____	
		Maximum				VDC		As Read		_____	
		CPL-23 (Channel #3: 1 v/cm)									
		Minimum				VDC		As Read		_____	
		Maximum				VDC		As Read		_____	
32		1.2 Neutral Density									
		CPL-21 (Channel #1: 1 v/cm)									
		Minimum				VDC		As Read		_____	
		Maximum				VDC		As Read		_____	

Unclassified

TASK 7

DATE _____		C/P _____		FUNCTION		DRS-VTP-301		NON-CON- FORMANCE REFERENCE		PROCEDURE PARAGRAPH REFERENCE	
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	UNITS	REQUIRED		MEASURED						
			MIN	MAX							
32	CPL-22 (Channel #2: 1 v/cm)	VDC	As Read		_____						
	Minimum				_____						
	Maximum				_____						
	CPL-23 (Channel #3: 1 v/cm)	VDC	As Read		_____						
35	Minimum				_____						
	Maximum				_____						
	<u>Gain Power On Only</u>				_____						
	CPL-21 (Channel #1: 1 v/cm)	VDC	As Read		_____						
	CPL-22 (Channel #2: 1 v/cm)	VDC	As Read		_____						
	CPL-23 (Channel #3: 1 v/cm)	VDC	As Read		_____						
	<u>Gain Power & MSD On</u>				_____						
	CPL-21 (Channel #1: 1 v/cm)	VDC	As Read		_____						
	CPL-22 (Channel #2: 1 v/cm)	VDC	As Read		_____						
	CPL-23 (Channel #3: 1 v/cm)	VDC	As Read		_____						

Unclassified

Unclassified

TASK 7

DATE _____		C/P _____		DRS-VTP-301					
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION		UNITS	REQUIRED		MEASURED	NON-COM- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
					MIN	MAX			
35	<u>Gain Power On Only</u>								
	CPL-21 (Channel #1: 1 v/cm)			VDC	As Read		_____		
	CPL-22 (Channel #2: 1 v/cm)			VDC	As Read		_____		
	CPL-23 (Channel #3: 1 v/cm)			VDC	As Read		_____		
38	<u>Zero Neutral Density</u>								
	CPL-21 (Channel #1: 1 v/cm)			VDC	As Read		_____		
	Minimum			VDC	As Read		_____		
	Maximum			VDC	As Read		_____		
	CPL-22 (Channel #2: 1 v/cm)			VDC	As Read		_____		
	Minimum			VDC	As Read		_____		
	Maximum			VDC	As Read		_____		
	CPL-23 (Channel #3: 1 v/cm)			VDC	As Read		_____		
	Minimum			VDC	As Read		_____		
	Maximum			VDC	As Read		_____		

Approved for Release 2001/30 C05098940

Unclassified

Unclassified

TASK 7

DATE _____

C/P _____

DRS-VTP-301

PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
			MIN	MAX			
39	<u>0.6 Neutral Density</u>						
	CPL-21 (Channel #1: 1 v/cm)						
	Minimum	VDC	As Read		_____		
	Maximum	VDC	As Read		_____		
	CPL-22 (Channel #2: 1 v/cm)						
	Minimum	VDC	As Read		_____		
	Maximum	VDC	As Read		_____		
	CPL-23 (Channel #3: 1 v/cm)						
	Minimum	VDC	As Read		_____		
40	<u>1.2 Neutral Density</u>						
	CPL-21 (Channel #1: 1 v/cm)						
	Minimum	VDC	As Read		_____		
	Maximum	VDC	As Read		_____		

DS7-30

DATE _____

DRS-VTP-301

TASK 7

C/P _____

PROCEDURE PARAGRAPH REFERENCE	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
	DESCRIPTION			MIN	MAX			
40	CPL-22 (Channel #2: 1 v/cm)		VDC	As Read				
	Minimum							
	Maximum		VDC	As Read				
	CPL-23 (Channel #3: 1 v/cm)							
42	Minimum		VDC	As Read				
	Maximum		VDC	As Read				
	CPL-15		VDC	As Read				
	CPL-16		VDC	As Read				
	CPL-28		VDC	As Read				
	Data Reduced By _____							


001-51

147
7/8 X 10 INCHES
REDFIELD & PUGH CO.

DATE

TASK 7

C/P



NOTE:

- 1. AUTO FOCUS RANGE IS TO
- 2. *CPL-20 = CPL-27 = VDC
- CPL-21 = CPL-22/23 =
- *4 RUN AVG.
- 3. UNBIASED BPF: CPL-20 =

5030
CPL-20
CPL-27
CPL-21
CPL-22/23
CPL-20

DPS-VJP-303


Unclassified

10 T. 147
7 1/2 X 10 INCHES
MADE IN U.S.A.
KEUFFEL & ESSER CO.

DATE

TASK 7 C/P

DPS-VTP-301




Unclassified

10 X 10 TO 12 INCH 40 1470
7 1/2 X 10 INCHES
MADE IN U.S.A.
KEUTTEL & ESER CO.

DATE

TASK 7 C/P

DPS-VIP-301



Unclassified

TASK 7 (Supplementary)*

DATE _____ C/P _____		TDS/ DRS-VTP-301					
PROCEDURE PARAGRAPH REFERENCE	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
			MIN	MAX			
	Frequency = _____ cps						
	CPL-20 = _____ VDC: CPL-21	VDC	As Read				
	CPL-22	VDC	As Read				
	CPL-23	VDC	As Read				
	CPL-20 = _____ VDC: CPL-21	VDC	As Read				
	CPL-22	VDC	As Read				
	CPL-23	VDC	As Read				
	CPL-20 = _____ VDC: CPL-21	VDC	As Read				
	CPL-22	VDC	As Read				
	CPL-23	VDC	As Read				
	CPL-20 = _____ VDC: CPL-21	VDC	As Read				
	CPL-22	VDC	As Read				
	CPL-23	VDC	As Read				
	Data Reduced By _____						

Approved for Release 2013/01/30 C05098940

* See procedure page 7-4

Unclassified

VTP-301

TASK 8 - HEATER OPERATIONPREFACE

Though not mandatory, it is convenient to perform this task during the period of time when the temperature of the C/P is higher than the SET POINT temperature (prior to a TASK 5-3) as this will reduce the amount of heater "On" and "Off" cycling.

ITEM

1. Set up the chart recorder as follows and verify that all test instruments are in calibration. Set the recorder speed at 0.25 mm/sec.

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-13 Stereo Position	1.0 v/cm
2	CPL-14 Crab Position	1.0
3	CPL-17 Looper Position	1.0
4	CPL-18 Film Drive Electronics Output	1.0
5	CPL-26 Environmental Supply	1.0
6	CPL-27 Platen Position (Fine)	1.0
7	No connection	
8	No connection	

2. Record C/P operating times, ambient temperature and relative humidity on the data sheets.
3. Set the OPERATING POWER to approximately 28 vdc and apply to the C/P. Using the TEST CONSOLE DVM adjust this voltage to 28.0 ± 0.2 vdc after applying to the C/P.
4. Obtain a digital printout of CPL 1 through 35 and identify the tape. Measure and record VTP-2 through VTP-9 and VTP-11 using the TEST CONSOLE DVM and the external probe.
5. Set the HEATER POWER to approximately 26 vdc and apply to the C/P. Using the TEST CONSOLE DVM adjust this voltage to 26.0 ± 0.05 vdc after applying to the C/P. Measure and record CPL-26 using the TEST CONSOLE PINBOARD and DVM, and VP-50 using the TEST CONSOLE DVM and the external probe. Adjust the HEATER POWER to 30.0 ± 0.05 vdc and measure CPL-26. Adjust the HEATER POWER to 34 ± 0.05 vdc and measure CPL-26.

VTP-301

ITEM

6. Set the HEATER POWER to 28.0 ± 0.2 vdc.
7. Operate each HEATER SYSTEM listed in Table 8-1 and measure the current drawn using the HEATER POWER SUPPLY ammeter. Record all measurements in the data sheets. HEATER SYSTEM operation shall be caused by local cooling (heater turn-on) and heating (heater turn-off) of the associated thermostat. The "On"/"Off" state of each system may be determined by connecting a DC voltmeter from the MONITOR POINT (+ terminal) listed in Table 8-1 to a convenient ground (- terminal). A reading of approximately 28 volts indicates an "Off" state while a reading of less than 1 volt indicates an "On" state. Refer to Figure 8-1 (in room 108) for the location of the various heater systems.

TABLE 8-1

<u>Heater System</u>	<u>Thermostat</u>	<u>Monitor Point</u>
3	RT-903	Terminal 5 of A 910
4	RT-904	Terminal 5 of A 911
5	RT-905	Terminal 5 of A 912
6	RT-906	Terminal 6 of TB 907
10	RT-907	TP-904
11	RT-908	TP-903
12	RT-909	TP-902
13	RT-910	TP-906
14	RT-911	TP-907
15	RT-912	TP-908
16	RT-913	Terminal 4 of TB 905
17	RT-914	TP-905
18	RT-915	TP-901

8. Turn HEATER POWER "Off".
9. Obtain a digital printout of CPL-1 through 35 and identify the tape.
10. Turn OPERATING POWER "Off" and record the C/P operating times in the data sheets.

Unclassified

TASK 8

c/p

TDS-VTP-301

DATE

PROCEDURE PARAGRAPH REFERENCE	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
	DESCRIPTION			MIN	MAX			
1	All calibration dates are current		Ck					
2	Operating Times							
	Operating Power		Hrs					
	Heater Power		Hrs					
	MSD		Hrs					
	MSD Operations		Oper					
	Gain Control		Hrs					
	Ambient Temperature		Of	As Read				
	Relative Humidity		%	40	50			
4	VTP-2		VDC	As Read				
	VTP-3		VDC	As Read				
	VTP-4		VDC	As Read				
	VTP-5		VDC	As Read				
	VTP-6		VDC	As Read				
	VTP-7		VDC	As Read				

Unclassified

Unclassified

TASK 8

DATE _____		C/P _____		TDS-VTP-301					
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION		UNITS	REQUIRED		MEASURED	NON-COM- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
					MIN	MAX			
5	VTP-8			VDC	As Read				
	VTP-9			VDC	As Read				
	VTP-11			VDC	As Read				
	CPL-26 @ 26.0 VDC			VDC	3.12	3.42			
	VP-50 @ 26.0 VDC			VDC	3.12	3.42			
	CPL-26 @ 30.0 VDC			VDC	3.60	3.90			
	CPL-26 @ 34.0 VDC			VDC	4.12	4.42			
7	Heater System Currents								
	Heater System 3			Amp	0.14	0.22			
	Heater System 4			Amp	0.14	0.22			
	Heater System 5			Amp	0.14	0.22			
	Heater System 6			Amp	0.14	0.22			
	Heater System 10			Amp	0.14	0.22			
	Heater System 11			Amp	0.14	0.22			
	Heater System 12			Amp	0.14	0.22			

Approved for Release 2009/01/30 C05098940

Unclassified

TDS-VTP-301

Unclassified

Unclassified

TASK 8

TDS-VTP-301

C/P

DATE

PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
10	Heater System 13		Amp	0.14	0.22			
	Heater System 14		Amp	0.14	0.22			
	Heater System 15		Amp	0.14	0.22			
	Heater System 16		Amp	0.14	0.22			
	Heater System 17		Amp	0.14	0.22			
	Heater System 18		Amp	0.14	0.22			
	Operating Times			0.055	0.085			
	Operating Power		Hrs					
	Heater Power		Hrs					
	MSD		Hrs					
	MSD Operations		Oper					
	Gain Control		Hrs					
	Test Conductor Initials							

Unclassified

TASK 8

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
						MIN	MAX			
4				CPL-2 - 9 & 11 voltages agree with VTP-2 - 9 & 11 voltages:						
				2	Ck					
				3	Ck					
				4	Ck					
				5	Ck					
				6	Ck					
				7	Ck					
				8	Ck					
				9	Ck					
				11	Ck					
5				CPL-26 (Channel #5: 1 v/cm)						
				@ 26.0 VDC	VDC	3.12	3.42			
				@ 30.0 VDC	VDC	3.6	3.9			
				@ 34.0 VDC	VDC	4.12	4.42			
				Data Reduced By						

VTP-301

TASK 9 - PHOTO VALIDATIONPREFACE

This task outlines the requirements necessary to produce Photo Validation samples. This test is performed at the BPF platen position and C/P SET POINT temperature. Prior to conducting this task the BPF platen position and the slit plate configuration should be determined.

C/P TEMPERATURE

The C/P SET POINT temperature should be entered in the appropriate section of the TASK 9 data sheets. The C/P temperature for TASK 9 is defined as follows:

1. The temperature indicated by CPL's 4, 5 and 6 shall be averaged and this temperature shall be held to within $\pm 0.2^\circ$ of the C/P SET POINT temperature for the duration of the test. The average of this temperature at the beginning of the run and at the conclusion of the run is considered to be the C/P temperature for the task.
2. The temperatures indicated by CPL's 7, 8, 9 and 11 shall be averaged and this temperature shall be held to within $\pm 0.5^\circ\text{F}$ of the C/P SET POINT temperature for the duration of the test. The calculations as required above are included in the TASK 9 data sheets. This task should not be performed until the C/P temperature has been within the acceptable limits for 3 hours prior to the run.

TASK 9 SET-UP

The following procedure should be followed prior to the TASK 9 run:

1. The COLLIMATOR FLAT MIRROR should be in place in the collimator at least 3 hours prior to an anticipated run. See VOI-403. Periodic COLLIMATOR focus stability and image quality checks should be made during the "soak" period preceding the run.
2. The MICROSCOPE ASSEMBLY should be properly positioned on the COLLIMATOR TARGET BED when the FLAT MIRROR is put in place.

NOTE: The first time that the MICROSCOPE ASSEMBLY is placed on the COLLIMATOR TARGET BED, the dial indicator located beneath the microscope eyepiece should be checked against

VTP-301

the MICROSCOPE vernier. When the vernier reads 2.851 inches the dial indicator should read 0.000. Adjust the dial indicator if necessary to satisfy this criterion.

3. A 0.028 inch shim and a feeler gage thickness of 0.040 should be placed between the front locating button on the MICROSCOPE base and the TARGET BED forward stop. The two locating buttons on the left side of the MICROSCOPE base should contact the corresponding stop bar.
4. The COLLIMATOR FLAT MIRROR position should be adjusted so that the image can be viewed approximately in the center of the MICROSCOPE field.
5. With the microscope lamp power supply on and set at 6 volts, the MICROSCOPE should be adjusted to achieve the best possible image. Three to five dial indicator readings should be taken to obtain an average best focus position.
6. The feeler gage thickness should then be adjusted to make the dial indicator read 0.000 at the best focus position.
7. When all of the above requirements are met, the microscope, the 0.028 inch shim and the COLLIMATOR FLAT MIRROR should be removed.
8. The TARGET ASSEMBLY locating buttons should be placed against the front and side target base stops on the COLLIMATOR TARGET BED. The feeler gage thickness determined in the step 6 should be in place between the forward button and the forward target base stop. The clamp at the right side of the target assembly should be engaged so that the target is held firmly against the stops.

ITEM

1. Check the COLLIMATOR focus per VOI-403 and record the feeler gage reading on the data sheets. Record the BPF platen position.
2. Set up the chart recorder as follows and verify that all test instruments are in calibration. Set the recorder at 1 mm/sec.

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-13 Stereo Position*	1.0 v/cm
2	CPL-18 Film Drive Electronics Output	1.0

9-2

* Temporary hook-up
(see Item #8)

VTP-301

ITEM

<u>2.</u>	<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
	3	CPL-19 Amplified Data Signals	1.0
	4	CPL-12 Slit Position	1.0
	5	CPL-20 Platen Position (Coarse)	1.0
	6	CPL-16 Film Take-Up Quantity, Fine (Supply)	1.0
	7	CPL-28 Take-Up Quantity (Medium)	1.0
	8	CPL-29 Take-Up Motor Current	1.0

3. Record C/P operating times, ambient temperature and relative humidity on the data sheets. Verify that the CABLE TEST STATUS indicator indicates a "Go" condition.
4. Set the OPERATING POWER to approximately 28 vdc and apply to the C/P. Using the TEST CONSOLE DVM adjust this voltage to 28.0 ± 0.2 vdc after applying to the C/P.
5. Place a counterbalance beneath the STEREO MIRROR TRUNNION and adjust by adding weights until both the top and bottom rollers on the Stereo Mirror Bridge are "free". Exercise the STEREO SERVO as follows:

<u>FROM</u>	<u>TO</u>
2	3
3	1
1	3
3	1
1	2

Check to see that the rollers are still free and adjust the counterweight, if necessary.

6. Align the C/P to the Collimator for on-axis photo testing (refer to VOI-403). Command the SLIDER to SLIT B (0.008 inch slit).
7. Turn the ILLUMINATOR MOTOR and ILLUMINATOR LAMP "On". Set the ILLUMINATOR MOTOR for CAMERA SPEED 31 (Freq.: approx. 4.2KC/Counter Reading: 1437) and the ILLUMINATOR LAMP current at 3.50 amperes. Allow both to run for 15 minutes.

VTP-301

ITEM

8. Change the chart recorder inputs as follows:

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-17 Looper Position	1.0 v/cm

9. Record the PACKAGE INSTRUMENTATION VOLTAGE and verify that the STEREO SERVO is at position 2, the CRAB SERVO is at position 1 and the PLATEN is at the BPF position.
10. Obtain a digital printout of CPL-1 through 35 and identify the tape. Calculate the C/P temperature and compare to acceptable limits.
11. Turn the room lights off and operate the CAMERA and TEST CONSOLE as follows:

<u>Run</u>	<u>Lamp Illum.*</u>	<u>Approx Freq/Period**</u>	<u>Slit</u>	<u>Speed</u>	<u>Running Time</u>	
0	0 Amp	-	-	B	31	10 Sec.
1	3.40	3.1KC	1937	B	1	10
2	3.42	3.4KC	1771	B	10	9
3	3.45	3.7KC	1620	B	19	8
4	3.50	4.1KC	1480	B	28	7
5	3.60	4.5KC	1354	B	37	7
6	3.63	4.9KC	1238	B	46	6
7	3.70	5.3KC	1132	B	55	6
8	3.73	5.8KC	1035	B	64	5
9	3.50	4.2KC	1437	B	31	7
10	3.15	4.2KC	1437	C	31	7
11	2.93	4.2KC	1437	D	31	7

* The currents indicated are for the standard slit plate configuration. (B: 0.008"; C: 0.016"; D: 0.32")

** The period measurement should be used to control the target drum speed.

12. Using the POSITIONER CONTROL tilt the POSITIONER and C/P off axis -0.5° as measured on the POSITION INDICATOR.

VTP-301

ITEM

13. Operate the CAMERA and TEST CONSOLE as follows:

<u>Run</u>	<u>Lamp Illum.*</u>	<u>Approx Freq/Period**</u>	<u>Slit</u>	<u>Speed</u>	<u>Running Time</u>
1	2.93	4.2KC 1437	D	31	7 Sec.
2	3.15	4.2KC 1437	C	31	7 Sec.
3	3.50	4.2KC 1437	B	31	7 Sec.

14. Using the POSITIONER CONTROL tilt the POSITIONER and C/P off-axis $+0.5^{\circ}$ as measured on the POSITION INDICATOR.

15. Operate the CAMERA and TEST CONSOLE as follows:

<u>Run</u>	<u>Lamp Illum.*</u>	<u>Approx Freq/Period**</u>	<u>Slit</u>	<u>Speed</u>	<u>Running Time</u>
1	3.50	4.2KC 1437	B	31	7 Sec.
2	3.15	4.2KC 1437	C	31	7 Sec.
3	2.93	4.2KC 1437	D	31	7 Sec.

16. Adjust the ILLUMINATOR LAMP current fully counterclockwise and return the POSITIONER to approximately 0° .
17. Operate the CAMERA at SPEED 64 for 60 seconds.
18. Obtain a digital printout of CPL-1 through 35 and identify the tape. Turn OPERATING POWER "Off".
19. Remove the record per VOI-407 and deliver to the Photo Evaluation Group for processing and analysis.
20. Reinstall the FRSA Assembly and tape the record to the center of the FRSA reel. Provide only 1 wrap of the reel hub and do not check record tracking. Indicate on the TEST CONSOLE that the FRSA has been installed and that tracking has not been checked.
21. Obtain a printout of CPL-1 through 35 and identify the tape.
22. Record C/P operating times.

TASK 9

DATE _____		C/P _____		TDS-VTP-201			
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION		UNITS	MEASURED	NON-COM- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
		REQUIRED MIN	MAX				
1	Feeler gage reading	As Read		In	_____		
	BPF Platen Position (CPL-20)	As Read		VDC	_____		
2	All calibration dates are current			Ck	_____		
3	Operating Times						
	Operating Power			Hrs	_____		
	Heater Power			Hrs	_____		
	MSD			Hrs	_____		
	MSD Operations			Oper	_____		
	Gain Control			Hrs	_____		
	Ambient Temperature			OF	_____		
	Relative Humidity	40	50	%	_____		
	Cable test status indicator indicates "Go"			Ck	_____		
	Package Instrumentation Voltage	4.975	5.025	VDC	_____		
9	Stereo Servo is at Position #2			Ck	_____		

Unclassified
Approved for Release 2001/30 C05098940

Unclassified

TASK 9

TDS-VTP-301

C/P

DATE

PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
9	Crab Servo is at Position #1		Ck					
	Platen is at the BPF position		Ck					
10	Set Point Temperature		OF	From EKR C/P Log				
	Temperature Calculations							
	CPL-4: VDC =	OF						
	CPL-5: VDC =	OF						
	CPL-6: VDC =	OF						
	Temperature Average		OF	Set Pt. $\pm 0.2^{\circ}\text{F}$				
	CPL-7: VDC =	OF						
	CPL-8: VDC =	OF						
	CPL-9: VDC =	OF						
	CPL-11: VDC =	OF						
	Temperature Average		OF	Set Pt. $\pm 0.5^{\circ}\text{F}$				

Unclassified

TASK 9

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION		UNITS	REQUIRED		MEASURED	NON-COM- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
			DESCRIPTION			MIN	MAX			
18			Temperature Calculations		OF	Set Pt. $\pm 0.2^{\circ}\text{F}$				
			CPL-4: VDC = OF							
			CPL-5: VDC = OF							
			CPL-6: VDC = OF							
			Temperature Average							
			CPL-7: VDC = OF							
			CPL-8: VDC = OF							
			CPL-9: VDC = OF							
			CPL 11: VDC = OF							
			Temperature Average							
22			Operating Times		OF	Set Pt. $\pm 0.5^{\circ}\text{F}$				
			Operating Power							
			Heater Power							
			MSD							

TASK 9

DATE		C/P		TDS-VTP-301				
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-COM- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
22	MSD Operations		Oper					
	Gain Control		Hrs					
	Test Conductor Initials							

TASK 9

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION	DESCRIPTION	UNITS	REQUIRED		MEASURED	PERFORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
						MIN	MAX			
10	1 thru 17			CPL-15	VDC	As Read				
				CPL-16	VDC	As Read				
				CPL-28	VDC	As Read				
				CPL-17 Waveform is normal (Channel #1: 1 v/cm)	Ck					
				CPL-18 (Channel #2: 1 v/cm)						
				Speed 1	VDC	1.49	5.00			
				Speed 10	VDC	1.77	5.00			
				Speed 19	VDC	1.95	5.00			
				Speed 28	VDC	2.00	5.00			
				Speed 37	VDC	2.00	5.00			
				Speed 46	VDC	1.95	5.00			
				Speed 55	VDC	1.75	5.00			
				Speed 64	VDC	1.22	5.00			

Unclassified

TASK 9

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
						MIN	MAX			
18				CPL-19 (Channel #3: 1 v/cm)	VDC	4.4	5.0			
				A & B or	VDC	3.3	3.9			
				A only (B disabled)	VDC	As Read				
				CPL-29 minimum (Channel #8: 1 v/cm)	VDC		3.0			
				CPL-29 maximum (Channel #8: 1 v/cm)	VDC					
21				CPL-15	VDC	As Read				
				CPL-16	VDC	As Read				
				CPL-28	VDC	As Read				
				CPL-15	VDC	As Read				
				CPL-16	VDC	As Read				
				CPL-28	VDC	As Read				
				Data Reduced By _____						

Unclassified

VTP-301

TASK 10 - SLIT EVALUATIONITEM

1. The actual SLIT PLATE configuration should be ascertained by the individual responsible for running this test. The slit widths indicated in this task are for the normal slit plate configuration.
2. Verify that TEST CONSOLE CABLES W1 (J654), W2 (J661), W5 (J695), W6 (J696), W7 (J697), W8 (J698), W9 (J699) and W10 (GRD) are connected to the C/P.
3. Set up the chart recorder as follows and verify that all test instruments are in calibration. Set the recorder speed at 1 mm/sec.

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-17 Looper Position	1.0
2	CPL-18 Film Drive Electronics Output	1.0
3	CPL-19 Amplified Data Signals	1.0
4	CPL-12 Slit Position	1.0
5	CPL-15 Film Take-Up Quantity, Coarse, Reel Rotation	2.0
6	CPL-16 Film Take-Up Quantity, Fine (Supply)	1.0
7	CPL-28 Film Take-Up Quantity, Medium	1.0
8	CPL-29 Take-Up Motor Current	1.0

4. Record C/P operating times, ambient temperature and relative humidity on the data sheets. Verify that the CABLE TEST STATUS indicator indicates a "Go" condition.
5. Set the OPERATING POWER to approximately 28 vdc and apply to the C/P. Using the TEST CONSOLE DVM adjust this voltage to 28.0 ± 0.2 vdc after applying to the C/P.
6. Verify that the STEREO SERVO is at Position 2 and the CRAB SERVO is at Position 1. Command the SLIDER to SLIT B (.008 slit).*

* The dimensions given in the parenthesis are those for a normal slit plate.

VTP-301

ITEM

7. Obtain a digital printout of CPL 1 through 35 and identify the tape. Turn OPERATING POWER "Off".
8. Disconnect connectors P671 and P672 from the STEREO and CRAB SERVO FILTER BOXES, respectively.
9. Mount the LIGHT BOX MOUNTING FIXTURE on the C/P CRADLE outer frame member in front of the STEREO MIRROR and place the LIGHT BOX on the fixture. Disconnect cable W13 from J115 on the TEST CONSOLE. Connect W23 (J115) to the LIGHT BOX from the TEST CONSOLE.
10. Turn off the room lights, dim the console reading lights and operate the CAMERA at SPEED 1 for 30 seconds.
11. Turn the ILLUMINATOR LAMP "On" and set the lamp current to 2.85 amperes.
12. Operate the CAMERA at SPEED 1 for 10 seconds.
13. Adjust the ILLUMINATOR LAMP current fully counterclockwise.
14. Operate the CAMERA at SPEED 1 for 10 seconds and command the SLIDER to SLIT C (.016 slit).
15. Adjust the ILLUMINATOR LAMP current to 2.50 amperes.
16. Operate the CAMERA at SPEED 1 for 10 seconds.
17. Adjust the ILLUMINATOR LAMP current fully counterclockwise.
18. Operate the CAMERA at SPEED 1 for 10 seconds and command the SLIDER to SLIT D (.032 slit).
19. Adjust the ILLUMINATOR LAMP current to 2.50 amperes.
20. Operate the CAMERA at SPEED 64 for 6 seconds.
21. Adjust the ILLUMINATOR LAMP current fully counterclockwise and command the SLIDER to SLIT E (test slit).
22. Operate the CAMERA at SPEED 64 for 60 seconds.
23. Command OPERATING POWER and ILLUMINATOR LAMP "Off".

* The dimensions given in the parenthesis are those for a normal slit plate.

10-2

VTP-301

ITEM

24. Turn the room lights on and remove the LIGHT BOX, LIGHT BOX FIXTURE and the COUNTERWEIGHT ASSEMBLY from the C/P CRADLE and reconnect SERVO FILTER BOX connectors P671 and P672.

25. Change the chart recorder inputs as follows:

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-13 Stereo Position	1 v/cm
2	CPL-14 Crab Position	1 v/cm

26. Command OPERATING POWER "On" and command the SERVOS as follows:

<u>Stereo</u>	<u>Crab</u>
3	8
1	4
2	1

27. Obtain a digital printout of CPL-1 through 35 and identify the tape. Turn OPERATING POWER "Off".

28. Turn off the room lights and remove the exposed record for delivery to the Photo Evaluation Group.

29. Change the chart recorder inputs as follows:

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-17 Looper Position	1.0 v/cm
2	CPL-18 Film Drive Electronics Output	1.0

30. Reinstall the FRSA and check record tracking.

31. Obtain a printout of CPL-1 through 35 and identify the tape.

32. Turn OPERATING POWER "Off" and record C/P operating times on the data sheets.

TASK 10

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION		UNITS	REQUIRED		MEASURED	TDS-VTP-291	PERFORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE				
						MIN	MAX								
1			Slit width/configuration*												
			A Slit		Inch	EKR	C/P Log								
			B Slit		Inch	EKR	C/P Log								
			C Slit		Inch	EKR	C/P Log								
			D Slit		Inch	EKR	C/P Log								
			E Slit		Inch	EKR	C/P Log								
3			All calibration dates are current		Ck										
4			Operating Times												
			Operating Power		Hrs										
			Heater Power		Hrs										
			MSD		Hrs										
			MSD Operations		Oper										
			Gain Control		Hrs										
			Ambient Temperature		OF										
			Relative Humidity		%	40	50								

* It is not necessary to actually measure the slit width. This check is to insure that the following tests are performed correctly for unusual slit configurations. Varying slit widths should be noted as such.

Unclassified

TASK 10

DATE _____		C/P _____		TDS-VTP-291			
PROCEDURE PARAGRAPH REFERENCE	FUNCTION DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
			MIN	MAX			
4	Cable test status indicator indicates "Go"	Ck					
6	Stereo Servo is at Position #2	Ck					
8	Crab Servo is at Position #1	Ck					
	Connectors P671 and P672 are disconnected	Ck					
24	Servo Connectors P671 and P672 are reconnected	Ck					
26	Servos function normally	Ck					
32	Operating Times						
	Operating Power	Hrs					
	Heater Power	Hrs					
	MSD	Hrs					
	MSD Operations	Oper					
	Gain Control	Hrs					
	Test Conductor Initials						

Approved for Release 2013/01/30 C05098940

Unclassified

TASK 10

DATE _____		C/P _____		DRS-VTP-301					
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE	
				MIN	MAX				
7	CPL-15		VDC	As Read					
	CPL-16		VDC	As Read					
	CPL-28		VDC	As Read					
27	CPL-15		VDC	As Read					
	CPL-16		VDC	As Read					
	CPL-28		VDC	As Read					
30	CPL-17 waveform is normal (Channel #1: 1 v/cm)		Ck						
	CPL-29 maximum (Channel #8: 1 v/cm)		VDC		3.0				
	CPL-15		VDC	As Read					
31	CPL-16		VDC	As Read					
	CPL-28		VDC	As Read					
	Data Reduced By _____								

VTP-301

TASK 11 - FRSA CHECKOUTITEM

1. Remove the FRSA from its shipping container per VOI-401 and mount it on the Record Storage Test Set Load Assembly. Record the FRSA and the FRSA REEL serial numbers on the data sheets.
2. Connect the power cable from J702 on the Test Set to a 115 VAC source and cable W4 from J703 on the Test Set to J902 on the Test Set Load Assembly. Connect W1 from J709 on the Test Set to J661 on the FRSA. Verify that the test set calibration is current.
3. Verify that a minimum of 150 feet of record is wound on the Test Set Load Assembly Spool.
4. Reset the RUNNING TIME indicator to zero and set the TEST SELECTOR switch to INSTRUMENTATION.
5. Turn the Test Set power "On" and allow the Test Set to warm up for 15 minutes. Zero the instrumentation meter.
6. Adjust the motor voltage to 32.5 vdc.
7. Set the TIME INTERVAL switch to "6 seconds" and the TEST SELECTOR switch to "Forward Motor". Press the START switch and verify that the unidirectional clutch is engaged after the FRSA motor stops.
8. Set the TEST SELECTOR switch to "Instrumentation".
9. Mount the full wooden core adapter on the FRSA reel and the full inertia disk on the Test Set Load Assembly Spool shaft. Thread the record through the system and tape the record to the core adaptor.
10. Using a DVM, measure and record CPL-15. Reset the QUANTITY COUNTER to 000.0. Set the TIME INTERVAL SWITCH to "Continuous" and the TEST SELECTOR switch to "Forward Motor".
11. Run the FRSA for 30 seconds and record the QUANTITY COUNTER reading at the conclusion of the run.
12. Adjust the motor voltage to 27.0 vdc and reset the QUANTITY COUNTER to 000.0.

VTP-301

ITEM

13. Run the FRSA for 30 seconds and record the QUANTITY COUNTER reading. Using a DVM, measure and record CPL-15 and CPL-2.
14. Set the TEST SELECTOR SWITCH to "Reverse Motor". Operate the FRSA in the reverse direction while manually rewinding all of the record onto the Load Assembly Spool. Verify that the Reverse Motor Operation is normal and enter as such on the data sheets.
15. Remove the wooden core adapter from the FRSA and the inertia disc from the Load Assembly Spool shaft.
16. Set the TEST SELECTOR switch to "Forward Motor" and operate the FRSA in the forward direction for 6 seconds. When the motor stops, verify that the unidirectional clutch is engaged.
17. Rethread the test set-up and tape the record to the FRSA spool.
18. Reset the QUANTITY COUNTER to 000.0 and verify that the motor voltage is 27.0 vdc.
19. Operate the FRSA in the forward direction for 30 seconds and record the QUANTITY COUNTER reading at the conclusion of the run.
20. Adjust the motor voltage to 32.5 vdc and reset the QUANTITY COUNTER to 000.0.
21. Operate the FRSA in the forward direction for 30 seconds and record the QUANTITY COUNTER reading at the conclusion of the run.
22. Set the TEST SELECTOR switch to "Reverse Motor". Operate the FRSA in the reverse direction while manually winding all of the record onto the Load Assembly Spool. Verify that the Reverse Motor Operation is normal and enter as such on the data sheets.
23. Set the TEST SELECTOR switch to "Forward Motor" and verify that CPL-15 reads greater than 5 vdc while the FRSA is operating. Stop the FRSA and verify that the unidirectional clutch is engaged.

VTP-301

ITEM

24. Turn the Test Set Power Switch to "Off" and record the RUNNING TIME.
25. Disconnect cable W1 from J661. Remove the FRSA from the Load Assembly and place on an FRSA handling cart.

Unclassified

TASK 11

C/P

TDS-VTP-301

DATE

PROCEDURE PARAGRAPH REFERENCE	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
	DESCRIPTION			MIN	MAX			
1	FRSA S/N		#					
	FRSA Reel S/N		#					
2	Calibration is current		Ck					
7	Unidirectional clutch is engaged		Ck					
10	CPL 15		VDC	As Read				
11	Quantity @ 32.5 vdc		Count	As Read				
13	Quantity @ 27.0 vdc		Count	As Read				
	CPL 15		VDC	As Read				
	CPL 2		VDC	As Read				
14	Reverse Motor Operation is Normal		Ck					
16	Unidirectional clutch is engaged		Ck					
19	Quantity @ 27.0 vdc		Count	As Read				
21	Quantity @ 32.5 vdc		Count	As Read				
22	Reverse Motor Operation is normal		Ck					

Unclassified

TASK 11

DATE _____		C/P _____		TDS-VTP-301	
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION		MEASURED	PROCEDURE DEVIATION REFERENCE
		UNITS	REQUIRED MIN MAX		
23	CPL 15 (FRSA running)	VDC	5.00		
24	Unidirectional clutch is engaged	Ck			
	Running time	Min	As Read		
	Test Conductor Initials				

Unclassified

TASK 11

DATE _____		C/P _____		DRS-VTP-301					
PROCEDURE PARAGRAPH REFERENCE	FUNCTION	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE	
				MIN	MAX				
11		Item 11 Count $V1 = \frac{\quad}{90}$	In/Sec						
13		Item 13 Count $V2 = \frac{\quad}{90}$	In/Sec						
19		Item 19 Count $V3 = \frac{\quad}{90}$	In/Sec						
21		Item 21 Count $V4 = \frac{\quad}{90}$	In/Sec						
10 & 13		(a) Quantity of record transported as determined by CPL 15 (from Cali- bration Book)	In						
		(b) Quantity from Test Count $\frac{(\text{Item 11 Count}) + (\text{Item 13 Count})}{3}$	In						
		(c) % Error = $\frac{(a-b)}{(a)}$	%						
		Data Reduced By _____							

Unclassified

VTP-301

TASK 12 - FLIGHT RECORD LOADING AND HARDWARE INSTALLATIONITEM

1. Set up the chart recorder as follows and verify that all test instruments are in calibration. Set the recorder speed at 1 mm/sec.

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-12 Slit Position *	1.0 v/cm
2	CPL-18 Film Drive Electronics Output	1.0
3	CPL-19 Amplified Data Signals	1.0
4	CPL-20 Platen Position (Coarse)	1.0
5	CPL-15 Film Take-Up Quantity, Coarse, Reel Rotation	2.0
6	CPL-16 Film Take-Up Quantity, Fine (Supply)	1.0
7	CPL-28 Film Take-Up Quantity (Medium)	1.0
8	CPL-29 Take-Up Motor Current	1.0

* Temporary hook-up (see Item #5).

2. Record C/P operating times, ambient temperature and relative humidity on the data sheets. Verify that the CABLE TEST STATUS indicator indicates a "Go" condition.
3. Set the OPERATING POWER to approximately 28 vdc and apply to the C/P. Using the TEST CONSOLE DVM adjust this voltage to 28.0 ± 0.2 vdc after applying to the C/P. Obtain a digital printout of CPL-1 through 35 and identify the tape.
4. Verify that the SLIDER is in position E. If necessary, command the SLIDER to this position. Turn OPERATING POWER "Off".
5. Change the chart recorder inputs as follows:

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-17 Looper Position	1.0 v/cm

VTP-301

ITEM

6. Log the following FLIGHT RECORD information obtained from the record container:

Can Number
Lot(s) Identification
Footage(s) and Total
Weight of Record
Weight of Reel
Weight(s) per foot

7. Remove the screws from the platen mounting and retaining block clamps one at a time and replace with four (4) "new" screws (400-1441-175). Torque to $16^{+2.5}_{-0}$ in-lbs.
8. Unload the remainder of the test record in the SUPPLY CASSETTE and load the FLIGHT RECORD in accordance with VOI-402.


NOTE: Verify that the container of FLIGHT RECORD had been removed from the refrigerator at least 24 hours prior to the actual loading of the C/P and that a fifty-five (55) foot sensitometric sample has been removed from the flight record.

9. Replace the Supply Reel Clamps and fasten to the bearing blocks using four (4) "new" screws (400-164-148) per VOI-402. Torque to $25^{+4.0}_{-0}$ in-lbs.
10. Safety wire the Supply Brake Band Retaining Spring per VOI-402. Replace the AIR SUPPLY COVER and fasten with at least six (6) screws (400-164-120).
11. Measure and record the amount of flight record removed during loading, thread-up and splicing. The fifty-five (55) feet removed for the sensitometric check should not be included in this amount.
12. Turn OPERATING POWER "On" and obtain a digital printout of CPL-1 through 35 and identify the tape. Operate the C/P at SPEED 1 for one (1) looper cycle and observe the record tracking on the FRSA rollers. If acceptable, operate the C/P at SPEED 31 for two (2) looper cycles and observe the record tracking on the FRSA rollers. If the system tracking is satisfactory, obtain a digital printout of CPL-1 through 35 and identify the tape, close all access panels and replace the camera cover. Turn the C/P power "Off" and replace the cover on the FRSA mount and enclosure.

VTP-301

ITEM

13. Remove the three lower screws and loosen the top screw on the -X axis end of the TEST BOX. To install the GROUND STRAP (516-202) to the C/P, slip one end under the TEST BOX flange and replace the three screws per 801-116 (C/P Interface). See below. Torque all four (4) screws to 43.9 ± 7.0 in-lbs. After assembly, bend the free end of the ground strap back toward the C/P in the -X direction and tape it to the GAIN CONTROL ELECTRONICS ASSEMBLY.



14. Install the complete CAMERA COVER ASSEMBLY (813-100).
15. Record C/P operating times on the data sheets.

Unclassified

TASK 12

DATE _____ C/P _____

TDS-VTP-301

PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
1	All calibration dates are current		Ck					
2	Operating Times							
	Operating Power		Hrs					
	Heater Power		Hrs					
	MSD		Hrs					
	MSD Operations		Oper					
	Gain Control		Hrs					
	Ambient Temperature		OF	68	72			
	Relative Humidity		%	40	50			
	Cable test status indicator indicates "Go"		Ck					
3	CPL 15		VDC	As Read				
	CPL 16		VDC	As Read				
	CPL 28		VDC	As Read				
4	Slider is at Position E		Ck					

Unclassified

Unclassified

TASK 12

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION			TDS-VTP-301		NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
			DESCRIPTION	UNITS	REQUIRED MIN	MAX	MEASURED		
6			Flight Record Information:						
			Can Number	#					
			Lot(s) Identification*						
			(1)	#					
			(2)	#					
			(3)	#					
			(4)	#					
			Footage(s)*						
			(1)	Ft					
			(2)	Ft					
			(3)	Ft					
			(4)	Ft					
			Total	Ft					
			Weight of Record	Lbs					

* If the flight record load consists of more than one type of film, list them from the core out.

Unclassified

Unclassified

TASK 12

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
					MIN	MAX			
6			Weight of Reel	Lbs			_____		
			Record Weight(s)/foot				_____		
			(1)	Lbs			_____		
			(2)	Lbs			_____		
			(3)	Lbs			_____		
			(4)	Lbs			_____		
7			Four "new" platen screws have been used and torqued to 16 ± 2.5 in-lbs	Ck			_____		
8			Sensitometric strip has been removed from the flight record load	Ck			_____		
9			Four "new" Supply Reel Clamp Screws have been used and torqued to 25 ± 4.0 in-lbs	Ck			_____		
10			Supply Brake Band Spring has been safety wired	Ck			_____		
11			Flight Record removed in loading	Ft			_____		

Unclassified

Unclassified

TASK 12

DATE _____		C/P _____		TDS-VTP-301			PROCEDURE	
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
12	CPL 15 (Start)		VDC	As Read				
	CPL 16		VDC	As Read				
	CPL 28		VDC	As Read				
	CPL 17, 18, 19, 15, 16, 28 and 29 indications and tracking are normal		Ck					
	CPL 15 (Finish)		VDC	As Read				
	CPL 16		VDC	As Read				
13	CPL 28		VDC	As Read				
	All panels and covers are replaced		Ck					
	Ground Strap is installed		Ck					
	Complete Camera Cover is installed		Ck					
	Operating Times							
	Operating Power		Hrs					
14	Heater Power		Hrs					
	MSD		Hrs					
15								

Unclassified

TASK 12

DATE _____		C/P _____		TDS-VTP-301					
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
		MIN	MAX						
15	MSD Operations			Oper					
	Gain Control			Hrs					
	Test Conductor Initials								

VTP-301

TASK 13 - FLIGHT RECORD PHOTOGRAPHIC VALIDATION AND SLIT EVALUATION

PREFACE

This task outlines the requirements necessary to produce Flight Record Validation and Slit Evaluation samples. The Flight Record Validation portion of this test is performed at the BPF platen position and C/P SET POINT Temperature. Prior to conducting this task the BPF platen position and slit plate configuration should be determined.

C/P TEMPERATURE

The C/P SET POINT temperature should be entered in the appropriate section of the TASK 13 data sheets. The C/P temperature for TASK 13 is defined as follows:

1. The temperature indicated by CPL's 4, 5 and 6 shall be averaged and this temperature shall be held to within $\pm .2^{\circ}$ of the C/P SET POINT temperature for the duration of the test. The average of this temperature at the beginning of the run and at the conclusion of the run is considered to be the C/P temperature for the task.
2. The temperatures indicated by CPL's 7, 8, 9 and 11 shall be averaged and this temperature shall be held to within $\pm .5^{\circ}\text{F}$ of the C/P SET POINT temperature for the duration of the test. The calculations as required above are included in the TASK 13 data sheets.

TASK 13 SET-UP

The following procedure should be followed prior to the TASK 13 run:

1. The COLLIMATOR FLAT MIRROR should be in place in the collimator at least 3 hours prior to an anticipated run. See VOI-403. Periodic COLLIMATOR focus stability and image quality checks should be made during the "soak" period preceding the run.
2. The MICROSCOPE ASSEMBLY should be properly positioned on the COLLIMATOR TARGET BED when the FLAT MIRROR is put in place.

NOTE: The first time that the MICROSCOPE ASSEMBLY is placed on the COLLIMATOR TARGET BED, the dial indicator located beneath the microscope eyepiece should be checked against the MICROSCOPE vernier. When the vernier reads 2.851 inches

VTP-301

the dial indicator should read 0.000. Adjust the dial indicator if necessary to satisfy this criterion.

3. A 0.028 inch shim and a feeler gage thickness of 0.040 inch should be placed between the front locating button on the MICROSCOPE base and the TARGET BED forward stop. The two locating buttons on the left side of the MICROSCOPE base should contact the corresponding stop bar.
4. The COLLIMATOR FLAT MIRROR position should be adjusted so that the image can be viewed approximately in the center of the MICROSCOPE field.
5. With the microscope lamp power supply on and set at 6 volts, the MICROSCOPE should be adjusted to achieve the best possible image. Three to five dial indicator readings should be taken to obtain an average best focus position.
6. The feeler gage thickness should then be adjusted to make the dial indicator read 0.000 at the best focus position.
7. When all of the above requirements are met, the microscope, the 0.028 inch shim and the COLLIMATOR FLAT MIRROR should be removed.
8. The TARGET ASSEMBLY locating buttons should be placed against the front and side target base stops on the COLLIMATOR TARGET BED. The feeler gage thickness determined in step 6 should be in place between the forward button and the forward target base stop. The clamp at the right side of the target assembly should be engaged so that the target is held firmly against the stops.

ITEM

1. Check the COLLIMATOR focus per VOI-403 and record the feeler gage reading on the data sheets. Record the BPF platen position (CPL-20 & CPL-27).
2. Set up the chart recorder as follows and verify that all test instruments are in calibration. Set the recorder speed at 1 mm/sec.

VTP-301

ITEM

<u>2.</u>	<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
	1	CPL-13 Stereo Position*	1.0 v/cm
	2	CPL-18 Film Drive Electronics Output	1.0
	3	CPL-19 Amplified Data Signals	1.0
	4	CPL-12 Slit Position	1.0
	5	CPL-20 Platen Position (Coarse)	1.0
	6	CPL-16 Film Take-Up Quantity, Fine (Supply)	1.0
	7	CPL-28 Take-Up Quantity, Medium	1.0
	8	CPL-29 Take-Up Motor Current	1.0

* Temporary hook-up (see Item #8).

3. Record C/P operating times, ambient temperature and relative humidity on the data sheets. Verify that the CABLE TEST STATUS indicator indicates a "Go" condition.
4. Set the OPERATING POWER to approximately 28 vdc and apply to the C/P. Using the TEST CONSOLE DVM adjust this voltage to 28.0 ± 0.2 vdc after applying to the C/P.
5. Place a counterbalance beneath the STEREO MIRROR TRUNNION and adjust by adding weights until both the top and bottom rollers on the Stereo Mirror Bridge are "free". Exercise the STEREO SERVO as follows:

<u>FROM</u>	<u>TO</u>
2	3
3	1
1	3
3	1
1	2

Check to see that the rollers are still "free" and adjust the counterweight, if necessary.

6. Align the C/P to the Collimator for on-axis photo testing (refer to VOI-403). Command the SLIDER to SLIT B (0.008 inch slit).

VTP-301

ITEM

7. Turn the ILLUMINATOR MOTOR and ILLUMINATOR LAMP "On". Set the ILLUMINATOR MOTOR for CAMERA SPEED 31 (Freq.: approx. 4.2KC/Counter Reading: 1437) and the ILLUMINATOR LAMP current at 3.50 amperes. Allow both to run for 15 minutes.

8. Change the chart recorder inputs as follows:

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-17 Looper Position	1.0 v/cm

9. Record the PACKAGE INSTRUMENTATION VOLTAGE and verify that the STEREO SERVO is at position #2, the CRAB SERVO at position #1 and the PLATEN at the BPF platen position.
10. Obtain a digital printout of CPL-1 through 35 and identify the tape. Calculate the C/P temperature and compare to acceptable limits.
11. Adjust the ILLUMINATOR LAMP current fully counterclockwise.
12. Turn the room lights off, turn OPERATING POWER "On" and operate the CAMERA at SPEED 31 for 10 seconds.
13. Adjust the ILLUMINATOR LAMP current to 3.50 amperes. Check the target rotational period; this should read 1437.
14. Operate the CAMERA for 7 seconds.
15. Command the SLIDER to SLIT C (0.016 inch slit) and adjust the ILLUMINATOR LAMP current to 3.15 amperes.
16. Operate the CAMERA for 7 seconds.
17. Command the SLIDER to SLIT D (0.032 inch slit) and adjust the ILLUMINATOR LAMP current to 2.93 amperes.
18. Operate the CAMERA for 7 seconds.
19. Adjust the ILLUMINATOR LAMP current fully counterclockwise and operate the CAMERA for 10 seconds. Turn C/P power "Off". The target drum shall be kept running.

VTP-301

ITEM

20. After a 15 minute interval adjust the ILLUMINATOR LAMP current to 2.93 amperes and check the target rotational period; this should read 1437.
21. Turn C/P power "On" and operate the CAMERA for 7 seconds.
22. Command the SLIDER to SLIT C (0.016 inch slit) and adjust the ILLUMINATOR LAMP current to 3.15 amperes.
23. Operate the CAMERA for 7 seconds.
24. Command the SLIDER to SLIT B (0.008 inch slit) and adjust the ILLUMINATOR LAMP CURRENT to 3.50 amperes.
25. Operate the CAMERA for 7 seconds. Adjust the ILLUMINATOR LAMP current fully counterclockwise and operate the CAMERA for 10 seconds. Turn C/P power "Off". The target drum shall be kept running.
26. After a 15 minute interval adjust the ILLUMINATOR LAMP current to 3.50 amperes and check the target rotational period; this should read 1437.
27. Turn C/P power "On" and operate the camera for 7 seconds.
28. Command the SLIDER to SLIT C (0.016 inch slit) and adjust the ILLUMINATOR LAMP current to 3.15 amperes.
29. Operate the CAMERA for 7 seconds.
30. Command the SLIDER to SLIT D (0.032 inch slit) and adjust the ILLUMINATOR LAMP current to 2.93 amperes.
31. Operate the CAMERA for 7 seconds.
32. Adjust the ILLUMINATOR LAMP current fully counterclockwise and operate the CAMERA for 10 seconds.
33. Obtain a digital printout of CPL 1 through 35 and identify the tape. Calculate C/P temperature.

NOTE: Room lights may be turned on.
34. Change the chart recorder inputs as follows:

VTP-301

ITEM

- | <u>34. Recorder</u> | <u>Instrumentation Point</u> | <u>Recorder</u> |
|---------------------|--|-----------------|
| <u>Channel</u> | | <u>Range</u> |
| 5 | CPL-15 Film Take-Up Quantity,
Coarse, Reel Rotation | 2.0 |
35. Verify that the STEREO SERVO is at position 2 and the CRAB SERVO is at Position 1. Command the SLIDER to SLIT B (.008 inch slit). Turn the OPERATING POWER and ILLUMINATOR LAMP "Off".
36. Disconnect connectors P671 and P672 from the STEREO and CRAB SERVO FILTER BOXES, respectively.
37. Mount the LIGHT BOX MOUNTING FIXTURE on the C/P CRADLE outer frame member in front of the STEREO MIRROR and place the LIGHT BOX on the fixture. Connect W23 (J115) to the LIGHT BOX from the TEST CONSOLE.
38. Turn the room lights off, dim the console reading lights and turn the ILLUMINATOR LAMP "On". Set the lamp current to 2.85 amperes.
39. Operate the CAMERA at SPEED 1 for 10 seconds.
40. Adjust the ILLUMINATOR LAMP current fully counterclockwise.
41. Operate the CAMERA at SPEED 1 for 10 seconds and command the SLIDER to SLIT C (.016 inch slit).
42. Adjust the ILLUMINATOR LAMP current to 2.50 amperes.
43. Operate the CAMERA at SPEED 1 for 10 seconds.
44. Adjust the ILLUMINATOR LAMP current fully counterclockwise.
45. Operate the CAMERA at SPEED 1 for 10 seconds and command the SLIDER to SLIT D (.032 inch slit).
46. Adjust the ILLUMINATOR LAMP current to 2.80 amperes.
47. Operate the CAMERA at SPEED 64 for 6 seconds.
48. Adjust the ILLUMINATOR LAMP current fully counterclockwise and command the SLIDER to SLIT E (test slit).

VTP-301

ITEM

49. Operate the CAMERA at SPEED 64 for 60 seconds.
50. Command the OPERATING POWER and ILLUMINATOR LAMP "Off".
51. Turn the room lights on and remove the LIGHT BOX, LIGHT BOX FIXTURE and the COUNTERWEIGHT ASSEMBLY from the C/P CRADLE and reconnect FILTER BOX connectors P671 and P672.

52. Change the chart recorder inputs as follows:

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-13 Stereo Position	1.0 v/cm
2	CPL-14 Crab Position	1.0

53. Command the OPERATING POWER "On" and command the SERVOS as follows:

<u>STEREO</u>	<u>CRAB</u>
3	8
1	1
2	1

54. Determine the desired FLIGHT PLATEN POSITION from the vehicle manager and command the PLATEN to this position. Record CPL-20 and 27.
55. Obtain a digital printout of CPL-1 through 35 and BBT-3 & 4 and identify the tape. Turn OPERATING POWER "Off" and record C/P operating times on the data sheets.
56. Turn off room lights and remove the exposed record for delivery to the Photo Evaluation Group. Record waste during removal of exposed record.
57. Replace the enclosure on the FRSA mount.

Unclassified

TASK 13

DATE _____		C/P _____		TDS-VTP-301				
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
1	Feeler gage reading		In	As Read				
	BPF Platen Position (CPL-20)		VDC	Consult VM				
	(CPL-27)		VDC	Consult VM				
2	All calibration dates are current		Ck					
3	Operating Times							
	Operating Power		Hrs					
	Heater Power		Hrs					
	MSD		Hrs					
	MSD Operations		Oper					
	Gain Control		Hrs					
	Ambient Temperature		Of					
	Relative Humidity		%	40	50			
	Cable test status indicator indicates "Go"		Ck					

DS13-1

Unclassified

Unclassified

TASK 13

DATE _____		C/P _____		TDS-VTP-301				
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
9	Package Instrumentation Voltage		VDC	4.975	5.025	_____		
	Stereo Servo at Position #2		Ck	Position #2		_____		
	Crab Servo at Position #1		Ck	Position #1		_____		
	Platen Position		Ck	BPF Position		_____		
	Set Point Temperature		oF	From EKR C/P Log		_____		
10	Temperature Calculations							
	CPL-4:	_____	VDC = _____	oF				
	CPL-5:	_____	VDC = _____	oF				
	CPL-6:	_____	VDC = _____	oF				
	Temperature Average							
	CPL-7:	_____	VDC = _____	oF				
	CPL-8:	_____	VDC = _____	oF				
	CPL-9:	_____	VDC = _____	oF				
	CPL-11:	_____	VDC = _____	oF				
			oF	Set Pt. $\pm 0.2^{\circ}\text{F}$		_____		

Unclassified

TASK 13

DATE _____	C/P _____		TDS-VTP-301					
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-COM- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
33	Temperature Average		OF	Set Pt. $\pm 0.5^{\circ}\text{F}$		_____		
	Temperature Calculations							
	CPL-4: _____ VDC = _____ OF							
	CPL-5: _____ VDC = _____ OF							
	CPL-6: _____ VDC = _____ OF							
	Temperature Average		OF	Set Pt. $\pm 0.2^{\circ}\text{F}$		_____		
	CPL-7: _____ VDC = _____ OF							
	CPL-8: _____ VDC = _____ OF							
	CPL-9: _____ VDC = _____ OF							
	CPL-11: _____ VDC = _____ OF							
35	Temperature Average		OF	Set Pt. $\pm 0.5^{\circ}\text{F}$		_____		
	Stereo Servo at Position #2		Ck			_____		
	Crab Servo at Position #1		Ck			_____		
36	Slider at Slit B		Ck			_____		
	Connectors P671 and P672 are disconnected		Ck			_____		

Unclassified

TASK 13

DATE _____		C/P _____		TDS-VTP-301				
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
51	Connectors P671 and P672 are reconnected		Ck			_____		
53	Servos function normally		Ck			_____		
54	Flight Platen Position							
	CPL-20		VDC	As Read		_____		
	CPL-27		VDC	As Read		_____		
55	Operating Times							
	Operating Power		Hrs			_____		
	Heater Power		Hrs			_____		
	MSD		Hrs			_____		
	MSD Operations		Oper			_____		
	Gain Control		Hrs			_____		
56	Record Waste		Ft	As measured		_____		
	Test Conductor Initials					_____		

Approved for Release 2011/30 C05098940

Unclassified

TASK 13

PROCEDURE PARAGRAPH REFERENCE	DATE	C/P	FUNCTION		UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE PARAGRAPH REFERENCE
						MIN	MAX			
10			CPL-3		VDC	As Read				
			CPL-5		VDC	As Read				
			CPL-13		VDC	2.50	2.66			
			CPL-14		VDC	0.38	0.64			
33			CPL-15		VDC	As Read				
			CPL-16		VDC	As Read				
			CPL-28		VDC	As Read				
			CPL-3		VDC	As Read				
			CPL-5		VDC	As Read				
			CPL-15		VDC	As Read				
			CPL-16		VDC	As Read				
			CPL-28		VDC	As Read				

TASK 13

DATE _____		C/P _____		DRS-VTP-301		NON-COM- FORMANCE REFERENCE		PROCEDURE PARAGRAPH REFERENCE	
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION		UNITS	REQUIRED		MEASURED		
		MIN	MAX		MIN	MAX			
55	CPL-15			VDC	As Read		_____		
	CPL-16			VDC	As Read		_____		
	CPL-28			VDC	As Read		_____		
	CPL-20			VDC	As Read		_____		
	CPL-27			VDC	As Read		_____		
	BBT-3 in K ohms			OF	As Read		_____		
	BBT-4 in K ohms			OF	As Read		_____		
	Data Reduced By _____								

VTP-301

TASK 14 - FINAL C/P PREPARATION FOR MATINGPREFACE

The purpose of this procedure is to outline the final mechanical assemblies and disassemblies required to prepare the C/P for mating.

ITEM

1. The amount of FLIGHT RECORD to be removed should be ascertained from Quality Control. If a significant amount of record must be removed, the test FRSA should be re-mounted to the FRSM & EA and the chart recorder should be set up as follows:

<u>Recorder Channel</u>	<u>Instrumentation Point</u>	<u>Recorder Range</u>
1	CPL-17 Looper Position	1.0 v/cm
2	CPL-18 Film Drive Electronics Output	1.0
3	CPL-19 Amplified Data Signals	1.0
4	CPL-20 Platen Position (Coarse)	1.0
5	CPL-15 Film Take-Up Quantity, Coarse, Reel Rotation	2.0
6	CPL-16 Film Take-Up Quantity, Fine (Supply)	1.0
7	CPL-28 Film Take-Up Quantity, Medium	1.0
8	CPL-29 Take-Up Motor Current	1.0

2. Record C/P operating times, ambient temperature and relative humidity on the data sheets. Verify that the CABLE TEST STATUS indicator indicates a "Go" condition.
3. Set the OPERATING POWER to approximately 28 vdc and apply to the C/P. Using the TEST CONSOLE DVM adjust this voltage to 28.0 ± 0.2 vdc after applying to the C/P.
4. Obtain a printout of CPL 1 through 35 and identify the tape. Transmit the CPL 15, 16 and 28 readings to QC so that they may determine the desired final readings.
5. Command the CAMERA "On" long enough to transport the desired amount of FLIGHT RECORD. Use the chart record as a rough estimate of the footage sensor readings and the TEST CONSOLE DVM for the final readings. Obtain a printout of CPL 1 through

VTP-301

ITEM

6. Command the C/P power "Off" and record the C/P operating times. Remove the TEST FRSA and deliver the record to the Photo Evaluation Group for a measurement of the length.
7. Remove the C/P from the Collimator per VOI-403 and install the Cover Assembly (Aperature Mask).
8. Move the C/P and TRUCK under the Room 108 hoist so that the hoist hook can be attached to the lifting eye on the FORWARD RECORD STORAGE MOUNT and ENCLOSURE ASSEMBLY (FRSM & EA).
9. Turn the room lights "Off" and remove the screws holding the bellows flange to the DUMMY DUST SHIELD on the SUPPLY CASSETTE.

NOTE: Maintain record tension during all subsequent operations.
10. Transfer the weight of the FRSM & EA to the hoist and remove all of the bolts holding the FRSM & EA to the TRUCK.
11. Cut the record at the FRSA TAKE-UP SPOOL and maintain record tension at the access door on the FRSM & EA.
12. Use the hoist to raise the FRSM & EA slightly and move the entire assembly forward and clear of the truck. The source of record tension will have to be transferred from the enclosure door to a point between the DUMMY DUST SHIELD and BELLOWS FLANGE as the FRSM & EA is moved forward.
13. Move the FRSM & EA clear of the truck and place on dollies.
14. Remove the dummy dust shield from the end of the supply cassette.
15. Seal the record (under tension) to the end of the supply cassette and completely seal the opening at the supply cassette with black photographic tape.
16. Tie the Primary Dust Shield so that it is tightly drawn around the +X axis end of the Air Supply.
17. Make certain that the reference mirror is still mounted to the C/P STRUCTURAL RING.

VTP-301

ITEM

18. Verify that the stow pins have not been removed and that they are in a locked position.
19. Move the C/P into Room 106 and prepare the C/P for C/P integration per VOI-412, Sections 6.1 - 6.7 inclusive.

Unclassified

TASK 14

DATE _____		C/P _____		TDS-VTP-301				
PROCEDURE PARAGRAPH REFERENCE	DESCRIPTION	FUNCTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
2*	Operating Times		Hrs			_____		
	Operating Power		Hrs			_____		
	Heater Power		Hrs			_____		
	MSD		Oper			_____		
	MSD Operations		Hrs			_____		
	Gain Control		Of			_____		
	Ambient Temperature		%	40	50	_____		
4*	Relative Humidity		Ck			_____		
	Cable Test Status Indicator indicates "Go"		VDC			_____		
	CPL-15		VDC			_____		
	CPL-16		VDC			_____		
	CPL-28		VDC	As Read		_____		

* To be completed only if it is necessary to operate the C/P.

Unclassified

Unclassified

TASK 14

DATE _____		C/P _____		TDS-VTP-301				
PROCEDURE PARAGRAPH REFERENCE	FUNCTION	DESCRIPTION	UNITS	REQUIRED		MEASURED	NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
				MIN	MAX			
5*		CPL-15	VDC	As Read		_____		
		CPL-16	VDC	As Read		_____		
		CPL-28	VDC	As Read		_____		
		CPL-20	VDC	As Read		_____		
6*		Operating Times						
		Operating Power	Hrs			_____		
		Heater Power	Hrs			_____		
		MSD	Hrs			_____		
7		MSD Operations	Oper			_____		
		Gain Control	Hrs			_____		
		Cover Assembly (Aperature Mask) is Installed	Ck			_____		
		Primary Dust Shield Assembly is tied	Ck			_____		
16		Reference Mirror is attached	Ck			_____		
17		Stow Pins are in and locked	Ck			_____		
18						_____		

* To be completed only if it is necessary to operate the C/P.

Unclassified

TASK 14

DATE _____

C/P _____

TDS-VTP-301

IDS-VTF-301

PROCEDURE PARAGRAPH REFERENCE	FUNCTION					NON-CON- FORMANCE REFERENCE	PROCEDURE DEVIATION REFERENCE
	DESCRIPTION	UNITS	REQUIRED		MEASURED		
			MIN	MAX			
19	C/P is in the Erector	Ck			_____		
	Integration Lifting Yoke set-up per the Weight & Balance Summary in the Rochester QC Acceptance Log:						
	Z-axis	In	As Read		_____		
	Y-axis	In	As Read		_____		
	Integration Lifting Yoke is attached to the C/P	Ck			_____		
	Test Conductor Initials				_____		

DS14-3